

Rpt-ID: RCPESPRJ

Georgia

Date: 08/12/2025

User: C0004520

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0055

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1666 Days

Elapsed Calender Days:

1701 Days

Percent Time:

102.10

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

01/13/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/26/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$6,872,708.27

Percent Complete 73.16%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$6,872,708.26	74.31%	\$101,931.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/12/2025

User: C0004520

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0055

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,573,408.45	\$19,413,537.48	\$159,870.97
Total Earnings	\$19,573,408.45	\$19,413,537.48	\$159,870.97
Stockpiled Materials	\$374,010.02	\$374,010.02	\$0.00
Gross Earnings	\$19,947,418.47	\$19,787,547.50	\$159,870.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$65,415.00)	(\$7,476.00)	(\$57,939.00)
Total:	\$19,882,003.47	\$19,780,071.50	
Total Payable:			\$101,931.97

Rpt-ID: RCPEsprj

Georgia

Date: 08/12/2025

User: C0004520

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0055

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.986		
				947645.590	.003		
					.989	\$2,842.94	\$937,221.49
		0012577					
Category Amount:						\$2,842.94	\$937,221.49
Category Number:		0040 EROSION CONTROL					
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	53.000		
				300.000	1.000		
					54.000	\$300.00	\$16,200.00
Category Amount:						\$300.00	\$16,200.00
Category Number:		0010 ROADWAY					
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$0.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$0.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$0.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$0.00	\$255,948.61
0170	413-0750	TACK COAT	GL	4,500.000	5,538.000		
				4.080	.000		
					5,538.000	\$0.00	\$22,595.04
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	404.000		
					808.000	\$81,401.96	\$162,803.92

Rpt-ID: RCPEsprj

Georgia

Date: 08/12/2025

User: C0004520

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0055

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000 87.670	3,066.770 .000 3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000 100.040	1,654.910 .000 1,654.910	\$.00	\$165,557.20
0195	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	530.000 56.410	133.500 51.333 184.833	\$2,895.69	\$10,426.43
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000 66.960	358.670 .000 358.670	\$.00	\$24,016.54
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000 29.790	2,007.767 334.444 2,342.211	\$9,963.09	\$69,774.47
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000 64.750	837.406 267.889 1,105.295	\$17,345.81	\$71,567.85
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000 36.840	1,263.000 .000 1,263.000	\$.00	\$46,528.92
0240	441-4030	CONC VALLEY GUTTER, 8 IN	SY	2,840.000 68.530	979.628 190.667 1,170.295	\$13,066.41	\$80,200.32
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 32.170	907.000 71.000 978.000	\$2,284.07	\$31,462.26
		CONC HEADER CURB, 6IN, TP 2					

Rpt-ID: RCPEsprj

Georgia

Date: 08/12/2025

User: C0004520

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0055

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	6,988.470		
				18.100	655.000		
					7,643.470	\$11,855.50	\$138,346.81
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000	695.460		
				521.800	.000		
					695.460	\$0.00	\$362,891.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$0.00	\$668,386.94
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000	310.900		
				931.560	.000		
					310.900	\$0.00	\$289,622.00
Category Amount:						\$138,812.53	\$3,803,587.62
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$0.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010 ROADWAY							
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	52.390		
				220.000	.000		
					52.390	\$0.00	\$11,525.80
Category Amount:						\$0.00	\$11,525.80
Category Number: 0020 DRAINAGE							
0310	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,282.000	1,296.500		
				74.600	24.160		
					1,320.660	\$1,802.34	\$98,521.24

Rpt-ID: RCPESPRJ

Georgia

Date: 08/12/2025

User: C0004520

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0055

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0685	668-1100	CATCH BASIN, GP 1	EA	75.000 3892.000	35.000 2.000 37.000	\$7,784.00	\$144,004.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000 4851.000	3.000 .000 3.000	\$0.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000 2552.000	7.000 .000 7.000	\$0.00	\$17,864.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000 2385.000	6.750 .000 6.750	\$0.00	\$16,098.75
Category Amount:						\$9,586.34	\$291,040.99
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	1,371.790 .000 1,371.790	\$0.00	\$76,394.99
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	1.000 .000 1.000	\$0.00	\$865,250.03
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	923.000 114.333 1,037.333	\$8,329.16	\$75,569.71
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$0.00	\$277,359.70

Rpt-ID: RCPESPRJ

Georgia

Date: 08/12/2025

User: C0004520

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0055

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO 1	LF	3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	629.660 .000 629.660	\$0.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000 106.580	1,382.260 .000 1,382.260	\$0.00	\$147,321.27
Category Amount:						\$8,329.16	\$2,394,912.19
Category Number: 0010 ROADWAY							
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000 2900.000	9.000 .000 9.000	\$0.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000 250.000	58.160 .000 58.160	\$0.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000 79.935	207.740 .000 207.740	\$0.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000 68.205	70.340 .000 70.340	\$0.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24
Project Total Amount:						\$159,870.97	\$19,573,408.45