

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1666 Days

Elapsed Calender Days:

1732 Days

Percent Time:

103.96

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

01/13/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/26/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$6,708,220.04

Percent Complete 74.02%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$6,708,220.03	74.93%	\$164,488.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,804,832.51	\$19,573,408.45	\$231,424.06
Total Earnings	\$19,804,832.51	\$19,573,408.45	\$231,424.06
Stockpiled Materials	\$365,013.19	\$374,010.02	(\$8,996.83)
Gross Earnings	\$20,169,845.70	\$19,947,418.47	\$222,427.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$123,354.00)	(\$65,415.00)	(\$57,939.00)
Total:	\$20,046,491.70	\$19,882,003.47	
		Total Payable:	\$164,488.23

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025

to 08/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.989		
				947645.590	.004		
					.993	\$3,790.58	\$941,012.07
		0012577					
Category Amount:						\$3,790.58	\$941,012.07
Category Number: 0040 EROSION CONTROL							
0035	163-0240	MULCH	TN	284.000	214.944		
				250.000	2.432		
					217.376	\$608.00	\$54,344.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	17,983.000		
				1.000	615.000		
					18,598.000	\$615.00	\$18,598.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	5,013.000		
				1.000	445.000		
					5,458.000	\$445.00	\$5,458.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	84.000		
				95.000	5.000		
					89.000	\$475.00	\$8,455.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	54.000		
				300.000	1.000		
					55.000	\$300.00	\$16,500.00
Category Amount:						\$2,443.00	\$103,355.00
Category Number: 0020 DRAINAGE							
0115	207-0203	FOUND BKFILL MATL, TP II	CY	28.100	13.185		
				112.700	14.815		
					28.000	\$1,669.65	\$3,155.60
Category Amount:						\$1,669.65	\$3,155.60

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	27,829.610		
				29.530	1,128.820		
					28,958.430	\$33,334.05	\$855,142.44
0130	318-3000	AGGR SURF CRS	TN	1,500.000	1,963.610		
				30.550	18.920		
					1,982.530	\$578.01	\$60,566.29
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		690.000	687.160		
				93.430	.000		
					687.160	\$.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,500.000	5,372.620		
				84.350	.000		
					5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,000.000	2,972.690		
				86.100	.000		
					2,972.690	\$.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	808.000		
				201.490	.000		
					808.000	\$.00	\$162,803.92
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$.00	\$165,557.20

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	358.673		
				66.960	122.667		
					481.340	\$8,213.78	\$32,230.53
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	2,342.211		
				29.790	42.278		
					2,384.489	\$1,259.46	\$71,033.93
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	1,105.295		
				64.750	20.444		
					1,125.739	\$1,323.75	\$72,891.60
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	978.000		
				32.170	.000		
					978.000	\$.00	\$31,462.26
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	7,643.470		
				18.100	162.000		
					7,805.470	\$2,932.20	\$141,279.01
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000	695.460		
				521.800	.000		
					695.460	\$.00	\$362,891.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		1,035.000	1,023.830		
				652.830	55.250		
					1,079.080	\$36,068.86	\$704,455.80

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL		455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$83,710.11	\$4,655,872.82
Category Number:		0020 DRAINAGE					
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number:		0010 ROADWAY					
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	52.390		
				220.000	.000		
					52.390	\$.00	\$11,525.80
Category Amount:						\$0.00	\$11,525.80
Category Number:		0020 DRAINAGE					
0310	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,282.000	1,320.660		
				74.600	38.970		
					1,359.630	\$2,907.16	\$101,428.40
0360	610-6015	REM DROP INLET	EA	41.000	25.000		
				863.440	1.000		
					26.000	\$863.44	\$22,449.44
Category Amount:						\$3,770.60	\$123,877.84
Category Number:		0050 SIGNING AND MARKING					
0365	610-6510	REM HWY SIGN, OVHD	EA	1.000	.000		
				3126.000	1.000		
					1.000	\$3,126.00	\$3,126.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNING AND MARKING							
0403	611-5550	RESET SIGN, STA -	LS	1.000 4667.000	.000 1.000 1.000	\$4,667.00	\$4,667.00
		406+19					
0404	611-5550	RESET SIGN, STA -	LS	1.000 4667.000	.000 1.000 1.000	\$4,667.00	\$4,667.00
		404+63					
Category Amount:						\$12,460.00	\$12,460.00
Category Number: 0010 ROADWAY							
0440	621-6211	CONCRETE SIDE BARRIER, TP 6-SA	LF	85.000 666.150	.000 85.950 85.950	\$57,255.59	\$57,255.59
0445	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	109.000 770.550	.000 50.000 50.000	\$38,527.50	\$38,527.50
Category Amount:						\$95,783.09	\$95,783.09
Category Number: 0020 DRAINAGE							
0685	668-1100	CATCH BASIN, GP 1	EA	75.000 3892.000	37.000 .000 37.000	\$0.00	\$144,004.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000 4851.000	3.000 .000 3.000	\$0.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000 2552.000	7.000 .000 7.000	\$0.00	\$17,864.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 DRAINAGE							
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	6.750		
				2385.000	.000		
					6.750	\$0.00	\$16,098.75
Category Amount:						\$0.00	\$192,519.75
Category Number: 0010 ROADWAY							
0764	681-6210	RECESSED WALL LUMINAIRE, LED	EA	52.000	.000		
				725.000	20.800		
					20.800	\$15,080.00	\$15,080.00
Category Amount:						\$15,080.00	\$15,080.00
Category Number: 0040 EROSION CONTROL							
0820	700-6910	PERMANENT GRASSING	AC	5.500	.943		
				1050.000	1.784		
					2.727	\$1,873.20	\$2,863.35
0825	700-7000	AGRICULTURAL LIME	TN	16.500	.310		
				350.000	1.780		
					2.090	\$623.00	\$731.50
0830	700-8000	FERTILIZER MIXED GRADE	TN	4.050	1.059		
				650.000	.450		
					1.509	\$292.50	\$980.85
0845	716-2000	EROSION CONTROL MATS, SLOPES	SY	4,150.000	4,047.805		
				1.150	8,633.333		
					12,681.138	\$9,928.33	\$14,583.31
Category Amount:						\$12,717.03	\$19,159.01
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000	1,371.790		
				55.690	.000		
					1,371.790	\$0.00	\$76,394.99

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 865250.030	1.000 .000 1.000	\$0.00	\$865,250.03
		1					
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	1,037.330 .000 1,037.330	\$0.00	\$75,569.49
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$0.00	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21
		1					
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	629.660 .000 629.660	\$0.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000 106.580	1,382.260 .000 1,382.260	\$0.00	\$147,321.27
Category Amount:						\$0.00	\$2,394,911.97
Category Number: 0010 ROADWAY							
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000 2900.000	9.000 .000 9.000	\$0.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000 250.000	58.160 .000 58.160	\$0.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0005600

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0056

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	207.740		
				79.935	.000		
					207.740	\$.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
					70.340	\$.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24
Project Total Amount:						\$231,424.06	\$19,804,832.51