

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: C0005600

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0057

Pay Period: 09/01/2025
to 09/30/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1666 Days

Elapsed Calender Days:

1762 Days

Percent Time:

105.76

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

01/13/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/26/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$6,694,804.67

Percent Complete 74.28%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$6,694,804.66	74.98%	\$13,415.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: C0005600

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0057

Pay Period: 09/01/2025
to 09/30/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,874,317.88	\$19,804,832.51	\$69,485.37
Total Earnings	\$19,874,317.88	\$19,804,832.51	\$69,485.37
Stockpiled Materials	\$365,013.19	\$365,013.19	\$0.00
Gross Earnings	\$20,239,331.07	\$20,169,845.70	\$69,485.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$179,424.00)	(\$123,354.00)	(\$56,070.00)
Total:	\$20,059,907.07	\$20,046,491.70	
Total Payable:			\$13,415.37

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: C0005600

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0057

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.993		
				947645.590	.006		
					.999	\$5,685.87	\$946,697.94
		0012577					
Category Amount:						\$5,685.87	\$946,697.94
Category Number: 0040 EROSION CONTROL							
0030	163-0232	TEMPORARY GRASSING	AC	2.720	6.008		
				500.000	.088		
					6.096	\$44.00	\$3,048.00
0035	163-0240	MULCH	TN	284.000	217.376		
				250.000	2.432		
					219.808	\$608.00	\$54,952.00
0055	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		124.000	60.000		
				175.000	2.250		
					62.250	\$393.75	\$10,893.75
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	89.000		
				95.000	1.000		
					90.000	\$95.00	\$8,550.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	55.000		
				300.000	1.000		
					56.000	\$300.00	\$16,800.00
Category Amount:						\$1,440.75	\$94,243.75
Category Number: 0020 DRAINAGE							
0115	207-0203	FOUND BKFILL MATL, TP II	CY	28.100	28.000		
				112.700	22.222		
					50.222	\$2,504.42	\$5,660.02
Category Amount:						\$2,504.42	\$5,660.02

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: C0005600

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0057

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	28,958.430		
				29.530	1,902.650		
					30,861.080	\$56,185.25	\$911,327.69
0130	318-3000	AGGR SURF CRS	TN	1,500.000	1,982.530		
				30.550	55.870		
					2,038.400	\$1,706.83	\$62,273.12
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$0.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$0.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$0.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$0.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	808.000		
				201.490	.000		
					808.000	\$0.00	\$162,803.92
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$0.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$0.00	\$165,557.20

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: C0005600

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0057

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	481.340		
				66.960	.000		
					481.340	\$.00	\$32,230.53
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	2,384.490		
				29.790	.000		
					2,384.490	\$.00	\$71,033.96
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	1,125.740		
				64.750	.000		
					1,125.740	\$.00	\$72,891.67
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	978.000		
				32.170	.000		
					978.000	\$.00	\$31,462.26
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	7,805.470		
				18.100	.000		
					7,805.470	\$.00	\$141,279.01
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000	695.460		
				521.800	.000		
					695.460	\$.00	\$362,891.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		1,035.000	1,079.080		
				652.830	.000		
					1,079.080	\$.00	\$704,455.80

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: C0005600

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0057

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$57,892.08	\$4,713,765.00
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010 ROADWAY							
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	52.390		
				220.000	.000		
					52.390	\$.00	\$11,525.80
0440	621-6211	CONCRETE SIDE BARRIER, TP 6-SA	LF	85.000	85.950		
				666.150	.000		
					85.950	\$.00	\$57,255.59
0445	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	109.000	50.000		
				770.550	.000		
					50.000	\$.00	\$38,527.50
Category Amount:						\$0.00	\$107,308.89
Category Number: 0020 DRAINAGE							
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	37.000		
				3892.000	.500		
					37.500	\$1,946.00	\$145,950.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: C0005600

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0057

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0705	668-2100	DROP INLET, GP 1	EA	18.000 2552.000	7.000 .000 7.000	\$0.00	\$17,864.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000 2385.000	6.750 .000 6.750	\$0.00	\$16,098.75
Category Amount:						\$1,946.00	\$194,465.75
Category Number: 0040 EROSION CONTROL							
0830	700-8000	FERTILIZER MIXED GRADE	TN	4.050 650.000	1.509 .025 1.534	\$16.25	\$997.10
Category Amount:						\$16.25	\$997.10
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	1,371.790 .000 1,371.790	\$0.00	\$76,394.99
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	1.000 .000 1.000	\$0.00	\$865,250.03
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	1,037.330 .000 1,037.330	\$0.00	\$75,569.49
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$0.00	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF	LF	3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21

Date: 10/06/2025

Page 8 of 9

to 09/30/2025

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000	629.660		
				90.940	.000		
					629.660	\$.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	1,382.260		
				106.580	.000		
					1,382.260	\$.00	\$147,321.27
Category Amount:						\$0.00	\$2,394,911.97
Category Number:		0010 ROADWAY					
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	207.740		
				79.935	.000		
					207.740	\$.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
					70.340	\$.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0057

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	100,847.840		
				1.000	.000		
					100,847.840	\$0.00	\$100,847.84
		(IN#9)					
					Category Amount:	\$0.00	\$100,847.84
					Project Total Amount:	\$69,485.37	\$19,874,317.88