

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1666 Days

Elapsed Calender Days:

1793 Days

Percent Time:

107.62

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

01/13/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/26/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$6,564,456.53

Percent Complete 74.99%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$6,564,456.52	75.46%	\$130,348.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,062,605.02	\$19,874,317.88	\$188,287.14
Total Earnings	\$20,062,605.02	\$19,874,317.88	\$188,287.14
Stockpiled Materials	\$365,013.19	\$365,013.19	\$0.00
Gross Earnings	\$20,427,618.21	\$20,239,331.07	\$188,287.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$237,363.00)	(\$179,424.00)	(\$57,939.00)
Total:	\$20,190,255.21	\$20,059,907.07	

Total Payable: **\$130,348.14**

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.999		
				947645.590	.001		
					1.000	\$947.65	\$947,645.59
		0012577					
Category Amount:						\$947.65	\$947,645.59
Category Number: 0040 EROSION CONTROL							
0035	163-0240	MULCH	TN	284.000	219.808		
				250.000	2.432		
					222.240	\$608.00	\$55,560.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	18,598.000		
				1.000	300.000		
					18,898.000	\$300.00	\$18,898.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	5,458.000		
				1.000	457.000		
					5,915.000	\$457.00	\$5,915.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	90.000		
				95.000	4.000		
					94.000	\$380.00	\$8,930.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	56.000		
				300.000	1.000		
					57.000	\$300.00	\$17,100.00
0105	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	16,458.000	11,130.750		
				2.000	103.500		
					11,234.250	\$207.00	\$22,468.50
Category Amount:						\$2,252.00	\$128,871.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0115	207-0203	FOUND BKFILL MATL, TP II	CY	28.100	50.222		
				112.700	37.407		
					87.629	\$4,215.77	\$9,875.79
Category Amount:						\$4,215.77	\$9,875.79
Category Number:		0010 ROADWAY					
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	30,861.080		
				29.530	2,603.630		
					33,464.710	\$76,885.19	\$988,212.89
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$0.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$0.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$0.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	809.290		
					3,781.980	\$69,679.87	\$325,628.48
0170	413-0750	TACK COAT	GL	4,500.000	5,538.000		
				4.080	45.000		
					5,583.000	\$183.60	\$22,778.64
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	808.000		
				201.490	.000		
					808.000	\$0.00	\$162,803.92

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$.00	\$165,557.20
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	481.340		
				66.960	55.111		
					536.451	\$3,690.23	\$35,920.76
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	2,384.490		
				29.790	.000		
					2,384.490	\$.00	\$71,033.96
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	1,125.740		
				64.750	.000		
					1,125.740	\$.00	\$72,891.67
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	978.000		
				32.170	.000		
					978.000	\$.00	\$31,462.26
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	7,805.470		
				18.100	323.000		
					8,128.470	\$5,846.30	\$147,125.31
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000	695.460		
				521.800	.000		
					695.460	\$.00	\$362,891.03

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		1,035.000	1,079.080		
				652.830	.000		
					1,079.080	\$.00	\$704,455.80
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL LF		455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$156,285.19	\$4,830,372.12
Category Number: 0020		DRAINAGE					
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010		ROADWAY					
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	52.394		
				220.000	73.401		
					125.795	\$16,148.22	\$27,674.90
Category Amount:						\$16,148.22	\$27,674.90
Category Number: 0020		DRAINAGE					
0310	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,282.000	1,359.630		
				74.600	44.300		
					1,403.930	\$3,304.78	\$104,733.18
Category Amount:						\$3,304.78	\$104,733.18
Category Number: 0010		ROADWAY					
0440	621-6211	CONCRETE SIDE BARRIER, TP 6-SA	LF	85.000	85.950		
				666.150	.000		
					85.950	\$.00	\$57,255.59

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0445	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	109.000 770.550	50.000 .000 50.000	\$0.00	\$38,527.50
Category Amount:						\$0.00	\$95,783.09
Category Number: 0020 DRAINAGE							
0685	668-1100	CATCH BASIN, GP 1	EA	75.000 3892.000	37.500 .000 37.500	\$0.00	\$145,950.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000 4851.000	3.000 .000 3.000	\$0.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000 2552.000	7.000 .000 7.000	\$0.00	\$17,864.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000 2385.000	6.750 .000 6.750	\$0.00	\$16,098.75
Category Amount:						\$0.00	\$194,465.75
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	1,371.790 .000 1,371.790	\$0.00	\$76,394.99
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	1.000 .000 1.000	\$0.00	\$865,250.03
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	1,037.330 .000 1,037.330	\$0.00	\$75,569.49

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$0.00	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF 1		3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	629.660 .000 629.660	\$0.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000 106.580	1,382.260 .000 1,382.260	\$0.00	\$147,321.27
Category Amount:						\$0.00	\$2,394,911.97
Category Number: 0010 ROADWAY							
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000 2900.000	9.000 .000 9.000	\$0.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000 250.000	58.160 .000 58.160	\$0.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000 79.935	207.740 .000 207.740	\$0.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0005600

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0058

Pay Period: 10/01/2025

to 10/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
					70.340	\$0.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	100,847.840		
				1.000	5,133.530		
					105,981.370	\$5,133.53	\$105,981.37
		(IN#9)					
Category Amount:						\$5,133.53	\$105,981.37
Project Total Amount:						\$188,287.14	\$20,062,605.02