

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0005600

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0059

Pay Period: 11/01/2025
to 11/30/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1666 Days

Elapsed Calender Days:

1823 Days

Percent Time:

109.42

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

01/13/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/26/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$6,399,025.83

Percent Complete 75.82%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$6,399,025.82	76.08%	\$165,430.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0005600

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0059

Pay Period: 11/01/2025
to 11/30/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,284,105.72	\$20,062,605.02	\$221,500.70
Total Earnings	\$20,284,105.72	\$20,062,605.02	\$221,500.70
Stockpiled Materials	\$365,013.19	\$365,013.19	\$0.00
Gross Earnings	\$20,649,118.91	\$20,427,618.21	\$221,500.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$293,433.00)	(\$237,363.00)	(\$56,070.00)
Total:	\$20,355,685.91	\$20,190,255.21	
		Total Payable:	\$165,430.70

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0005600

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0059

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0030	163-0232	TEMPORARY GRASSING	AC	2.720 500.000	6.096 .362 6.458	\$181.00	\$3,229.00
0035	163-0240	MULCH	TN	284.000 250.000	222.240 1.683 223.923	\$420.75	\$55,980.75
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 300.000	57.000 1.000 58.000	\$300.00	\$17,400.00
0105	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	16,458.000 2.000	11,234.250 237.750 11,472.000	\$475.50	\$22,944.00
Category Amount:						\$1,377.25	\$99,553.75
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000 29.530	33,464.710 402.280 33,866.990	\$11,879.33	\$1,000,092.21
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000 94.640	6,521.700 .000 6,521.700	\$0.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		690.000 93.430	687.160 .000 687.160	\$0.00	\$64,201.36
0159	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		4,000.000 91.920	.000 6.130 6.130	\$563.47	\$563.47

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2025

User: C0005600

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0059

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,500.000 84.350	5,372.620 .000 5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,000.000 86.100	3,781.980 .000 3,781.980	\$.00	\$325,628.48
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000 201.490	808.000 .000 808.000	\$.00	\$162,803.92
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	5,600.000 87.670	3,066.770 .000 3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	5,670.000 100.040	1,654.914 1,154.799 2,809.713	\$115,526.09	\$281,083.69
0195	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	530.000 56.410	184.833 125.205 310.038	\$7,062.81	\$17,489.24
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000 66.960	536.450 .000 536.450	\$.00	\$35,920.69
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000 29.790	2,384.489 213.333 2,597.822	\$6,355.19	\$77,389.12
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000 64.750	1,125.739 81.944 1,207.683	\$5,305.87	\$78,197.47

Date: 12/04/2025

Page 5 of 9

to 11/30/2025

Category Amount:	\$0.00	\$5,951.94
-------------------------	--------	------------

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0005600

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0059

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000 220.000	125.800 .000 125.800	\$0.00	\$27,676.00
Category Amount:						\$0.00	\$27,676.00
Category Number: 0020 DRAINAGE							
0310	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,282.000 74.600	1,403.930 46.300 1,450.230	\$3,453.98	\$108,187.16
0385	611-3100	RECONSTR JUNCTION BOX	EA	1.000 2385.000	.000 1.000 1.000	\$2,385.00	\$2,385.00
0405	611-8000	ADJUST CATCH BASIN TO GRADE	EA	6.000 2476.000	.500 1.000 1.500	\$2,476.00	\$3,714.00
Category Amount:						\$8,314.98	\$114,286.16
Category Number: 0010 ROADWAY							
0440	621-6211	CONCRETE SIDE BARRIER, TP 6-SA	LF	85.000 666.150	85.950 .000 85.950	\$0.00	\$57,255.59
0445	621-6212	CONCRETE SIDE BARRIER, TP 6-SB	LF	109.000 770.550	50.000 .000 50.000	\$0.00	\$38,527.50
Category Amount:						\$0.00	\$95,783.09
Category Number: 0020 DRAINAGE							
0685	668-1100	CATCH BASIN, GP 1	EA	75.000 3892.000	37.500 2.000 39.500	\$7,784.00	\$153,734.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0005600

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0059

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020		DRAINAGE					
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	7.000		
				2552.000	.750		
					7.750	\$1,914.00	\$19,778.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	6.750		
				2385.000	.000		
					6.750	\$.00	\$16,098.75
0734	668-5000	JUNCTION BOX	EA	3.000	.000		
				2385.000	1.000		
					1.000	\$2,385.00	\$2,385.00
Category Amount:						\$12,083.00	\$206,548.75
Category Number: 0040		EROSION CONTROL					
0820	700-6910	PERMANENT GRASSING	AC	5.500	2.727		
				1050.000	1.730		
					4.457	\$1,816.50	\$4,679.85
0825	700-7000	AGRICULTURAL LIME	TN	16.500	2.090		
				350.000	1.740		
					3.830	\$609.00	\$1,340.50
0830	700-8000	FERTILIZER MIXED GRADE	TN	4.050	1.534		
				650.000	.550		
					2.084	\$357.50	\$1,354.60
0845	716-2000	EROSION CONTROL MATS, SLOPES	SY	4,150.000	12,681.138		
				1.150	1.730		
					12,682.868	\$1.99	\$14,585.30
Category Amount:						\$2,784.99	\$21,960.25

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0005600

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0059

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0870	999-3110	DETENTION POND	EA	1.000 19147.150	.000 1.000 1.000	\$19,147.15	\$19,147.15
Category Amount:						\$19,147.15	\$19,147.15
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	1,371.790 .000 1,371.790	\$0.00	\$76,394.99
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	1.000 .000 1.000	\$0.00	\$865,250.03
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	1,037.330 .000 1,037.330	\$0.00	\$75,569.49
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$0.00	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1	LF	3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	629.660 .000 629.660	\$0.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000 106.580	1,382.260 .000 1,382.260	\$0.00	\$147,321.27
Category Amount:						\$0.00	\$2,394,911.97

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2025

User: C0005600

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0059

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$0.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$0.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	207.740		
				79.935	.000		
					207.740	\$0.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
					70.340	\$0.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24
Project Total Amount:						\$221,500.70	\$20,284,105.72