

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2021

User: C0008009

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0011

Pay Period: 02/27/2021
to 03/31/2021

Contract Location:

US 221/SR 47 OVER I-20/SR 402.

Time Allowed: 825 Days

Elapsed Calender Days: 338 Days

Percent Time: 40.97

District: 2

Area: 04

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
P. O. Box 268

Date Let: 01/17/2020

Date Awarded: 01/17/2020

Date Contract Executed: 04/27/2020

Date Notice to Proceed: 04/28/2020

Date Work Began: 05/12/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$8,764,399.41

Original Contract Amount \$8,496,487.85

Funds Available \$5,583,662.39

Percent Complete 31.67%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011373	\$8,764,399.41	\$8,496,487.85	\$5,583,662.39	36.29%	\$193,205.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2021

User: C0008009

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0011

Pay Period: 02/27/2021
to 03/31/2021

Project Number: 0011373 US 221/SR 47 - BRIDGE REPLACEMENT

Federal State Project Number: 0011373

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,776,004.68	\$2,582,799.05	\$193,205.63
Total Earnings	\$2,776,004.68	\$2,582,799.05	\$193,205.63
Stockpiled Materials	\$404,732.34	\$404,732.34	\$0.00
Gross Earnings	\$3,180,737.02	\$2,987,531.39	\$193,205.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,180,737.02	\$2,987,531.39	

Total Payable: **\$193,205.63**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2021

User: C0008009

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0011

Pay Period: 02/27/2021
to 03/31/2021

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.558		
				219941.000	.033		
					.591	\$7,258.05	\$129,985.13
		0011373					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.634		
				1604525.000	.025		
					.659	\$40,113.13	\$1,057,381.98
		0011373					
0039	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,846.000	90.650		
				92.800	.000		
					90.650	\$0.00	\$8,412.32
Category Amount:						\$47,371.18	\$1,195,779.43
Category Number: 0020 PAVEMENT AND MISC CONSTRUCTION ITEMS							
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		4,252.000	723.860		
		TL & H LIME		88.750	.000		
					723.860	\$0.00	\$64,242.58
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		3,166.000	377.420		
		L & H LIME		94.500	.000		
					377.420	\$0.00	\$35,666.19
0075	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	145.000	200.560		
				70.000	.000		
					200.560	\$0.00	\$14,039.20
0120	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,422.000	249.000		
				24.800	.000		
					249.000	\$0.00	\$6,175.20
Category Amount:						\$0.00	\$120,123.17
Category Number: 0120 ALT 1 - PILING							
0130	500-3002	CLASS AA CONCRETE	CY	92.000	92.000		
				1004.000	54.900		
					146.900	\$55,119.60	\$147,487.60

Rpt-ID: RCPEsprj

Georgia

Date: 04/01/2021

User: C0008009

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0011

Pay Period: 02/27/2021
to 03/31/2021

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0120 ALT 1 - PILING							
0140	511-1000	BAR REINF STEEL	LB	16,696.000 0.930	16,696.000 6,294.000 22,990.000	\$5,853.42	\$21,380.70
Category Amount:						\$60,973.02	\$168,868.30
Category Number: 0050 BRIDGE NO. 1 - OVER I-20/SR 402							
0155	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	845.000 95.000	776.200 2.380 778.580	\$226.10	\$73,965.10
Category Amount:						\$226.10	\$73,965.10
Category Number: 0030 DRAINAGE							
0250	500-3002	CLASS AA CONCRETE	CY	100.000 1035.000	69.620 .000 69.620	\$0.00	\$72,056.70
0320	668-2100	DROP INLET, GP 1	EA	14.000 2474.000	3.000 .000 3.000	\$0.00	\$7,422.00
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 3452.000	1.000 .000 1.000	\$0.00	\$3,452.00
Category Amount:						\$0.00	\$82,930.70
Category Number: 0140 MSE WALLS							
0339	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	133.000 64.750	966.000 .000 966.000	\$0.00	\$62,548.50
0340	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	703.000 64.750	119.300 19.470 138.770	\$1,260.68	\$8,985.36

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2021

User: C0008009

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0011

Pay Period: 02/27/2021
to 03/31/2021

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0140 MSE WALLS							
0344	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,093.000 64.750	.000 692.460 692.460	\$44,836.79	\$44,836.79
	1						
0354	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	135.000 64.750	1,091.300 .000 1,091.300	\$0.00	\$70,661.68
	2						
0355	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	695.000 64.750	719.000 .000 719.000	\$0.00	\$46,555.25
	2						
0359	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,382.000 64.750	395.700 .000 395.700	\$0.00	\$25,621.58
	2						
0360	627-1100	COPING A, WALL NO -	LF	166.000 165.000	.000 167.000 167.000	\$27,555.00	\$27,555.00
	2						
Category Amount:						\$73,652.47	\$286,764.16
Category Number: 0060 EROSION CONTROL							
0365	163-0232	TEMPORARY GRASSING	AC	4.000 700.000	2.952 1.029 3.981	\$720.30	\$2,786.70
0370	163-0240	MULCH	TN	64.000 300.000	103.075 15.010 118.085	\$4,503.00	\$35,425.50
0390	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		95.000 349.000	30.750 4.500 35.250	\$1,570.50	\$12,302.25

Rpt-ID: RCPEsprj

Georgia

Date: 04/01/2021

User: C0008009

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0011

Pay Period: 02/27/2021
to 03/31/2021

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0445	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 1100.000	10.000 1.000 11.000	\$1,100.00	\$12,100.00
0450	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	18,409.000 4.000	8,678.625 70.500 8,749.125	\$282.00	\$34,996.50
0469	700-6910	PERMANENT GRASSING	AC	12.000 1000.000	1.412 .202 1.614	\$202.00	\$1,614.00
0470	700-7000	AGRICULTURAL LIME	TN	37.000 300.000	1.820 .160 1.980	\$48.00	\$594.00
0474	700-8000	FERTILIZER MIXED GRADE	TN	13.000 800.000	.870 .380 1.250	\$304.00	\$1,000.00
0485	711-0200	TURF REINFORCING MATTING, TP 2	SY	705.000 10.000	179.556 93.330 272.886	\$933.30	\$2,728.86
0490	716-2000	EROSION CONTROL MATS, SLOPES	SY	19,716.000 1.350	6,055.999 977.600 7,033.599	\$1,319.76	\$9,495.36
Category Amount:						\$10,982.86	\$113,043.17
Category Number: 0080 LIGHTING							
0640	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	23.000 601.500	58.000 .000 58.000	\$0.00	\$34,887.00
Category Amount:						\$0.00	\$34,887.00
Project Total Amount:						\$193,205.63	\$2,776,004.68

Rpt-ID: RCPESPRJ

Georgia

Date: 04/01/2021

User: C0008009

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0011

Pay Period: 02/27/2021
to 03/31/2021
