

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2021

User: C0008009

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0016

Pay Period: 07/31/2021
to 08/31/2021

Contract Location:

US 221/SR 47 OVER I-20/SR 402.

Time Allowed: 825 Days

Elapsed Calender Days: 491 Days

Percent Time: 59.52

District: 2

Area: 04

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 01/17/2020

Date Awarded: 01/17/2020

Date Contract Executed: 04/27/2020

Date Notice to Proceed: 04/28/2020

Date Work Began: 05/12/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$8,764,399.41

Original Contract Amount \$8,496,487.85

Funds Available \$5,028,599.82

Percent Complete 42.62%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011373	\$8,764,399.41	\$8,496,487.85	\$5,028,599.82	42.62%	\$94,100.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2021

User: C0008009

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0016

Pay Period: 07/31/2021
to 08/31/2021

Project Number: 0011373 US 221/SR 47 - BRIDGE REPLACEMENT

Federal State Project Number: 0011373

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,735,799.59	\$3,641,698.97	\$94,100.62
Total Earnings	\$3,735,799.59	\$3,641,698.97	\$94,100.62
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,735,799.59	\$3,641,698.97	\$94,100.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,735,799.59	\$3,641,698.97	

Total Payable: **\$94,100.62**

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2021

User: C0008009

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0016

Pay Period: 07/31/2021
to 08/31/2021

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.655		
				219941.000	.011		
		0011373			.666	\$2,419.35	\$146,480.71
0015	210-0100	GRADING COMPLETE -	LS	1.000	.675		
				1604525.000	.050		
		0011373			.725	\$80,226.25	\$1,163,280.63
0039	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,846.000	90.650		
				92.800	.000		
					90.650	\$0.00	\$8,412.32
Category Amount:						\$82,645.60	\$1,318,173.66
Category Number: 0020 PAVEMENT AND MISC CONSTRUCTION ITEMS							
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		4,252.000	723.860		
		TL & H LIME		88.750	.000		
					723.860	\$0.00	\$64,242.58
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		3,166.000	377.420		
		L & H LIME		94.500	.000		
					377.420	\$0.00	\$35,666.19
0075	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	145.000	200.560		
				70.000	.000		
					200.560	\$0.00	\$14,039.20
0120	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,422.000	249.000		
				24.800	.000		
					249.000	\$0.00	\$6,175.20
Category Amount:						\$0.00	\$120,123.17

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2021

User: C0008009

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0016

Pay Period: 07/31/2021
to 08/31/2021

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE NO. 1 - OVER I-20/SR 402							
0125	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.200		
				550000.000	.000		
					.200	\$0.00	\$110,000.00
		SUPERSTRUCTURE					
Category Amount:						\$0.00	\$110,000.00
Category Number: 0120 ALT 1 - PILING							
0130	500-3002	CLASS AA CONCRETE	CY	92.000	92.000		
				1004.000	.000		
					92.000	\$0.00	\$92,368.00
Category Amount:						\$0.00	\$92,368.00
Category Number: 0050 BRIDGE NO. 1 - OVER I-20/SR 402							
0135	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		2,136.000	2,135.340		
				243.500	.000		
					2,135.340	\$0.00	\$519,955.29
		1					
Category Amount:						\$0.00	\$519,955.29
Category Number: 0030 DRAINAGE							
0250	500-3002	CLASS AA CONCRETE	CY	100.000	110.380		
				1035.000	.000		
					110.380	\$0.00	\$114,243.30
0310	668-1100	CATCH BASIN, GP 1	EA	16.000	2.000		
				2598.000	.000		
					2.000	\$0.00	\$5,196.00
0320	668-2100	DROP INLET, GP 1	EA	14.000	6.000		
				2474.000	.000		
					6.000	\$0.00	\$14,844.00
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000	5.000		
				3452.000	.000		
					5.000	\$0.00	\$17,260.00
Category Amount:						\$0.00	\$151,543.30

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2021

User: C0008009

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0016

Pay Period: 07/31/2021
to 08/31/2021

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0140 MSE WALLS							
0339	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	133.000 64.750	966.000 .000 966.000	\$0.00	\$62,548.50
		1					
0340	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	703.000 64.750	138.770 .000 138.770	\$0.00	\$8,985.36
		1					
0344	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,093.000 64.750	692.460 .000 692.460	\$0.00	\$44,836.79
		1					
0354	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	135.000 64.750	1,091.300 .000 1,091.300	\$0.00	\$70,661.68
		2					
0355	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	695.000 64.750	719.000 .000 719.000	\$0.00	\$46,555.25
		2					
0359	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,382.000 64.750	395.700 .000 395.700	\$0.00	\$25,621.58
		2					
Category Amount:						\$0.00	\$259,209.16
Category Number: 0060 EROSION CONTROL							
0410	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		9,209.000 1.750	1,391.000 192.000 1,583.000	\$336.00	\$2,770.25
0445	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 1100.000	15.000 1.000 16.000	\$1,100.00	\$17,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2021

User: C0008009

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0016

Pay Period: 07/31/2021
to 08/31/2021

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 EROSION CONTROL							
0450	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	18,409.000 4.000	9,136.875 444.000 9,580.875	\$1,776.00	\$38,323.50
0455	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	81.000 87.800	94.000 78.444 172.444	\$6,887.38	\$15,140.58
0460	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	316.000 73.100	444.112 3.333 447.445	\$243.64	\$32,708.23
0465	603-7000	PLASTIC FILTER FABRIC	SY	397.000 4.250	718.109 81.778 799.887	\$347.56	\$3,399.52
0485	711-0200	TURF REINFORCING MATTING, TP 2	SY	705.000 10.000	272.886 76.444 349.330	\$764.44	\$3,493.30
Category Amount:						\$11,455.02	\$113,435.38
Category Number: 0080 LIGHTING							
0640	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	23.000 601.500	58.000 .000 58.000	\$0.00	\$34,887.00
Category Amount:						\$0.00	\$34,887.00
Category Number: 0050 BRIDGE NO. 1 - OVER I-20/SR 402							
1212	500-3002	CLASS AA CONCRETE	CY	55.000 1469.000	54.900 .000 54.900	\$0.00	\$80,648.10
Category Amount:						\$0.00	\$80,648.10
Project Total Amount:						\$94,100.62	\$3,735,799.59