

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: C0008009

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0025

Pay Period: 04/29/2022
to 06/03/2022

Contract Location:

US 221/SR 47 OVER I-20/SR 402.

Time Allowed: 825 Days

Elapsed Calender Days: 767 Days

Percent Time: 92.97

District: 2

Area: 04

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 01/17/2020

Date Awarded: 01/17/2020

Date Contract Executed: 04/27/2020

Date Notice to Proceed: 04/28/2020

Date Work Began: 05/12/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$8,764,399.41

Original Contract Amount \$8,496,487.85

Funds Available \$3,641,894.39

Percent Complete 58.45%

Counties:

Columbia

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011373	\$8,764,399.41	\$8,496,487.85	\$3,641,894.39	58.45%	\$156,436.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: C0008009

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0025

Pay Period: 04/29/2022
to 06/03/2022

Project Number: 0011373 US 221/SR 47 - BRIDGE REPLACEMENT

Federal State Project Number: 0011373

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,122,505.02	\$4,966,068.30	\$156,436.72
Total Earnings	\$5,122,505.02	\$4,966,068.30	\$156,436.72
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,122,505.02	\$4,966,068.30	\$156,436.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,122,505.02	\$4,966,068.30	

Total Payable: **\$156,436.72**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: C0008009

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0025

Pay Period: 04/29/2022
to 06/03/2022

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.812		
				219941.000	.005		
					.817	\$1,099.71	\$179,691.80
		0011373					
0039	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,846.000	90.650		
				92.800	.000		
					90.650	\$0.00	\$8,412.32
Category Amount:						\$1,099.71	\$188,104.12
Category Number: 0020 PAVEMENT AND MISC CONSTRUCTION ITEMS							
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		4,252.000	1,451.920		
		TL & H LIME		88.750	.000		
					1,451.920	\$0.00	\$128,857.90
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		3,166.000	1,062.460		
		L & H LIME		94.500	.000		
					1,062.460	\$0.00	\$100,402.47
0065	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	420.000	420.000		
				224.000	.000		
					420.000	\$0.00	\$94,080.00
Category Amount:						\$0.00	\$323,340.37
Category Number: 0010 ROADWAY							
0073	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		6,886.000	.000		
				96.400	1,377.318		
					1,377.318	\$132,773.46	\$132,773.46
Category Amount:						\$132,773.46	\$132,773.46
Category Number: 0020 PAVEMENT AND MISC CONSTRUCTION ITEMS							
0075	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	145.000	200.560		
				70.000	.000		
					200.560	\$0.00	\$14,039.20

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: C0008009

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0025

Pay Period: 04/29/2022
to 06/03/2022

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 PAVEMENT AND MISC CONSTRUCTION ITEMS							
0120	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,422.000 24.800	249.000 .000 249.000	\$0.00	\$6,175.20
Category Amount:						\$0.00	\$20,214.40
Category Number: 0050 BRIDGE NO. 1 - OVER I-20/SR 402							
0124	500-0100	GROOVED CONCRETE	SY	1,227.000 9.000	.000 1,227.478 1,227.478	\$11,047.30	\$11,047.30
0125	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - SUPERSTRUCTURE	LS	1.000 550000.000	1.000 .000 1.000	\$0.00	\$550,000.00
Category Amount:						\$11,047.30	\$561,047.30
Category Number: 0120 ALT 1 - PILING							
0130	500-3002	CLASS AA CONCRETE	CY	92.000 1004.000	92.000 .000 92.000	\$0.00	\$92,368.00
Category Amount:						\$0.00	\$92,368.00
Category Number: 0050 BRIDGE NO. 1 - OVER I-20/SR 402							
0135	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1		2,136.000 243.500	2,135.340 .000 2,135.340	\$0.00	\$519,955.29
Category Amount:						\$0.00	\$519,955.29
Category Number: 0030 DRAINAGE							
0245	207-0203	FOUND BKFILL MATL, TP II	CY	200.000 64.100	208.892 162.500 371.392	\$10,416.25	\$23,806.23

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: C0008009

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0025

Pay Period: 04/29/2022
to 06/03/2022

Project Number 0011373

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0250	500-3002	CLASS AA CONCRETE	CY	100.000 1035.000	110.380 .000 110.380	\$0.00	\$114,243.30
0310	668-1100	CATCH BASIN, GP 1	EA	16.000 2598.000	7.000 .000 7.000	\$0.00	\$18,186.00
0320	668-2100	DROP INLET, GP 1	EA	14.000 2474.000	9.000 .000 9.000	\$0.00	\$22,266.00
0330	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 3452.000	6.000 .000 6.000	\$0.00	\$20,712.00
Category Amount:						\$10,416.25	\$199,213.53
Category Number: 0140 MSE WALLS							
0339	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	133.000 64.750	966.000 .000 966.000	\$0.00	\$62,548.50
0340	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	703.000 64.750	138.770 .000 138.770	\$0.00	\$8,985.36
0344	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	2,093.000 64.750	692.460 .000 692.460	\$0.00	\$44,836.79
0354	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 2	SF	135.000 64.750	1,091.300 .000 1,091.300	\$0.00	\$70,661.68

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2022

User: C0008009

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2001023-0

Estimate Number: 0025

Pay Period: 04/29/2022
to 06/03/2022

Project Number 0011373

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0140		MSE WALLS					
0355	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	695.000	719.000		
				64.750	.000		
					719.000	\$.00	\$46,555.25
	2						
0359	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,382.000	395.700		
				64.750	.000		
					395.700	\$.00	\$25,621.58
	2						
Category Amount:						\$0.00	\$259,209.16
Category Number: 0060		EROSION CONTROL					
0445	167-1500	WATER QUALITY INSPECTIONS	MO	28.000	24.000		
				1100.000	1.000		
					25.000	\$1,100.00	\$27,500.00
Category Amount:						\$1,100.00	\$27,500.00
Category Number: 0080		LIGHTING					
0640	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	23.000	58.000		
				601.500	.000		
					58.000	\$.00	\$34,887.00
Category Amount:						\$0.00	\$34,887.00
Category Number: 0050		BRIDGE NO. 1 - OVER I-20/SR 402					
1212	500-3002	CLASS AA CONCRETE	CY	55.000	54.900		
				1469.000	.000		
					54.900	\$.00	\$80,648.10
Category Amount:						\$0.00	\$80,648.10
Project Total Amount:						\$156,436.72	\$5,122,505.02