

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2021

User: wedavis

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0013

Pay Period: 06/01/2021
to 06/30/2021

Contract Location:

SR 32 BEGINNING WEST OF TROY CARTER RD (CR 296)

Time Allowed: 647 Days

Elapsed Calender Days: 373 Days

Percent Time: 57.65

District: 0

Area: 00

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 03/20/2020

Date Awarded: 03/20/2020

Date Contract Executed: 05/27/2020

Date Notice to Proceed: 06/23/2020

Date Work Began: 06/24/2020

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2022

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$21,643,561.02

Original Contract Amount \$20,295,137.12

Funds Available \$16,156,270.79

Percent Complete 25.35%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
421345-	\$21,643,561.02	\$20,295,137.12	\$16,156,270.79	25.35%	\$74,759.42

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/02/2021

User: wedavis

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0013

Pay Period: 06/01/2021
to 06/30/2021

Project Number: 421345- SR 32 - WIDEN & RECON

Federal State Project Number: 421345-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,487,290.23	\$5,412,530.81	\$74,759.42
Total Earnings	\$5,487,290.23	\$5,412,530.81	\$74,759.42
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,487,290.23	\$5,412,530.81	\$74,759.42
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,487,290.23	\$5,412,530.81	

Total Payable: **\$74,759.42**

Rpt-ID: RCPEsprj

Georgia

Date: 07/02/2021

User: wedavis

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0013

Pay Period: 06/01/2021
to 06/30/2021

Project Number 421345-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.484		
				513560.000	.016		
					.500	\$8,216.96	\$256,780.00
		421345-					
0035	205-0001	UNCLASS EXCAV	CY	85,915.000	37,171.003		
				5.000	7,000.000		
					44,171.003	\$35,000.00	\$220,855.02
0045	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	52,519.000	.000		
				13.170	1,611.333		
					1,611.333	\$21,221.26	\$21,221.26
0055	318-3000	AGGR SURF CRS	TN	6,139.000	1,198.280		
				36.870	76.230		
					1,274.510	\$2,810.60	\$46,991.18
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		6,061.000	3,788.290		
				87.980	.000		
					3,788.290	\$.00	\$333,293.75
0195	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	50.000	66.000		
				850.000	.000		
					66.000	\$.00	\$56,100.00
0230	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,060.000	184.000		
				35.070	224.720		
					408.720	\$7,880.93	\$14,333.81
0235	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,870.000	396.180		
				49.050	97.000		
					493.180	\$4,757.85	\$24,190.48
0255	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,132.000	2,932.000		
				25.720	36.000		
					2,968.000	\$925.92	\$76,336.96

Rpt-ID: RCPEsprj

Georgia

Date: 07/02/2021

User: wedavis

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0013

Pay Period: 06/01/2021
to 06/30/2021

Project Number 421345-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0305	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	44.000 271.500	38.000 10.000 48.000	\$2,715.00	\$13,032.00
0530	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	175.000 425.000	26.250 3.000 29.250	\$1,275.00	\$12,431.25
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		39,799.000 0.500	4,000.000 500.000 4,500.000	\$250.00	\$2,250.00
0630	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 11200.000	11.000 1.000 12.000	\$11,200.00	\$134,400.00
0715	665-0050	SHORT SIDE SERVICE TIE OVER - 3/4 IN	EA	9.000 4500.000	9.000 -4.000 5.000	\$-18,000.00	\$22,500.00
0735	665-0050	SHORT SIDE SERVICE TIE OVER - 1 IN	EA	1.000 4500.000	1.000 -1.000 .000	\$-4,500.00	\$0.00
9050	207-0203	FOUND BK FILL MATL, TP II	CY	.000 70.000	98.926 14.370 113.296	\$1,005.90	\$7,930.72
Supplemental Agreement to add Pay item Type II Backfill							
Category Amount:						\$74,759.42	\$1,242,646.43
Project Total Amount:						\$74,759.42	\$5,487,290.23