

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2025

User: tonsmith

Department of Transportation

Page 1 of 2

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0053

Pay Period: 08/12/2025

to 08/29/2025

Contract Location:

SR 32 BEGINNING WEST OF TROY CARTER RD (CR 296)

Time Allowed: 1060 Days

Elapsed Calender Days: 1423 Days

Percent Time: 134.25

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC

912-384-9665

Date Let: 03/20/2020

Date Awarded: 03/20/2020

Date Contract Executed: 05/27/2020

Date Notice to Proceed: 06/23/2020

Date Work Began: 06/24/2020

Date Time Stopped: 05/15/2024

Date Accepted: 05/17/2024

Adjusted Completion Date: 05/18/2023

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$21,884,515.14

Counties:

Original Contract Amount \$20,295,137.12

Coffee

Funds Available \$2,201,390.36

Percent Complete 93.04%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
421345-	\$21,884,515.14	\$20,295,137.12	\$2,201,390.40	89.94%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/01/2025

User: tonsmith

Department of Transportation

Page 2 of 2

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0053

Pay Period: 08/12/2025

to 08/29/2025

Project Number: 421345- SR 32 - WIDEN & RECON

Federal State Project Number: 421345-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,361,571.74	\$20,361,571.74	\$0.00
Total Earnings	\$20,361,571.74	\$20,361,571.74	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$20,361,571.74	\$20,361,571.74	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$678,447.00)	(\$678,447.00)	\$0.00
Total:	\$19,683,124.74	\$19,683,124.74	
		Total Payable:	\$0.00