

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Contract Location:

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES& A

Time Allowed: 840 Days

Elapsed Calender Days: 445 Days

Percent Time: 52.98

District: 5

Area: 01

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 07/10/2020

Date Notice to Proceed: 07/13/2020

Date Work Began: 07/24/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/30/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$65,477,757.31

Original Contract Amount \$62,942,505.15

Funds Available \$30,260,796.88

Percent Complete 50.47%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$65,477,757.31	\$62,942,505.15	\$30,260,796.89	53.78%	\$2,319,331.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$33,045,626.66	\$30,421,617.95	\$2,624,008.71
Total Earnings	\$33,045,626.66	\$30,421,617.95	\$2,624,008.71
Stockpiled Materials	\$2,171,333.76	\$2,476,010.66	(\$304,676.90)
Gross Earnings	\$35,216,960.42	\$32,897,628.61	\$2,319,331.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$35,216,960.42	\$32,897,628.61	

Total Payable: **\$2,319,331.81**

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.722		
				2000000.000	.030		
					.752	\$60,000.00	\$1,504,000.00
		522220-					
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.842		
				5000000.000	.007		
					.849	\$35,000.00	\$4,245,000.00
		522220-					
0055	318-3000	AGGR SURF CRS	TN	5,500.000	2,713.270		
				38.120	1.000		
					2,714.270	\$38.12	\$103,467.97
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		66,670.000	6,181.810		
				80.350	7,951.010		
					14,132.820	\$638,863.65	\$1,135,572.09
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,522.000	892.730		
				74.770	.000		
					892.730	\$0.00	\$66,749.42
0090	433-1000	REINF CONC APPROACH SLAB	SY	1,390.000	391.660		
				196.000	.000		
					391.660	\$0.00	\$76,765.36
Category Amount:						\$733,901.77	\$7,131,554.84
Category Number: 0020 DRAINAGE							
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000	789.860		
				650.060	.000		
					789.860	\$0.00	\$513,456.39
0304	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000	3.000		
				2292.630	.000		
					3.000	\$0.00	\$6,877.89

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0309	668-5000	JUNCTION BOX	EA	11.000 1584.510	7.000 .000 7.000	\$0.00	\$11,091.57
Category Amount:						\$0.00	\$531,425.85
Category Number: 0050 EROSION CONTROL							
0464	163-0240	MULCH	TN	2,134.000 150.000	1,657.924 26.020 1,683.944	\$3,903.00	\$252,591.60
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000 5.350	9,129.000 1,012.500 10,141.500	\$5,416.88	\$54,257.03
0566	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BASIN EA		1.000 678.680	2.000 1.000 3.000	\$678.68	\$2,036.04
		509+00 RT					
0606	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,577.000 0.310	6,375.000 975.000 7,350.000	\$302.25	\$2,278.50
0616	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	21.000 138.690	.000 1.000 1.000	\$138.69	\$138.69
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 250.000	14.000 1.000 15.000	\$250.00	\$3,750.00
0641	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	109,368.000 3.250	77,374.000 254.250 77,628.250	\$826.31	\$252,291.81

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0671	700-6910	PERMANENT GRASSING	AC	69.000 1100.000	30.554 5.498 36.052	\$6,047.80	\$39,657.20
0676	700-7000	AGRICULTURAL LIME	TN	205.000 62.000	25.120 .360 25.480	\$22.32	\$1,579.76
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	13.133 .900 14.033	\$468.00	\$7,297.16
0696	716-2000	EROSION CONTROL MATS, SLOPES	SY	108,486.000 2.000	30,163.961 26,611.344 56,775.305	\$53,222.69	\$113,550.61
Category Amount:						\$71,276.62	\$729,428.40
Category Number: 0020 DRAINAGE							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	74.000 .000 74.000	\$0.00	\$220,835.98
Category Amount:						\$0.00	\$220,835.98
Category Number: 0080 BRIDGE 1							
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 5692805.680	.268 .084 .352	\$478,195.68	\$2,003,867.60
	1						
Category Amount:						\$478,195.68	\$2,003,867.60
Category Number: 0100 BRIDGE 3							
0771	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 612960.090	.000 .025 .025	\$15,324.00	\$15,324.00
	3						
Category Amount:						\$15,324.00	\$15,324.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
0775	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.900		
				594001.120	.050		
		4 RT			.950	\$29,700.06	\$564,301.06
Category Amount:						\$29,700.06	\$564,301.06
Category Number: 0090 BRIDGE 2							
0776	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				518399.700	.030		
		2			.030	\$15,551.99	\$15,551.99
Category Amount:						\$15,551.99	\$15,551.99
Category Number: 0100 BRIDGE 3							
0784	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,479.000	.000		
				178.860	1,479.000		
		3			1,479.000	\$264,533.94	\$264,533.94
Category Amount:						\$264,533.94	\$264,533.94
Category Number: 0090 BRIDGE 2							
0785	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,474.000	.000		
				178.940	1,474.000		
		2			1,474.000	\$263,757.56	\$263,757.56
Category Amount:						\$263,757.56	\$263,757.56
Category Number: 0080 BRIDGE 1							
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	13,273.000	13,273.000		
				178.930	.000		
		1			13,273.000	\$.00	\$2,374,937.89
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	3,360.000	1,680.000		
				203.300	1,680.000		
		1			3,360.000	\$341,544.00	\$683,088.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		3,474.000	3,474.000		
				288.320	.000		
					3,474.000	\$.00	\$1,001,623.68
	1						
Category Amount:						\$341,544.00	\$4,059,649.57
Category Number: 0100 BRIDGE 3							
0799	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				138519.120	.025		
					.025	\$3,462.98	\$3,462.98
	3						
Category Amount:						\$3,462.98	\$3,462.98
Category Number: 0090 BRIDGE 2							
0800	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				111401.690	.030		
					.030	\$3,342.05	\$3,342.05
	2						
Category Amount:						\$3,342.05	\$3,342.05
Category Number: 0080 BRIDGE 1							
0801	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.268		
				1444167.070	.084		
					.352	\$121,310.03	\$508,346.81
	1						
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000	8,528.200		
				92.230	.000		
					8,528.200	\$.00	\$786,555.89
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000	11,100.610		
				95.280	.000		
					11,100.610	\$.00	\$1,057,666.12
Category Amount:						\$121,310.03	\$2,352,568.82

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE 2							
0895	500-3101	CLASS A CONCRETE	CY	70.000 2528.350	69.600 .000 69.600	\$0.00	\$175,973.16
0896	520-2218	PILING, PSC, 18 IN SQ	LF	1,485.000 106.010	1,571.100 .000 1,571.100	\$0.00	\$166,552.31
Category Amount:						\$0.00	\$342,525.47
Category Number: 0100 BRIDGE 3							
0906	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	388.000 175.480	.000 388.000 388.000	\$68,086.24	\$68,086.24
		3					
Category Amount:						\$68,086.24	\$68,086.24
Category Number: 0110 BRIDGE 4							
0911	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
		4 RT					
Category Amount:						\$0.00	\$439,263.65
Category Number: 0060 ALT 1 - BRIDGE 1 SUBSTRUCTURE							
0935	500-3002	CLASS AA CONCRETE	CY	316.000 1489.420	316.000 .000 316.000	\$0.00	\$470,656.72
Category Amount:						\$0.00	\$470,656.72
Category Number: 0110 BRIDGE 4							
0936	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	224.900 .000 224.900	\$0.00	\$377,377.70

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
1006	500-0100	GROOVED CONCRETE	SY	1,360.000 7.270	.000 1,360.000 1,360.000	\$9,887.20	\$9,887.20
Category Amount:						\$9,887.20	\$387,264.90
Category Number: 0100 BRIDGE 3							
1031	511-1000	BAR REINF STEEL	LB	10,110.000 1.050	5,805.000 4,305.000 10,110.000	\$4,520.25	\$10,615.50
1056	520-2218	PILING, PSC, 18 IN SQ	LF	1,725.000 106.010	2,600.990 .000 2,600.990	\$0.00	\$275,730.95
1060	500-3101	CLASS A CONCRETE	CY	90.000 2528.350	48.900 40.700 89.600	\$102,903.85	\$226,540.16
Category Amount:						\$107,424.10	\$512,886.61
Category Number: 0110 BRIDGE 4							
1111	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,130.000 51.000	331.722 548.111 879.833	\$27,953.66	\$44,871.48
1131	603-7000	PLASTIC FILTER FABRIC	SY	1,130.000 2.050	331.722 548.111 879.833	\$1,123.63	\$1,803.66
1136	500-2100	CONCRETE BARRIER	LF	707.000 69.160	.000 707.000 707.000	\$48,896.12	\$48,896.12
Category Amount:						\$77,973.41	\$95,571.26

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	1,231.000 .000 1,231.000	\$0.00	\$2,065,593.38
Category Amount:						\$0.00	\$2,065,593.38
Category Number: 0010 ROADWAY							
1186	208-0100	IN PLACE EMBANKMENT	CY	475,634.000 5.280	423,764.707 624.997 424,389.704	\$3,299.98	\$2,240,777.64
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	17.090 .000 17.090	\$0.00	\$29,020.87
Category Amount:						\$3,299.98	\$2,269,798.51
Category Number: 0110 BRIDGE 4							
2798	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000 122688.300	.900 .050 .950	\$6,134.42	\$116,553.89
		REVISED SUPERSTR STEEL BR4 RT					
Category Amount:						\$6,134.42	\$116,553.89
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	8,511.270 9,302.680 17,813.950	\$9,302.68	\$17,813.95
		(IN#1)					
Category Amount:						\$9,302.68	\$17,813.95
Category Number: 0080 BRIDGE 1							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000 69.173	54.300 .000 54.300	\$0.00	\$3,756.07
		16 IN PSC PILE CUT OFF					

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2021

User: bmurphy

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0015

Pay Period: 09/01/2021
to 09/30/2021

Project Number 522220-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0080 BRIDGE 1					
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	383.390		
				71.460	.000		
					383.390	\$.00	\$27,397.05
		20 IN PSC PILE CUTOFF					
Category Amount:						\$0.00	\$31,153.12
Project Total Amount:						\$2,624,008.71	\$33,045,626.66