

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022

to 08/31/2022

Contract Location:

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES&A

Time Allowed: 860 Days
Elapsed Calender Days: 780 Days
Percent Time: 90.70

District: 5

Area: 01

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 04/17/2020
Date Awarded: 04/17/2020
Date Contract Executed: 07/10/2020
Date Notice to Proceed: 07/13/2020
Date Work Began: 07/24/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/19/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$66,932,768.30
Original Contract Amount \$62,942,505.15
Funds Available \$9,564,593.82
Percent Complete 84.97%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$66,932,768.29	\$62,942,505.15	\$9,564,593.84	85.71%	\$3,744,682.01

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022

to 08/31/2022

 Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$56,874,565.80	\$52,507,678.01	\$4,366,887.79
Total Earnings	\$56,874,565.80	\$52,507,678.01	\$4,366,887.79
Stockpiled Materials	\$493,608.65	\$1,115,814.43	(\$622,205.78)
Gross Earnings	\$57,368,174.45	\$53,623,492.44	\$3,744,682.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$57,368,174.45	\$53,623,492.44	

Total Payable: \$3,744,682.01

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022

to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	201-1500	CLEARING & GRUBBING - 522220-	LS	1.000 5000000.000	.918 .007 .925	\$35,000.00	\$4,625,000.00
0035	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	15,013.000 24.180	.000 13,279.218 13,279.218	\$321,091.49	\$321,091.49
0045	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	8,622.000 90.620	13,842.690 .000 13,842.690	\$0.00	\$1,254,424.57
0054	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		44,675.000 69.330	4,943.170 42.260 4,985.430	\$2,929.89	\$345,639.86
0055	318-3000	AGGR SURF CRS	TN	5,500.000 38.120	3,568.000 39.730 3,607.730	\$1,514.51	\$137,526.67
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		66,670.000 80.350	49,464.420 22,600.100 72,064.520	\$1,815,918.04	\$5,790,384.18
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,522.000 74.770	21,312.360 5,907.515 27,219.875	\$441,704.90	\$2,035,230.05
0080	413-0750	TACK COAT	GL	88,241.000 2.160	8,041.000 2,811.000 10,852.000	\$6,071.76	\$23,440.32

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022
to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	433-1000	REINF CONC APPROACH SLAB	SY	1,390.000 196.000	1,066.660 256.667 1,323.327	\$50,306.73	\$259,372.09
Category Amount:						\$2,674,537.32	\$14,792,109.23
Category Number: 0020 DRAINAGE							
0200	441-0301	CONC SPILLWAY, TP 1	EA	10.000 2700.000	2.000 .000 2.000	\$0.00	\$5,400.00
0202	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,316.000 25.320	2,864.000 178.000 3,042.000	\$4,506.96	\$77,023.44
0205	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	419.000 27.480	423.500 98.000 521.500	\$2,693.04	\$14,330.82
0209	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	19,872.000 33.850	18,225.400 672.000 18,897.400	\$22,747.20	\$639,676.99
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000 650.060	939.940 .000 939.940	\$0.00	\$611,017.40
0258	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		116.000 460.610	106.000 2.000 108.000	\$921.22	\$49,745.88
0264	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	32.000 121.510	20.000 2.000 22.000	\$243.02	\$2,673.22

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022

to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0269	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	88.000 713.270	49.000 1.000 50.000	\$713.27	\$35,663.50
0304	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000 2292.630	3.000 .000 3.000	\$0.00	\$6,877.89
0309	668-5000	JUNCTION BOX	EA	11.000 1584.510	8.000 .000 8.000	\$0.00	\$12,676.08
Category Amount:						\$31,824.71	\$1,455,085.22
Category Number: 0040 SIGNING & MARKING							
0439	654-1001	RAISED PVMT MARKERS TP 1	EA	323.000 5.000	.000 608.000 608.000	\$3,040.00	\$3,040.00
0444	654-1003	RAISED PVMT MARKERS TP 3	EA	3,250.000 5.000	.000 10.000 10.000	\$50.00	\$50.00
Category Amount:						\$3,090.00	\$3,090.00
Category Number: 0050 EROSION CONTROL							
0464	163-0240	MULCH	TN	2,134.000 150.000	2,116.942 95.950 2,212.892	\$14,392.50	\$331,933.80
0479	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		458.000 13.850	1,561.000 150.000 1,711.000	\$2,077.50	\$23,697.35
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000 5.350	16,652.250 1,651.250 18,303.500	\$8,834.19	\$97,923.73

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022

to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0540	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		115.000 117.630	73.750 5.250 79.000	\$617.56	\$9,292.77
0545	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		30,503.000 0.310	950.000 1,200.000 2,150.000	\$372.00	\$666.50
0606	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,577.000 0.310	15,184.000 3,149.000 18,333.000	\$976.19	\$5,683.23
0621	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		115.000 80.000	139.000 27.000 166.000	\$2,160.00	\$13,280.00
0631	167-1500	WATER QUALITY INSPECTIONS MO		36.000 250.000	25.000 1.000 26.000	\$250.00	\$6,500.00
0636	171-0010	TEMPORARY SILT FENCE, TYPE A LF		61,005.000 2.250	47,419.500 445.000 47,864.500	\$1,001.25	\$107,695.13
0640	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		50,925.000 0.310	7,975.000 1,605.000 9,580.000	\$497.55	\$2,969.80
0641	171-0030	TEMPORARY SILT FENCE, TYPE C LF		109,368.000 3.250	96,804.500 1,121.250 97,925.750	\$3,644.06	\$318,258.69

Category Amount: \$34,822.80 \$917,901.00

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022

to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0650	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	145.000 66.310	357.729 95.140 452.869	\$6,308.73	\$30,029.74
0665	603-7000	PLASTIC FILTER FABRIC	SY	549.000 1.620	357.729 95.140 452.869	\$154.13	\$733.65
Category Amount:						\$6,462.86	\$30,763.39
Category Number: 0050 EROSION CONTROL							
0671	700-6910	PERMANENT GRASSING	AC	69.000 1100.000	73.062 11.600 84.662	\$12,760.00	\$93,128.20
0676	700-7000	AGRICULTURAL LIME	TN	205.000 62.000	29.140 .800 29.940	\$49.60	\$1,856.28
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	22.783 2.000 24.783	\$1,040.00	\$12,887.16
0691	711-0100	TURF REINFORCING MATTING, TP 1	SY	62,962.000 3.900	.000 1,692.000 1,692.000	\$6,598.80	\$6,598.80
Category Amount:						\$20,448.40	\$114,470.44
Category Number: 0020 DRAINAGE							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	104.000 4.000 108.000	\$11,937.08	\$322,301.16
Category Amount:						\$11,937.08	\$322,301.16

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022
to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0736	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		25,489.000 75.440	1,971.490 2,355.050 4,326.540	\$177,664.97	\$326,394.18
Category Amount:						\$177,664.97	\$326,394.18
Category Number: 0080 BRIDGE 1							
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 5692805.680	.980 .000 .980	\$0.00	\$5,578,949.57
Category Amount:						\$0.00	\$5,578,949.57
Category Number: 0110 BRIDGE 4							
0766	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 4 LT	LS	1.000 594001.120	.122 .778 .900	\$462,132.87	\$534,601.01
Category Amount:						\$462,132.87	\$534,601.01
Category Number: 0100 BRIDGE 3							
0771	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 612960.090	.980 .000 .980	\$0.00	\$600,700.89
Category Amount:						\$0.00	\$600,700.89
Category Number: 0110 BRIDGE 4							
0775	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 4 RT	LS	1.000 594001.120	.950 .000 .950	\$0.00	\$564,301.06
Category Amount:						\$0.00	\$564,301.06
Category Number: 0090 BRIDGE 2							
0776	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 518399.700	.950 .000 .950	\$0.00	\$492,479.72
Category Amount:						\$0.00	\$492,479.72

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022

to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
0781	500-2100	CONCRETE BARRIER	LF	8,148.000 69.160	8,148.000 .000 8,148.000	\$0.00	\$563,515.68
Category Amount:						\$0.00	\$563,515.68
Category Number: 0100 BRIDGE 3							
0784	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 3	LF	1,479.000 178.860	1,479.000 .000 1,479.000	\$0.00	\$264,533.94
Category Amount:						\$0.00	\$264,533.94
Category Number: 0090 BRIDGE 2							
0785	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2	LF	1,474.000 178.940	1,474.000 .000 1,474.000	\$0.00	\$263,757.56
Category Amount:						\$0.00	\$263,757.56
Category Number: 0080 BRIDGE 1							
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	13,273.000 178.930	13,273.000 .000 13,273.000	\$0.00	\$2,374,937.89
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	3,360.000 203.300	3,360.000 .000 3,360.000	\$0.00	\$683,088.00
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - 1	LF	3,474.000 288.320	3,474.000 .000 3,474.000	\$0.00	\$1,001,623.68
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000 92.230	8,528.200 .000 8,528.200	\$0.00	\$786,555.89

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022
to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000 95.280	11,100.610 .000 11,100.610	\$0.00	\$1,057,666.12
0836	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,638.000 51.000	.000 468.043 468.043	\$23,870.19	\$23,870.19
0841	603-7000	PLASTIC FILTER FABRIC	SY	1,638.000 2.050	.000 468.043 468.043	\$959.49	\$959.49
Category Amount:						\$24,829.68	\$5,928,701.26
Category Number: 0090 BRIDGE 2							
0895	500-3101	CLASS A CONCRETE	CY	70.000 2528.350	69.600 .000 69.600	\$0.00	\$175,973.16
0896	520-2218	PILING, PSC, 18 IN SQ	LF	1,485.000 106.010	1,571.100 .000 1,571.100	\$0.00	\$166,552.31
Category Amount:						\$0.00	\$342,525.47
Category Number: 0100 BRIDGE 3							
0906	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	388.000 175.480	388.000 .000 388.000	\$0.00	\$68,086.24
		3					
Category Amount:						\$0.00	\$68,086.24
Category Number: 0110 BRIDGE 4							
0910	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO ·	LF	1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
		4 LT					

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022
to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
0911	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,776.000	1,775.520		
				247.400	.000		
		4 RT			1,775.520	\$.00	\$439,263.65
Category Amount:						\$0.00	\$878,527.30
Category Number: 0060 ALT 1 - BRIDGE 1 SUBSTRUCTURE							
0935	500-3002	CLASS AA CONCRETE	CY	316.000	316.000		
				1489.420	.000		
					316.000	\$.00	\$470,656.72
Category Amount:						\$0.00	\$470,656.72
Category Number: 0110 BRIDGE 4							
0936	500-3002	CLASS AA CONCRETE	CY	225.000	224.900		
				1677.980	.000		
					224.900	\$.00	\$377,377.70
Category Amount:						\$0.00	\$377,377.70
Category Number: 0090 BRIDGE 2							
1011	500-2100	CONCRETE BARRIER	LF	588.000	588.000		
				69.160	.000		
					588.000	\$.00	\$40,666.08
Category Amount:						\$0.00	\$40,666.08
Category Number: 0100 BRIDGE 3							
1016	500-2100	CONCRETE BARRIER	LF	748.000	748.000		
				69.160	.000		
					748.000	\$.00	\$51,731.68
Category Amount:						\$0.00	\$51,731.68
Category Number: 0110 BRIDGE 4							
1021	500-3002	CLASS AA CONCRETE	CY	225.000	225.000		
				1677.980	.000		
					225.000	\$.00	\$377,545.50
Category Amount:						\$0.00	\$377,545.50

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022
to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 BRIDGE 3							
1056	520-2218	PILING, PSC, 18 IN SQ	LF	1,725.000 106.010	2,259.710 .000 2,259.710	\$0.00	\$239,551.86
1060	500-3101	CLASS A CONCRETE	CY	90.000 2528.350	89.600 .000 89.600	\$0.00	\$226,540.16
Category Amount:						\$0.00	\$466,092.02
Category Number: 0090 BRIDGE 2							
1096	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,643.000 51.000	453.881 521.033 974.914	\$26,572.68	\$49,720.61
1116	603-7000	PLASTIC FILTER FABRIC	SY	2,643.000 2.050	453.881 521.033 974.914	\$1,068.12	\$1,998.57
Category Amount:						\$27,640.80	\$51,719.18
Category Number: 0110 BRIDGE 4							
1136	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
Category Amount:						\$0.00	\$48,896.12
Category Number: 0080 BRIDGE 1							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	1,231.000 .000 1,231.000	\$0.00	\$2,065,593.38
Category Amount:						\$0.00	\$2,065,593.38

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022

to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
1176	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	12,480.000 54.760	.000 419.333 419.333	\$22,962.68	\$22,962.68
Category Amount:						\$22,962.68	\$22,962.68
Category Number: 0010 ROADWAY							
1191	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	79,020.000 17.390	37,985.555 12,546.889 50,532.444	\$218,190.40	\$878,759.20
1196	635-1000	BARRICADES	LF	69.000 80.000	.000 58.000 58.000	\$4,640.00	\$4,640.00
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	27.784 5.348 33.132	\$9,081.55	\$56,262.11
Category Amount:						\$231,911.95	\$939,661.31
Category Number: 0120 ALT 1 - GR AGGR BASE CRS							
1261	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	197,286.000 21.500	241,440.585 6,099.334 247,539.919	\$131,135.68	\$5,322,108.26
Category Amount:						\$131,135.68	\$5,322,108.26
Category Number: 0110 BRIDGE 4							
2797	511-3000	SUPERSTR REINF STEEL, BR NO - REVISED SUPERSTR STEEL BR4 LT	LS	.000 122688.300	.122 .778 .900	\$95,451.50	\$110,419.47
Category Amount:						\$95,451.50	\$110,419.47

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0026

Pay Period: 08/01/2022
to 08/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	238,233.570		
				1.000	410,034.490		
		(IN#1)			648,268.060	\$410,034.49	\$648,268.06
Category Amount:						\$410,034.49	\$648,268.06
Category Number: 0080 BRIDGE 1							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000	54.300		
				69.173	.000		
		16 IN PSC PILE CUT OFF			54.300	\$0.00	\$3,756.07
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	383.390		
				71.460	.000		
		20 IN PSC PILE CUTOFF			383.390	\$0.00	\$27,397.05
Category Amount:						\$0.00	\$31,153.12
Category Number: 0090 BRIDGE 2							
9218	520-2218	PILING, PSC, 18 IN SQ	LF	.000	26.400		
				79.508	.000		
		18 IN PSC PILE CUT-OFF			26.400	\$0.00	\$2,099.00
Category Amount:						\$0.00	\$2,099.00
Category Number: 0100 BRIDGE 3							
9318	520-2218	PILING, PSC, 18 IN SQ	LF	.000	176.280		
				79.508	.000		
		18 IN PSC PILE CUT-OFF			176.280	\$0.00	\$14,015.58
Category Amount:						\$0.00	\$14,015.58
Project Total Amount:						\$4,366,887.79	\$56,874,565.80