

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022

to 09/30/2022

Contract Location:

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES&A

Time Allowed: 860 **Days**
Elapsed Calender Days: 810 **Days**
Percent Time: 94.19

District: 5

Area: 01

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 04/17/2020
Date Awarded: 04/17/2020
Date Contract Executed: 07/10/2020
Date Notice to Proceed: 07/13/2020
Date Work Began: 07/24/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/19/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$66,932,768.30
Original Contract Amount \$62,942,505.15
Funds Available \$7,260,156.72
Percent Complete 88.59%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$66,932,768.29	\$62,942,505.15	\$7,260,156.74	89.15%	\$2,304,437.10

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022

to 09/30/2022

Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$59,295,393.19	\$56,874,565.80	\$2,420,827.39
Total Earnings	\$59,295,393.19	\$56,874,565.80	\$2,420,827.39
Stockpiled Materials	\$377,218.36	\$493,608.65	(\$116,390.29)
Gross Earnings	\$59,672,611.55	\$57,368,174.45	\$2,304,437.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$59,672,611.55	\$57,368,174.45	

Total Payable:	\$2,304,437.10
-----------------------	-----------------------

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022

to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	201-1500	CLEARING & GRUBBING -	LS	1.000 5000000.000	.925 .021 .946	\$105,000.00	\$4,730,000.00
		522220-					
0045	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		8,622.000 90.620	13,842.690 .000 13,842.690	\$0.00	\$1,254,424.57
0054	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		44,675.000 69.330	4,985.430 .000 4,985.430	\$0.00	\$345,639.86
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		66,670.000 80.350	72,064.520 4,891.930 76,956.450	\$393,066.58	\$6,183,450.76
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,522.000 74.770	27,219.875 12,641.313 39,861.188	\$945,190.97	\$2,980,421.03
0080	413-0750	TACK COAT	GL	88,241.000 2.160	10,852.000 4,367.000 15,219.000	\$9,432.72	\$32,873.04
0090	433-1000	REINF CONC APPROACH SLAB	SY	1,390.000 196.000	1,323.330 .000 1,323.330	\$0.00	\$259,372.68
0165	641-1200	GUARDRAIL, TP W	LF	16,793.000 18.000	4,717.000 2,852.330 7,569.330	\$51,341.94	\$136,247.94
0170	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	17.000 1200.000	6.000 2.000 8.000	\$2,400.00	\$9,600.00

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022

to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0175	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		18.000 2600.000	7.000 2.000 9.000	\$5,200.00	\$23,400.00

Category Amount: \$1,511,632.21 \$15,955,429.88

Category Number: 0020 DRAINAGE							
0200	441-0301	CONC SPILLWAY, TP 1	EA	10.000 2700.000	2.000 5.000 7.000	\$13,500.00	\$18,900.00
0205	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	419.000 27.480	521.500 35.500 557.000	\$975.54	\$15,306.36
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000 650.060	939.940 .000 939.940	\$.00	\$611,017.40
0264	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	32.000 121.510	22.000 4.000 26.000	\$486.04	\$3,159.26
0304	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000 2292.630	3.000 .000 3.000	\$.00	\$6,877.89
0309	668-5000	JUNCTION BOX	EA	11.000 1584.510	8.000 .000 8.000	\$.00	\$12,676.08

Category Amount: \$14,961.58 \$667,936.99

Category Number: 0040 SIGNING & MARKING							
0369	636-2070	GALV STEEL POSTS, TP 7	LF	2,797.000 6.500	592.330 89.000 681.330	\$578.50	\$4,428.65

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING & MARKING							
0389	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		170.000 125.000	.000 2.000 2.000	\$250.00	\$250.00
0409	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		21.000 2800.000	.000 4.273 4.273	\$11,964.40	\$11,964.40
0414	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		19.000 2800.000	.000 3.567 3.567	\$9,987.60	\$9,987.60
0419	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		200.000 8.750	.000 172.000 172.000	\$1,505.00	\$1,505.00
0424	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		17.000 2200.000	.000 .524 .524	\$1,152.80	\$1,152.80
0429	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		10,838.000 4.500	.000 205.425 205.425	\$924.41	\$924.41
0434	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		676.000 5.750	.000 754.688 754.688	\$4,339.46	\$4,339.46
0454	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		1,017.000 20.000	251.550 26.000 277.550	\$520.00	\$5,551.00

Category Amount: \$31,222.17 \$40,103.32

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022

to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0464	163-0240	MULCH	TN	2,134.000 150.000	2,212.892 34.624 2,247.516	\$5,193.60	\$337,127.40
0606	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	17,577.000 0.310	18,333.000 450.000 18,783.000	\$139.50	\$5,822.73
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 250.000	26.000 1.000 27.000	\$250.00	\$6,750.00
0640	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	50,925.000 0.310	9,580.000 140.000 9,720.000	\$43.40	\$3,013.20
0641	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	109,368.000 3.250	97,925.750 521.250 98,447.000	\$1,694.06	\$319,952.75
Category Amount:						\$7,320.56	\$672,666.08
Category Number: 0020 DRAINAGE							
0650	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	145.000 66.310	452.869 19.554 472.423	\$1,296.63	\$31,326.37
0665	603-7000	PLASTIC FILTER FABRIC	SY	549.000 1.620	452.869 19.554 472.423	\$31.68	\$765.33
Category Amount:						\$1,328.31	\$32,091.70
Category Number: 0050 EROSION CONTROL							
0671	700-6910	PERMANENT GRASSING	AC	69.000 1100.000	84.662 8.000 92.662	\$8,800.00	\$101,928.20

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022

to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0676	700-7000	AGRICULTURAL LIME	TN	205.000 62.000	29.940 .800 30.740	\$49.60	\$1,905.88
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	24.783 2.000 26.783	\$1,040.00	\$13,927.16
0691	711-0100	TURF REINFORCING MATTING, TP 1	SY	62,962.000 3.900	1,692.000 2,166.000 3,858.000	\$8,447.40	\$15,046.20
0696	716-2000	EROSION CONTROL MATS, SLOPES	SY	108,486.000 2.000	89,569.255 18,701.573 108,270.828	\$37,403.15	\$216,541.66
Category Amount:						\$55,740.15	\$349,349.10
Category Number: 0020 DRAINAGE							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	108.000 .000 108.000	\$0.00	\$322,301.16
Category Amount:						\$0.00	\$322,301.16
Category Number: 0010 ROADWAY							
0736	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		25,489.000 75.440	4,326.540 .000 4,326.540	\$0.00	\$326,394.18
0741	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		38,755.000 2.980	.000 885.000 885.000	\$2,637.30	\$2,637.30
Category Amount:						\$2,637.30	\$329,031.48

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022

to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
0761	500-0100	GROOVED CONCRETE	SY	16,320.000 7.270	.000 16,320.000 16,320.000	\$118,646.40	\$118,646.40
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 5692805.680	.980 .000 .980	\$0.00	\$5,578,949.57
Category Amount:						\$118,646.40	\$5,697,595.97
Category Number: 0110 BRIDGE 4							
0766	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 4 LT	LS	1.000 594001.120	.900 .000 .900	\$0.00	\$534,601.01
Category Amount:						\$0.00	\$534,601.01
Category Number: 0100 BRIDGE 3							
0771	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 612960.090	.980 .000 .980	\$0.00	\$600,700.89
Category Amount:						\$0.00	\$600,700.89
Category Number: 0110 BRIDGE 4							
0775	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 4 RT	LS	1.000 594001.120	.950 .000 .950	\$0.00	\$564,301.06
Category Amount:						\$0.00	\$564,301.06
Category Number: 0090 BRIDGE 2							
0776	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 518399.700	.950 .000 .950	\$0.00	\$492,479.72
Category Amount:						\$0.00	\$492,479.72

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022

to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
0781	500-2100	CONCRETE BARRIER	LF	8,148.000 69.160	8,148.000 .000 8,148.000	\$0.00	\$563,515.68
Category Amount:						\$0.00	\$563,515.68
Category Number: 0100 BRIDGE 3							
0784	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 3	LF	1,479.000 178.860	1,479.000 .000 1,479.000	\$0.00	\$264,533.94
Category Amount:						\$0.00	\$264,533.94
Category Number: 0090 BRIDGE 2							
0785	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2	LF	1,474.000 178.940	1,474.000 .000 1,474.000	\$0.00	\$263,757.56
Category Amount:						\$0.00	\$263,757.56
Category Number: 0080 BRIDGE 1							
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	13,273.000 178.930	13,273.000 .000 13,273.000	\$0.00	\$2,374,937.89
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	3,360.000 203.300	3,360.000 .000 3,360.000	\$0.00	\$683,088.00
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - 1	LF	3,474.000 288.320	3,474.000 .000 3,474.000	\$0.00	\$1,001,623.68
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000 92.230	8,528.200 .000 8,528.200	\$0.00	\$786,555.89

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000 95.280	11,100.610 .000 11,100.610	\$0.00	\$1,057,666.12
Category Amount:						\$0.00	\$5,903,871.58
Category Number: 0090 BRIDGE 2							
0895	500-3101	CLASS A CONCRETE	CY	70.000 2528.350	69.600 .000 69.600	\$0.00	\$175,973.16
0896	520-2218	PILING, PSC, 18 IN SQ	LF	1,485.000 106.010	1,571.100 .000 1,571.100	\$0.00	\$166,552.31
Category Amount:						\$0.00	\$342,525.47
Category Number: 0100 BRIDGE 3							
0906	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 3	LF	388.000 175.480	388.000 .000 388.000	\$0.00	\$68,086.24
Category Amount:						\$0.00	\$68,086.24
Category Number: 0110 BRIDGE 4							
0910	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 4 LT	LF	1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
0911	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 4 RT	LF	1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
Category Amount:						\$0.00	\$878,527.30

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 ALT 1 - BRIDGE 1 SUBSTRUCTURE							
0935	500-3002	CLASS AA CONCRETE	CY	316.000 1489.420	316.000 .000 316.000	\$0.00	\$470,656.72
Category Amount:						\$0.00	\$470,656.72
Category Number: 0110 BRIDGE 4							
0936	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	224.900 .000 224.900	\$0.00	\$377,377.70
Category Amount:						\$0.00	\$377,377.70
Category Number: 0090 BRIDGE 2							
0991	500-0100	GROOVED CONCRETE	SY	1,200.000 7.270	.000 1,200.000 1,200.000	\$8,724.00	\$8,724.00
Category Amount:						\$8,724.00	\$8,724.00
Category Number: 0100 BRIDGE 3							
0996	500-0100	GROOVED CONCRETE	SY	1,520.000 7.270	.000 1,520.000 1,520.000	\$11,050.40	\$11,050.40
Category Amount:						\$11,050.40	\$11,050.40
Category Number: 0090 BRIDGE 2							
1011	500-2100	CONCRETE BARRIER	LF	588.000 69.160	588.000 .000 588.000	\$0.00	\$40,666.08
Category Amount:						\$0.00	\$40,666.08
Category Number: 0100 BRIDGE 3							
1016	500-2100	CONCRETE BARRIER	LF	748.000 69.160	748.000 .000 748.000	\$0.00	\$51,731.68
Category Amount:						\$0.00	\$51,731.68

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
1021	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	225.000 .000 225.000	\$0.00	\$377,545.50
Category Amount:						\$0.00	\$377,545.50
Category Number: 0100 BRIDGE 3							
1056	520-2218	PILING, PSC, 18 IN SQ	LF	1,725.000 106.010	2,259.710 .000 2,259.710	\$0.00	\$239,551.86
1060	500-3101	CLASS A CONCRETE	CY	90.000 2528.350	89.600 .000 89.600	\$0.00	\$226,540.16
Category Amount:						\$0.00	\$466,092.02
Category Number: 0110 BRIDGE 4							
1106	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,130.000 51.000	407.611 245.924 653.535	\$12,542.12	\$33,330.29
1126	603-7000	PLASTIC FILTER FABRIC	SY	1,130.000 2.050	407.611 245.924 653.535	\$504.14	\$1,339.75
1136	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
1141	500-2100	CONCRETE BARRIER	LF	707.000 69.160	.000 707.000 707.000	\$48,896.12	\$48,896.12
Category Amount:						\$61,942.38	\$132,462.28

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	1,231.000 .000 1,231.000	\$0.00	\$2,065,593.38
Category Amount:						\$0.00	\$2,065,593.38
Category Number: 0020 DRAINAGE							
1176	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	12,480.000 54.760	419.333 3,021.667 3,441.000	\$165,466.48	\$188,429.16
Category Amount:						\$165,466.48	\$188,429.16
Category Number: 0010 ROADWAY							
1186	208-0100	IN PLACE EMBANKMENT	CY	475,634.000 5.280	455,969.382 806.148 456,775.530	\$4,256.46	\$2,411,774.80
1191	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	79,020.000 17.390	50,532.444 8,049.889 58,582.333	\$139,987.57	\$1,018,746.77
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	33.130 .000 33.130	\$0.00	\$56,258.72
Category Amount:						\$144,244.03	\$3,486,780.29
Category Number: 0120 ALT 1 - GR AGGR BASE CRS							
1261	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	197,286.000 21.500	247,539.919 1,133.213 248,673.132	\$24,364.08	\$5,346,472.34
Category Amount:						\$24,364.08	\$5,346,472.34

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0027

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	648,268.060		
				1.000	235,544.080		
		(IN#1)			883,812.140	\$235,544.08	\$883,812.14
Category Amount:						\$235,544.08	\$883,812.14
Category Number: 0080 BRIDGE 1							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000	54.300		
				69.173	.000		
		16 IN PSC PILE CUT OFF			54.300	\$0.00	\$3,756.07
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	383.390		
				71.460	.000		
		20 IN PSC PILE CUTOFF			383.390	\$0.00	\$27,397.05
Category Amount:						\$0.00	\$31,153.12
Category Number: 0010 ROADWAY							
9150	004-0022	EXTRA WORK -	LS	.000	.500		
				104013.050	.250		
		TRAFFIC CONTROL FOR EXTENSION AGREEMENT			.750	\$26,003.26	\$78,009.79
Category Amount:						\$26,003.26	\$78,009.79
Category Number: 0090 BRIDGE 2							
9218	520-2218	PILING, PSC, 18 IN SQ	LF	.000	26.400		
				79.508	.000		
		18 IN PSC PILE CUT-OFF			26.400	\$0.00	\$2,099.00
Category Amount:						\$0.00	\$2,099.00
Category Number: 0100 BRIDGE 3							
9318	520-2218	PILING, PSC, 18 IN SQ	LF	.000	176.280		
				79.508	.000		
		18 IN PSC PILE CUT-OFF			176.280	\$0.00	\$14,015.58
Category Amount:						\$0.00	\$14,015.58
Project Total Amount:						\$2,420,827.39	\$59,295,393.19