

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

Contract Location:

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES&A

Time Allowed: 860 **Days**
Elapsed Calender Days: 841 **Days**
Percent Time: 97.79

District: 5

Area: 01

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 04/17/2020
Date Awarded: 04/17/2020
Date Contract Executed: 07/10/2020
Date Notice to Proceed: 07/13/2020
Date Work Began: 07/24/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/19/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$66,932,768.30
Original Contract Amount \$62,942,505.15
Funds Available \$5,790,632.22
Percent Complete 90.94%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$66,932,768.29	\$62,942,505.15	\$5,790,632.24	91.35%	\$1,469,524.50

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

 Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$60,865,798.10	\$59,295,393.19	\$1,570,404.91
Total Earnings	\$60,865,798.10	\$59,295,393.19	\$1,570,404.91
Stockpiled Materials	\$276,337.95	\$377,218.36	(\$100,880.41)
Gross Earnings	\$61,142,136.05	\$59,672,611.55	\$1,469,524.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$61,142,136.05	\$59,672,611.55	

Total Payable: **\$1,469,524.50**

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	201-1500	CLEARING & GRUBBING -	LS	1.000 5000000.000	.946 .012 .958	\$60,000.00	\$4,790,000.00
		522220-					
0030	207-0203	FOUND BKFILL MATL, TP II	CY	312.000 102.670	620.386 2.037 622.423	\$209.14	\$63,904.17
0035	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	15,013.000 24.180	13,279.218 2,084.789 15,364.007	\$50,410.20	\$371,501.69
0045	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	8,622.000 90.620	13,842.690 .000 13,842.690	\$.00	\$1,254,424.57
0054	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		44,675.000 69.330	4,985.430 .000 4,985.430	\$.00	\$345,639.86
0055	318-3000	AGGR SURF CRS	TN	5,500.000 38.120	3,607.730 36.590 3,644.320	\$1,394.81	\$138,921.48
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		66,670.000 80.350	76,956.450 .000 76,956.450	\$.00	\$6,183,450.76
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,522.000 74.770	39,861.190 .000 39,861.190	\$.00	\$2,980,421.18
0080	413-0750	TACK COAT	GL	88,241.000 2.160	15,219.000 3,271.000 18,490.000	\$7,065.36	\$39,938.40

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	433-1000	REINF CONC APPROACH SLAB	SY	1,390.000 196.000	1,323.330 .000 1,323.330	\$0.00	\$259,372.68
0160	641-1100	GUARDRAIL, TP T	LF	420.000 70.000	84.000 36.000 120.000	\$2,520.00	\$8,400.00
0165	641-1200	GUARDRAIL, TP W	LF	16,793.000 18.000	7,569.330 2,099.330 9,668.660	\$37,787.94	\$174,035.88
0170	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	17.000 1200.000	8.000 3.000 11.000	\$3,600.00	\$13,200.00
0175	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	18.000 2600.000	9.000 3.000 12.000	\$7,800.00	\$31,200.00
Category Amount:						\$170,787.45	\$16,654,410.67

Category Number: 0020 DRAINAGE							
0200	441-0301	CONC SPILLWAY, TP 1	EA	10.000 2700.000	7.000 3.000 10.000	\$8,100.00	\$27,000.00
0205	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	419.000 27.480	557.000 27.000 584.000	\$741.96	\$16,048.32
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000 650.060	939.940 .000 939.940	\$0.00	\$611,017.40

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022
to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0304	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000 2292.630	3.000 .000 3.000	\$0.00	\$6,877.89
0309	668-5000	JUNCTION BOX	EA	11.000 1584.510	8.000 .000 8.000	\$0.00	\$12,676.08
Category Amount:						\$8,841.96	\$673,619.69
Category Number: 0040 SIGNING & MARKING							
0369	636-2070	GALV STEEL POSTS, TP 7	LF	2,797.000 6.500	681.330 14.000 695.330	\$91.00	\$4,519.65
0454	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		1,017.000 20.000	277.550 6.250 283.800	\$125.00	\$5,676.00
Category Amount:						\$216.00	\$10,195.65
Category Number: 0050 EROSION CONTROL							
0459	163-0232	TEMPORARY GRASSING	AC	35.000 900.000	146.351 5.777 152.128	\$5,199.30	\$136,915.20
0464	163-0240	MULCH	TN	2,134.000 150.000	2,247.516 44.629 2,292.145	\$6,694.35	\$343,821.75
0484	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		53.000 417.800	43.500 1.500 45.000	\$626.70	\$18,801.00
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000 5.350	18,303.500 397.000 18,700.500	\$2,123.95	\$100,047.68

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0606	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	17,577.000 0.310	18,783.000 650.000 19,433.000	\$201.50	\$6,024.23
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 250.000	27.000 1.000 28.000	\$250.00	\$7,000.00
0636	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	61,005.000 2.250	47,864.500 20.000 47,884.500	\$45.00	\$107,740.13
0641	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	109,368.000 3.250	98,447.000 516.250 98,963.250	\$1,677.81	\$321,630.56
Category Amount:						\$16,818.61	\$1,041,980.55
Category Number: 0020 DRAINAGE							
0650	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	145.000 66.310	472.423 31.778 504.201	\$2,107.20	\$33,433.57
0665	603-7000	PLASTIC FILTER FABRIC	SY	549.000 1.620	472.423 31.778 504.201	\$51.48	\$816.81
Category Amount:						\$2,158.68	\$34,250.38
Category Number: 0050 EROSION CONTROL							
0671	700-6910	PERMANENT GRASSING	AC	69.000 1100.000	92.662 5.000 97.662	\$5,500.00	\$107,428.20
0676	700-7000	AGRICULTURAL LIME	TN	205.000 62.000	30.740 1.160 31.900	\$71.92	\$1,977.80

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022
to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	26.783 2.900 29.683	\$1,508.00	\$15,435.16
0691	711-0100	TURF REINFORCING MATTING, TP 1	SY	62,962.000 3.900	3,858.000 3,855.000 7,713.000	\$15,034.50	\$30,080.70
0696	716-2000	EROSION CONTROL MATS, SLOPES	SY	108,486.000 2.000	108,270.828 12,048.861 120,319.689	\$24,097.72	\$240,639.38
Category Amount:						\$46,212.14	\$395,561.24
Category Number: 0020 DRAINAGE							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	108.000 .000 108.000	\$0.00	\$322,301.16
Category Amount:						\$0.00	\$322,301.16
Category Number: 0010 ROADWAY							
0736	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (TN MATL & H LIME		25,489.000 75.440	4,326.540 8,023.200 12,349.740	\$605,270.21	\$931,664.39
Category Amount:						\$605,270.21	\$931,664.39
Category Number: 0080 BRIDGE 1							
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 5692805.680	.980 .000 .980	\$0.00	\$5,578,949.57
Category Amount:						\$0.00	\$5,578,949.57

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022
to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
0766	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 4 LT	LS	1.000 594001.120	.900 .050 .950	\$29,700.06	\$564,301.06
Category Amount:						\$29,700.06	\$564,301.06
Category Number: 0100 BRIDGE 3							
0771	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 612960.090	.980 .000 .980	\$0.00	\$600,700.89
Category Amount:						\$0.00	\$600,700.89
Category Number: 0110 BRIDGE 4							
0775	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 4 RT	LS	1.000 594001.120	.950 .000 .950	\$0.00	\$564,301.06
Category Amount:						\$0.00	\$564,301.06
Category Number: 0090 BRIDGE 2							
0776	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 518399.700	.950 .000 .950	\$0.00	\$492,479.72
Category Amount:						\$0.00	\$492,479.72
Category Number: 0080 BRIDGE 1							
0781	500-2100	CONCRETE BARRIER	LF	8,148.000 69.160	8,148.000 .000 8,148.000	\$0.00	\$563,515.68
Category Amount:						\$0.00	\$563,515.68
Category Number: 0100 BRIDGE 3							
0784	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 3	LF	1,479.000 178.860	1,479.000 .000 1,479.000	\$0.00	\$264,533.94
Category Amount:						\$0.00	\$264,533.94

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE 2							
0785	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,474.000 178.940	1,474.000 .000 1,474.000	\$0.00	\$263,757.56
		2					
Category Amount:						\$0.00	\$263,757.56
Category Number: 0080 BRIDGE 1							
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	13,273.000 178.930	13,273.000 .000 13,273.000	\$0.00	\$2,374,937.89
		1					
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	3,360.000 203.300	3,360.000 .000 3,360.000	\$0.00	\$683,088.00
		1					
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	3,474.000 288.320	3,474.000 .000 3,474.000	\$0.00	\$1,001,623.68
		1					
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000 92.230	8,528.200 .000 8,528.200	\$0.00	\$786,555.89
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000 95.280	11,100.610 .000 11,100.610	\$0.00	\$1,057,666.12
Category Amount:						\$0.00	\$5,903,871.58
Category Number: 0090 BRIDGE 2							
0895	500-3101	CLASS A CONCRETE	CY	70.000 2528.350	69.600 .000 69.600	\$0.00	\$175,973.16

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE 2							
0896	520-2218	PILING, PSC, 18 IN SQ	LF	1,485.000 106.010	1,571.100 .000 1,571.100	\$0.00	\$166,552.31
Category Amount:						\$0.00	\$342,525.47
Category Number: 0100 BRIDGE 3							
0906	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 3	LF	388.000 175.480	388.000 .000 388.000	\$0.00	\$68,086.24
Category Amount:						\$0.00	\$68,086.24
Category Number: 0110 BRIDGE 4							
0910	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 4 LT	LF	1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
0911	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 4 RT	LF	1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
Category Amount:						\$0.00	\$878,527.30
Category Number: 0060 ALT 1 - BRIDGE 1 SUBSTRUCTURE							
0935	500-3002	CLASS AA CONCRETE	CY	316.000 1489.420	316.000 .000 316.000	\$0.00	\$470,656.72
Category Amount:						\$0.00	\$470,656.72
Category Number: 0110 BRIDGE 4							
0936	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	224.900 .000 224.900	\$0.00	\$377,377.70

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022
to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
1001	500-0100	GROOVED CONCRETE	SY	1,360.000 7.270	.000 1,360.000 1,360.000	\$9,887.20	\$9,887.20
Category Amount:						\$9,887.20	\$387,264.90
Category Number: 0090 BRIDGE 2							
1011	500-2100	CONCRETE BARRIER	LF	588.000 69.160	588.000 .000 588.000	\$0.00	\$40,666.08
Category Amount:						\$0.00	\$40,666.08
Category Number: 0100 BRIDGE 3							
1016	500-2100	CONCRETE BARRIER	LF	748.000 69.160	748.000 .000 748.000	\$0.00	\$51,731.68
Category Amount:						\$0.00	\$51,731.68
Category Number: 0110 BRIDGE 4							
1021	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	225.000 .000 225.000	\$0.00	\$377,545.50
Category Amount:						\$0.00	\$377,545.50
Category Number: 0100 BRIDGE 3							
1056	520-2218	PILING, PSC, 18 IN SQ	LF	1,725.000 106.010	2,259.710 .000 2,259.710	\$0.00	\$239,551.86
1060	500-3101	CLASS A CONCRETE	CY	90.000 2528.350	89.600 .000 89.600	\$0.00	\$226,540.16
Category Amount:						\$0.00	\$466,092.02

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022
to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
1106	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,130.000 51.000	653.535 243.777 897.312	\$12,432.63	\$45,762.91
1126	603-7000	PLASTIC FILTER FABRIC	SY	1,130.000 2.050	653.535 243.777 897.312	\$499.74	\$1,839.49
1136	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
1141	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
Category Amount:						\$12,932.37	\$145,394.64
Category Number: 0080 BRIDGE 1							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	1,231.000 .000 1,231.000	\$0.00	\$2,065,593.38
Category Amount:						\$0.00	\$2,065,593.38
Category Number: 0020 DRAINAGE							
1176	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	12,480.000 54.760	3,441.000 3,290.260 6,731.260	\$180,174.64	\$368,603.80
Category Amount:						\$180,174.64	\$368,603.80
Category Number: 0010 ROADWAY							
1191	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	79,020.000 17.390	58,582.333 4,141.946 62,724.279	\$72,028.44	\$1,090,775.21

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1211	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,392.000 49.870	.000 1,589.738 1,589.738	\$79,280.23	\$79,280.23
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	33.132 3.859 36.991	\$6,553.05	\$62,815.16
1251	668-8011	SAFETY GRATE, TP 1	SF	265.000 50.000	108.000 47.500 155.500	\$2,375.00	\$7,775.00
Category Amount:						\$160,236.72	\$1,240,645.60
Category Number: 0120 ALT 1 - GR AGGR BASE CRS							
1261	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	197,286.000 21.500	248,673.132 8,805.570 257,478.702	\$189,319.76	\$5,535,792.09
Category Amount:						\$189,319.76	\$5,535,792.09
Category Number: 0110 BRIDGE 4							
2797	511-3000	SUPERSTR REINF STEEL, BR NO - REVISED SUPERSTR STEEL BR4 LT	LS	.000 122688.300	.900 .050 .950	\$6,134.42	\$116,553.89
Category Amount:						\$6,134.42	\$116,553.89
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#1)	*\$*	.000 1.000	883,812.140 109,711.430 993,523.570	\$109,711.43	\$993,523.57
Category Amount:						\$109,711.43	\$993,523.57

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0028

Pay Period: 10/01/2022

to 10/31/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000 69.173	54.300 .000 54.300	\$0.00	\$3,756.07
		16 IN PSC PILE CUT OFF					
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000 71.460	383.390 .000 383.390	\$0.00	\$27,397.05
		20 IN PSC PILE CUTOFF					
Category Amount:						\$0.00	\$31,153.12
Category Number: 0010 ROADWAY							
9150	004-0022	EXTRA WORK -	LS	.000 104013.050	.750 .250 1.000	\$26,003.26	\$104,013.05
		TRAFFIC CONTROL FOR EXTENSION AGREEMENT					
Category Amount:						\$26,003.26	\$104,013.05
Category Number: 0090 BRIDGE 2							
9218	520-2218	PILING, PSC, 18 IN SQ	LF	.000 79.508	26.400 .000 26.400	\$0.00	\$2,099.00
		18 IN PSC PILE CUT-OFF					
Category Amount:						\$0.00	\$2,099.00
Category Number: 0010 ROADWAY							
9250	150-0002	TRAFFIC CONTROL, NON-REFUNDABLE DEDUC EA		.000 -4000.000	.000 1.000 1.000	-\$4,000.00	(\$4,000.00)
		Traffic Control Violation/Non-Refundable Deduct					
Category Amount:						-\$4,000.00	-\$4,000.00
Category Number: 0100 BRIDGE 3							
9318	520-2218	PILING, PSC, 18 IN SQ	LF	.000 79.508	176.280 .000 176.280	\$0.00	\$14,015.58
		18 IN PSC PILE CUT-OFF					
Category Amount:						\$0.00	\$14,015.58
Project Total Amount:						\$1,570,404.91	\$60,865,798.10