

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

**Contract Location:**

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES&A

**Time Allowed:** 1042 **Days**  
**Elapsed Calender Days:** 871 **Days**  
**Percent Time:** 83.59

**District:** 5

**Area:** 01

**Contractor:**

UNITED INFRASTRUCTURE GROUP INC.  
5562 PENDERGRASS BLVD

**Date Let:** 04/17/2020  
**Date Awarded:** 04/17/2020  
**Date Contract Executed:** 07/10/2020  
**Date Notice to Proceed:** 07/13/2020  
**Date Work Began:** 07/24/2020  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 05/20/2023

GREAT FALLS SC 29055

**Phone:** (803)581-6000

**Escrow Agent:**

**Surety Co:** ARCH INSURANCE COMPANY

**Current Contract Amount** \$66,932,768.30  
**Original Contract Amount** \$62,942,505.15  
**Funds Available** \$4,531,409.33  
**Percent Complete** 92.82%

**Counties:**

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$66,932,768.29	\$62,942,505.15	\$4,531,409.35	93.23%	\$1,259,222.89

Chief Engineer

## Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number: 522220- US 1/SR 4 - WIDENING &amp; RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$62,125,020.99	\$60,865,798.10	\$1,259,222.89
<b>Total Earnings</b>	<b>\$62,125,020.99</b>	<b>\$60,865,798.10</b>	<b>\$1,259,222.89</b>
Stockpiled Materials	\$276,337.95	\$276,337.95	\$0.00
<b>Gross Earnings</b>	<b>\$62,401,358.94</b>	<b>\$61,142,136.05</b>	<b>\$1,259,222.89</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$62,401,358.94</b>	<b>\$61,142,136.05</b>	

<b>Total Payable:</b>	<b>\$1,259,222.89</b>
-----------------------	-----------------------

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -  522220-	LS	1.000 2000000.000	.936 .064 1.000	\$128,000.00	\$2,000,000.00
0020	201-1500	CLEARING & GRUBBING -  522220-	LS	1.000 5000000.000	.958 .006 .964	\$30,000.00	\$4,820,000.00
0040	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	8,622.000 21.630	15,392.889 3,453.333 18,846.222	\$74,695.59	\$407,643.78
0045	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	8,622.000 90.620	13,842.690 .000 13,842.690	\$0.00	\$1,254,424.57
0054	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		44,675.000 69.330	4,985.430 58.050 5,043.480	\$4,024.61	\$349,664.47
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		66,670.000 80.350	76,956.450 .000 76,956.450	\$0.00	\$6,183,450.76
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,522.000 74.770	39,861.190 .000 39,861.190	\$0.00	\$2,980,421.18
0080	413-0750	TACK COAT	GL	88,241.000 2.160	18,490.000 3,068.000 21,558.000	\$6,626.88	\$46,565.28
0090	433-1000	REINF CONC APPROACH SLAB	SY	1,390.000 196.000	1,323.330 .000 1,323.330	\$0.00	\$259,372.68

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0160	641-1100	GUARDRAIL, TP T	LF	420.000 70.000	120.000 300.000 420.000	\$21,000.00	\$29,400.00
0165	641-1200	GUARDRAIL, TP W	LF	16,793.000 18.000	9,668.660 5,613.520 15,282.180	\$101,043.36	\$275,079.24
0170	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	17.000 1200.000	11.000 3.000 14.000	\$3,600.00	\$16,800.00
0175	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	18.000 2600.000	12.000 6.000 18.000	\$15,600.00	\$46,800.00

**Category Amount:** \$384,590.44 \$18,669,621.96

<b>Category Number: 0020 DRAINAGE</b>							
0200	441-0301	CONC SPILLWAY, TP 1	EA	10.000 2700.000	10.000 .000 10.000	\$0.00	\$27,000.00
0202	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,316.000 25.320	3,042.000 24.000 3,066.000	\$607.68	\$77,631.12
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000 650.060	939.940 .000 939.940	\$0.00	\$611,017.40
0258	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	116.000 460.610	108.000 2.000 110.000	\$921.22	\$50,667.10

**Category Amount:** \$1,528.90 \$766,315.62

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0291	002-0037	REDUCTION OF PAY FOR -  Temporary asphalt (25MM) for median crossover	TN	.000 79.600	.000 620.450 620.450	\$49,387.82	\$49,387.82
0301	002-0037	REDUCTION OF PAY FOR -  Temporary asphalt for median crossover 19MM	TN	.000 74.020	.000 481.470 481.470	\$35,638.41	\$35,638.41
<b>Category Amount:</b>						\$85,026.23	\$85,026.23
<b>Category Number: 0020 DRAINAGE</b>							
0304	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000 2292.630	3.000 .000 3.000	\$0.00	\$6,877.89
0309	668-5000	JUNCTION BOX	EA	11.000 1584.510	8.000 .000 8.000	\$0.00	\$12,676.08
<b>Category Amount:</b>						\$0.00	\$19,553.97
<b>Category Number: 0110 BRIDGE 4</b>							
0329	540-1101	REMOVAL OF EXISTING BR, STA NO -  447+64	LS	1.000 125000.000	.950 .050 1.000	\$6,250.00	\$125,000.00
<b>Category Amount:</b>						\$6,250.00	\$125,000.00
<b>Category Number: 0040 SIGNING &amp; MARKING</b>							
0364	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		917.000 18.000	269.438 347.955 617.393	\$6,263.19	\$11,113.07
0369	636-2070	GALV STEEL POSTS, TP 7	LF	2,797.000 6.500	695.330 1,508.000 2,203.330	\$9,802.00	\$14,321.65

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0040 SIGNING &amp; MARKING</b>							
0374	636-2080	GALV STEEL POSTS, TP 8	LF	628.000 9.500	309.070 32.000 341.070	\$304.00	\$3,240.17
0439	654-1001	RAISED PVMT MARKERS TP 1	EA	323.000 5.000	608.000 58.000 666.000	\$290.00	\$3,330.00
0444	654-1003	RAISED PVMT MARKERS TP 3	EA	3,250.000 5.000	10.000 875.000 885.000	\$4,375.00	\$4,425.00
0454	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		1,017.000 20.000	283.800 479.750 763.550	\$9,595.00	\$15,271.00

**Category Amount:** \$30,629.19 \$51,700.89

<b>Category Number: 0050 EROSION CONTROL</b>							
0459	163-0232	TEMPORARY GRASSING	AC	35.000 900.000	152.128 4.500 156.628	\$4,050.00	\$140,965.20
0464	163-0240	MULCH	TN	2,134.000 150.000	2,292.145 19.320 2,311.465	\$2,898.00	\$346,719.75
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000 5.350	18,700.500 579.500 19,280.000	\$3,100.33	\$103,148.00
0606	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	17,577.000 0.310	19,433.000 350.000 19,783.000	\$108.50	\$6,132.73

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0050 EROSION CONTROL</b>							
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 250.000	28.000 1.000 29.000	\$250.00	\$7,250.00
0641	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	109,368.000 3.250	98,963.250 337.500 99,300.750	\$1,096.88	\$322,727.44
<b>Category Amount:</b>						\$11,503.71	\$926,943.12
<b>Category Number: 0020 DRAINAGE</b>							
0650	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	145.000 66.310	504.201 21.333 525.534	\$1,414.59	\$34,848.16
0665	603-7000	PLASTIC FILTER FABRIC	SY	549.000 1.620	504.201 21.333 525.534	\$34.56	\$851.37
<b>Category Amount:</b>						\$1,449.15	\$35,699.53
<b>Category Number: 0050 EROSION CONTROL</b>							
0676	700-7000	AGRICULTURAL LIME	TN	205.000 62.000	31.900 .680 32.580	\$42.16	\$2,019.96
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	29.683 1.700 31.383	\$884.00	\$16,319.16
0696	716-2000	EROSION CONTROL MATS, SLOPES	SY	108,486.000 2.000	120,319.689 1,273.333 121,593.022	\$2,546.67	\$243,186.04
<b>Category Amount:</b>						\$3,472.83	\$261,525.16

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 DRAINAGE</b>							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	108.000 .000 108.000	\$0.00	\$322,301.16
<b>Category Amount:</b>						\$0.00	\$322,301.16
<b>Category Number: 0010 ROADWAY</b>							
0736	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		25,489.000 75.440	12,349.740 6,598.540 18,948.280	\$497,793.86	\$1,429,458.24
<b>Category Amount:</b>						\$497,793.86	\$1,429,458.24
<b>Category Number: 0080 BRIDGE 1</b>							
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  1	LS	1.000 5692805.680	.980 .000 .980	\$0.00	\$5,578,949.57
<b>Category Amount:</b>						\$0.00	\$5,578,949.57
<b>Category Number: 0110 BRIDGE 4</b>							
0766	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  4 LT	LS	1.000 594001.120	.950 .000 .950	\$0.00	\$564,301.06
<b>Category Amount:</b>						\$0.00	\$564,301.06
<b>Category Number: 0100 BRIDGE 3</b>							
0771	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  3	LS	1.000 612960.090	.980 .000 .980	\$0.00	\$600,700.89
<b>Category Amount:</b>						\$0.00	\$600,700.89
<b>Category Number: 0110 BRIDGE 4</b>							
0775	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  4 RT	LS	1.000 594001.120	.950 .000 .950	\$0.00	\$564,301.06
<b>Category Amount:</b>						\$0.00	\$564,301.06



Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0090 BRIDGE 2</b>							
0776	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 518399.700	.950 .000 .950	\$0.00	\$492,479.72
		2					
<b>Category Amount:</b>						\$0.00	\$492,479.72
<b>Category Number: 0080 BRIDGE 1</b>							
0781	500-2100	CONCRETE BARRIER	LF	8,148.000 69.160	8,148.000 .000 8,148.000	\$0.00	\$563,515.68
<b>Category Amount:</b>						\$0.00	\$563,515.68
<b>Category Number: 0100 BRIDGE 3</b>							
0784	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,479.000 178.860	1,479.000 .000 1,479.000	\$0.00	\$264,533.94
		3					
<b>Category Amount:</b>						\$0.00	\$264,533.94
<b>Category Number: 0090 BRIDGE 2</b>							
0785	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,474.000 178.940	1,474.000 .000 1,474.000	\$0.00	\$263,757.56
		2					
<b>Category Amount:</b>						\$0.00	\$263,757.56
<b>Category Number: 0080 BRIDGE 1</b>							
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	13,273.000 178.930	13,273.000 .000 13,273.000	\$0.00	\$2,374,937.89
		1					
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	3,360.000 203.300	3,360.000 .000 3,360.000	\$0.00	\$683,088.00
		1					

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022  
to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0080 BRIDGE 1</b>							
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		3,474.000 288.320	3,474.000 .000 3,474.000	\$0.00	\$1,001,623.68
		1					
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000 92.230	8,528.200 .000 8,528.200	\$0.00	\$786,555.89
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000 95.280	11,100.610 .000 11,100.610	\$0.00	\$1,057,666.12
<b>Category Amount:</b>						\$0.00	\$5,903,871.58
<b>Category Number: 0090 BRIDGE 2</b>							
0895	500-3101	CLASS A CONCRETE	CY	70.000 2528.350	69.600 .000 69.600	\$0.00	\$175,973.16
0896	520-2218	PILING, PSC, 18 IN SQ	LF	1,485.000 106.010	1,571.100 .000 1,571.100	\$0.00	\$166,552.31
<b>Category Amount:</b>						\$0.00	\$342,525.47
<b>Category Number: 0100 BRIDGE 3</b>							
0906	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	388.000 175.480	388.000 .000 388.000	\$0.00	\$68,086.24
		3					
<b>Category Amount:</b>						\$0.00	\$68,086.24
<b>Category Number: 0110 BRIDGE 4</b>							
0910	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
		4 LT					

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022  
to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0110 BRIDGE 4</b>							
0911	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,776.000	1,775.520		
				247.400	.000		
		4 RT			1,775.520	\$ .00	\$439,263.65
<b>Category Amount:</b>						\$0.00	\$878,527.30
<b>Category Number: 0060 ALT 1 - BRIDGE 1 SUBSTRUCTURE</b>							
0935	500-3002	CLASS AA CONCRETE	CY	316.000	316.000		
				1489.420	.000		
					316.000	\$ .00	\$470,656.72
<b>Category Amount:</b>						\$0.00	\$470,656.72
<b>Category Number: 0110 BRIDGE 4</b>							
0936	500-3002	CLASS AA CONCRETE	CY	225.000	224.900		
				1677.980	.000		
					224.900	\$ .00	\$377,377.70
<b>Category Amount:</b>						\$0.00	\$377,377.70
<b>Category Number: 0090 BRIDGE 2</b>							
1011	500-2100	CONCRETE BARRIER	LF	588.000	588.000		
				69.160	.000		
					588.000	\$ .00	\$40,666.08
<b>Category Amount:</b>						\$0.00	\$40,666.08
<b>Category Number: 0100 BRIDGE 3</b>							
1016	500-2100	CONCRETE BARRIER	LF	748.000	748.000		
				69.160	.000		
					748.000	\$ .00	\$51,731.68
<b>Category Amount:</b>						\$0.00	\$51,731.68
<b>Category Number: 0110 BRIDGE 4</b>							
1021	500-3002	CLASS AA CONCRETE	CY	225.000	225.000		
				1677.980	.000		
					225.000	\$ .00	\$377,545.50
<b>Category Amount:</b>						\$0.00	\$377,545.50

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0100 BRIDGE 3</b>							
1056	520-2218	PILING, PSC, 18 IN SQ	LF	1,725.000 106.010	2,259.710 .000 2,259.710	\$0.00	\$239,551.86
1060	500-3101	CLASS A CONCRETE	CY	90.000 2528.350	89.600 .000 89.600	\$0.00	\$226,540.16
<b>Category Amount:</b>						\$0.00	\$466,092.02
<b>Category Number: 0110 BRIDGE 4</b>							
1136	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
1141	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
<b>Category Amount:</b>						\$0.00	\$97,792.24
<b>Category Number: 0080 BRIDGE 1</b>							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	1,231.000 .000 1,231.000	\$0.00	\$2,065,593.38
<b>Category Amount:</b>						\$0.00	\$2,065,593.38
<b>Category Number: 0020 DRAINAGE</b>							
1176	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	12,480.000 54.760	6,731.260 1,393.855 8,125.115	\$76,327.50	\$444,931.30
<b>Category Amount:</b>						\$76,327.50	\$444,931.30

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
1191	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	79,020.000 17.390	62,724.279 31.111 62,755.390	\$541.02	\$1,091,316.23
1211	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,392.000 49.870	1,589.738 303.223 1,892.961	\$15,121.73	\$94,401.97
1216	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	763.000 63.760	.000 909.821 909.821	\$58,010.19	\$58,010.19
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	36.990 .000 36.990	\$0.00	\$62,813.46
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT  (IN#1)	*\$*	.000 1.000	993,523.570 86,978.140 1,080,501.710	\$86,978.14	\$1,080,501.71

**Category Amount:** \$160,651.08 \$2,387,043.56

<b>Category Number: 0080 BRIDGE 1</b>							
9016	520-2216	PILING, PSC, 16 IN SQ  16 IN PSC PILE CUT OFF	LF	.000 69.173	54.300 .000 54.300	\$0.00	\$3,756.07
9020	520-2220	PILING, PSC, 20 IN SQ  20 IN PSC PILE CUTOFF	LF	.000 71.460	383.390 .000 383.390	\$0.00	\$27,397.05

**Category Amount:** \$0.00 \$31,153.12

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0029

Pay Period: 11/01/2022  
to 11/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0090 BRIDGE 2</b>							
9218	520-2218	PILING, PSC, 18 IN SQ	LF	.000	26.400		
				79.508	.000		
		18 IN PSC PILE CUT-OFF			26.400	\$0.00	\$2,099.00
<b>Category Amount:</b>						\$0.00	\$2,099.00
<b>Category Number: 0100 BRIDGE 3</b>							
9318	520-2218	PILING, PSC, 18 IN SQ	LF	.000	176.280		
				79.508	.000		
		18 IN PSC PILE CUT-OFF			176.280	\$0.00	\$14,015.58
<b>Category Amount:</b>						\$0.00	\$14,015.58
<b>Project Total Amount:</b>						\$1,259,222.89	\$62,125,020.99