

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023

to 04/30/2023

**Contract Location:**

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES&A

**Time Allowed:** 1042 Days

**Elapsed Calender Days:** 1022 Days

**Percent Time:** 98.08

**District:** 5

**Area:** 01

**Contractor:**

UNITED INFRASTRUCTURE GROUP INC.  
5562 PENDERGRASS BLVD

**Date Let:** 04/17/2020

**Date Awarded:** 04/17/2020

**Date Contract Executed:** 07/10/2020

**Date Notice to Proceed:** 07/13/2020

**Date Work Began:** 07/24/2020

**Date Time Stopped:** 00/00/0000

**Date Accepted:** 00/00/0000

**Adjusted Completion Date:** 05/20/2023

GREAT FALLS SC 29055

**Phone:** (803)581-6000

**Escrow Agent:**

**Surety Co:** ARCH INSURANCE COMPANY

**Current Contract Amount** \$66,956,968.30

**Original Contract Amount** \$62,942,505.15

**Funds Available** \$1,336,929.07

**Percent Complete** 98.00%

**Counties:**

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$66,956,968.29	\$62,942,505.15	\$1,336,929.09	98.00%	\$445,272.60

Chief Engineer

## Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023

to 04/30/2023

Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$65,620,039.23	\$65,174,766.63	\$445,272.60
<b>Total Earnings</b>	<b>\$65,620,039.23</b>	<b>\$65,174,766.63</b>	<b>\$445,272.60</b>
Stockpiled Materials	(\$0.03)	(\$0.03)	\$0.00
<b>Gross Earnings</b>	<b>\$65,620,039.20</b>	<b>\$65,174,766.60</b>	<b>\$445,272.60</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$65,620,039.20</b>	<b>\$65,174,766.60</b>	

**Total Payable: \$445,272.60**

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023  
to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0002	002-0002	ADJUSTMENT IN PAY	LS	.000 340610.330	.750 .250 1.000	\$85,152.58	\$340,610.33
		VEP Stage 2 Typical Revision 50/50 Savings					
0020	201-1500	CLEARING & GRUBBING -	LS	1.000 5000000.000	.973 .003 .976	\$15,000.00	\$4,880,000.00
		522220-					
0045	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		8,622.000 90.620	13,842.690 .000 13,842.690	\$0.00	\$1,254,424.57
0054	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		44,675.000 69.330	5,043.480 .000 5,043.480	\$0.00	\$349,664.47
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		66,670.000 80.350	76,956.450 .000 76,956.450	\$0.00	\$6,183,450.76
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		31,522.000 74.770	39,861.190 .000 39,861.190	\$0.00	\$2,980,421.18
0090	433-1000	REINF CONC APPROACH SLAB	SY	1,390.000 196.000	1,323.330 .000 1,323.330	\$0.00	\$259,372.68
<b>Category Amount:</b>						\$100,152.58	\$16,247,943.99
<b>Category Number:</b> 0020 DRAINAGE							
0200	441-0301	CONC SPILLWAY, TP 1	EA	10.000 2700.000	10.000 .000 10.000	\$0.00	\$27,000.00

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023

to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
-----	-----------	--	-------	------------------------	--	--------------------------	----------------------

Category Number: 0020 DRAINAGE

0253	500-3002	CLASS AA CONCRETE	CY	1,013.000 650.060	939.940 .000 939.940	\$0.00	\$611,017.40
0304	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000 2292.630	3.000 .000 3.000	\$0.00	\$6,877.89
0309	668-5000	JUNCTION BOX	EA	11.000 1584.510	8.000 .000 8.000	\$0.00	\$12,676.08

Category Amount: \$0.00 \$657,571.37

Category Number: 0040 SIGNING & MARKING

0384	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	29.000 100.000	.000 24.000 24.000	\$2,400.00	\$2,400.00
0396	653-0320	THERMOPLASTIC PVMT MARKING, SYMBOL, TP	EA	29.000 250.000	.000 24.000 24.000	\$6,000.00	\$6,000.00
0409	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LM		21.000 2800.000	18.495 .100 18.595	\$280.00	\$52,066.00
0419	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W/ LF		200.000 8.750	346.000 12.000 358.000	\$105.00	\$3,132.50
0429	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	10,838.000 4.500	12,458.968 3,919.352 16,378.320	\$17,637.08	\$73,702.44

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023

to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0040 SIGNING &amp; MARKING</b>							
0434	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	676.000	1,137.679		
				5.750	781.695		
					1,919.374	\$4,494.75	\$11,036.40
<b>Category Amount:</b>						\$30,916.83	\$148,337.34
<b>Category Number: 0050 EROSION CONTROL</b>							
0459	163-0232	TEMPORARY GRASSING	AC	35.000	218.974		
				900.000	3.999		
					222.973	\$3,599.10	\$200,675.70
0464	163-0240	MULCH	TN	2,134.000	2,404.261		
				150.000	20.021		
					2,424.282	\$3,003.15	\$363,642.30
0474	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		28.000	9.000		
				479.260	1.500		
					10.500	\$718.89	\$5,032.23
0479	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		458.000	1,711.000		
				13.850	130.000		
					1,841.000	\$1,800.50	\$25,497.85
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000	19,710.000		
				5.350	2,500.000		
					22,210.000	\$13,375.00	\$118,823.50
0520	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				9239.790	.250		
		394+00 RT			1.000	\$2,309.95	\$9,239.79
0530	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				10670.140	.250		
		303+00 RT			1.000	\$2,667.54	\$10,670.14

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023  
to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0050 EROSION CONTROL</b>							
0540	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		115.000 117.630	101.500 22.750 124.250	\$2,676.08	\$14,615.53
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 250.000	33.000 1.000 34.000	\$250.00	\$8,500.00
0636	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	61,005.000 2.250	50,497.000 2,559.000 53,056.000	\$5,757.75	\$119,376.00
0641	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	109,368.000 3.250	101,275.750 14,263.250 115,539.000	\$46,355.56	\$375,501.75
<b>Category Amount:</b>						\$82,513.52	\$1,251,574.79
<b>Category Number: 0020 DRAINAGE</b>							
0650	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	145.000 66.310	836.645 631.504 1,468.149	\$41,875.03	\$97,352.96
0665	603-7000	PLASTIC FILTER FABRIC	SY	549.000 1.620	836.645 631.504 1,468.149	\$1,023.04	\$2,378.40
<b>Category Amount:</b>						\$42,898.07	\$99,731.36
<b>Category Number: 0050 EROSION CONTROL</b>							
0676	700-7000	AGRICULTURAL LIME	TN	205.000 62.000	37.680 .160 37.840	\$9.92	\$2,346.08

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023  
to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0050 EROSION CONTROL</b>							
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	44.758 .400 45.158	\$208.00	\$23,482.16
<b>Category Amount:</b>						\$217.92	\$25,828.24
<b>Category Number: 0020 DRAINAGE</b>							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	108.000 .000 108.000	\$0.00	\$322,301.16
<b>Category Amount:</b>						\$0.00	\$322,301.16
<b>Category Number: 0010 ROADWAY</b>							
0736	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		25,489.000 75.440	35,125.280 .000 35,125.280	\$0.00	\$2,649,851.12
<b>Category Amount:</b>						\$0.00	\$2,649,851.12
<b>Category Number: 0080 BRIDGE 1</b>							
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  1	LS	1.000 5692805.680	.980 .010 .990	\$56,928.06	\$5,635,877.62
<b>Category Amount:</b>						\$56,928.06	\$5,635,877.62
<b>Category Number: 0110 BRIDGE 4</b>							
0766	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  4 LT	LS	1.000 594001.120	.950 .020 .970	\$11,880.02	\$576,181.09
<b>Category Amount:</b>						\$11,880.02	\$576,181.09
<b>Category Number: 0100 BRIDGE 3</b>							
0771	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  3	LS	1.000 612960.090	.980 .005 .985	\$3,064.80	\$603,765.69
<b>Category Amount:</b>						\$3,064.80	\$603,765.69

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023

to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0110 BRIDGE 4</b>							
0775	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  4 RT	LS	1.000 594001.120	.950 .020 .970	\$11,880.02	\$576,181.09
<b>Category Amount:</b>						\$11,880.02	\$576,181.09
<b>Category Number: 0090 BRIDGE 2</b>							
0776	500-1011	SUPERSTR CONCRETE, CL D, BR NO -  2	LS	1.000 518399.700	.950 .030 .980	\$15,551.99	\$508,031.71
<b>Category Amount:</b>						\$15,551.99	\$508,031.71
<b>Category Number: 0080 BRIDGE 1</b>							
0781	500-2100	CONCRETE BARRIER	LF	8,148.000 69.160	8,148.000 .000 8,148.000	\$0.00	\$563,515.68
<b>Category Amount:</b>						\$0.00	\$563,515.68
<b>Category Number: 0100 BRIDGE 3</b>							
0784	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -  3	LF	1,479.000 178.860	1,479.000 .000 1,479.000	\$0.00	\$264,533.94
<b>Category Amount:</b>						\$0.00	\$264,533.94
<b>Category Number: 0090 BRIDGE 2</b>							
0785	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -  2	LF	1,474.000 178.940	1,474.000 .000 1,474.000	\$0.00	\$263,757.56
<b>Category Amount:</b>						\$0.00	\$263,757.56
<b>Category Number: 0080 BRIDGE 1</b>							
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -  1	LF	13,273.000 178.930	13,273.000 .000 13,273.000	\$0.00	\$2,374,937.89



Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023

to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0080 BRIDGE 1</b>							
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	3,360.000 203.300	3,360.000 .000 3,360.000	\$0.00	\$683,088.00
		1					
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	3,474.000 288.320	3,474.000 .000 3,474.000	\$0.00	\$1,001,623.68
		1					
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000 92.230	8,528.200 .000 8,528.200	\$0.00	\$786,555.89
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000 95.280	11,100.610 .000 11,100.610	\$0.00	\$1,057,666.12

**Category Amount:** \$0.00 \$5,903,871.58

<b>Category Number: 0090 BRIDGE 2</b>							
0895	500-3101	CLASS A CONCRETE	CY	70.000 2528.350	69.600 .000 69.600	\$0.00	\$175,973.16
0896	520-2218	PILING, PSC, 18 IN SQ	LF	1,485.000 106.010	1,571.100 .000 1,571.100	\$0.00	\$166,552.31

**Category Amount:** \$0.00 \$342,525.47

<b>Category Number: 0100 BRIDGE 3</b>							
0906	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	388.000 175.480	388.000 .000 388.000	\$0.00	\$68,086.24
		3					

**Category Amount:** \$0.00 \$68,086.24

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023

to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0110 BRIDGE 4</b>							
0910	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
		4 LT					
0911	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,776.000 247.400	1,775.520 .000 1,775.520	\$0.00	\$439,263.65
		4 RT					
<b>Category Amount:</b>						\$0.00	\$878,527.30
<b>Category Number: 0060 ALT 1 - BRIDGE 1 SUBSTRUCTURE</b>							
0935	500-3002	CLASS AA CONCRETE	CY	316.000 1489.420	316.000 .000 316.000	\$0.00	\$470,656.72
<b>Category Amount:</b>						\$0.00	\$470,656.72
<b>Category Number: 0110 BRIDGE 4</b>							
0936	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	224.900 .000 224.900	\$0.00	\$377,377.70
<b>Category Amount:</b>						\$0.00	\$377,377.70
<b>Category Number: 0090 BRIDGE 2</b>							
1011	500-2100	CONCRETE BARRIER	LF	588.000 69.160	588.000 .000 588.000	\$0.00	\$40,666.08
<b>Category Amount:</b>						\$0.00	\$40,666.08
<b>Category Number: 0100 BRIDGE 3</b>							
1016	500-2100	CONCRETE BARRIER	LF	748.000 69.160	748.000 .000 748.000	\$0.00	\$51,731.68
<b>Category Amount:</b>						\$0.00	\$51,731.68

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023  
to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0110 BRIDGE 4</b>							
1021	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	225.000 .000 225.000	\$0.00	\$377,545.50
<b>Category Amount:</b>						\$0.00	\$377,545.50
<b>Category Number: 0100 BRIDGE 3</b>							
1056	520-2218	PILING, PSC, 18 IN SQ	LF	1,725.000 106.010	2,259.710 .000 2,259.710	\$0.00	\$239,551.86
1060	500-3101	CLASS A CONCRETE	CY	90.000 2528.350	89.600 .000 89.600	\$0.00	\$226,540.16
<b>Category Amount:</b>						\$0.00	\$466,092.02
<b>Category Number: 0110 BRIDGE 4</b>							
1136	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
1141	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
<b>Category Amount:</b>						\$0.00	\$97,792.24
<b>Category Number: 0080 BRIDGE 1</b>							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	1,231.000 .000 1,231.000	\$0.00	\$2,065,593.38
<b>Category Amount:</b>						\$0.00	\$2,065,593.38

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023  
to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 DRAINAGE</b>							
1176	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	12,480.000 54.760	8,515.780 .000 8,515.780	\$0.00	\$466,324.11
<b>Category Amount:</b>						\$0.00	\$466,324.11
<b>Category Number: 0010 ROADWAY</b>							
1186	208-0100	IN PLACE EMBANKMENT	CY	475,634.000 5.280	466,775.521 9,999.991 476,775.512	\$52,799.95	\$2,517,374.70
1216	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	763.000 63.760	909.820 .000 909.820	\$0.00	\$58,010.12
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	36.990 .000 36.990	\$0.00	\$62,813.46
<b>Category Amount:</b>						\$52,799.95	\$2,638,198.28
<b>Category Number: 0110 BRIDGE 4</b>							
2797	511-3000	SUPERSTR REINF STEEL, BR NO -  REVISED SUPERSTR STEEL BR4 LT	LS	.000 122688.300	.950 .050 1.000	\$6,134.42	\$122,688.30
2798	511-3000	SUPERSTR REINF STEEL, BR NO -  REVISED SUPERSTR STEEL BR4 RT	LS	.000 122688.300	.950 .050 1.000	\$6,134.42	\$122,688.30
<b>Category Amount:</b>						\$12,268.84	\$245,376.60
<b>Category Number: 0080 BRIDGE 1</b>							
9016	520-2216	PILING, PSC, 16 IN SQ  16 IN PSC PILE CUT OFF	LF	.000 69.173	54.300 .000 54.300	\$0.00	\$3,756.07

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0034

Pay Period: 04/01/2023  
to 04/30/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0080 BRIDGE 1</b>							
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	383.390		
				71.460	.000		
		20 IN PSC PILE CUTOFF			383.390	\$0.00	\$27,397.05
<b>Category Amount:</b>						\$0.00	\$31,153.12
<b>Category Number: 0090 BRIDGE 2</b>							
9218	520-2218	PILING, PSC, 18 IN SQ	LF	.000	26.400		
				79.508	.000		
		18 IN PSC PILE CUT-OFF			26.400	\$0.00	\$2,099.00
<b>Category Amount:</b>						\$0.00	\$2,099.00
<b>Category Number: 0100 BRIDGE 3</b>							
9318	520-2218	PILING, PSC, 18 IN SQ	LF	.000	176.280		
				79.508	.000		
		18 IN PSC PILE CUT-OFF			176.280	\$0.00	\$14,015.58
<b>Category Amount:</b>						\$0.00	\$14,015.58
<b>Category Number: 0010 ROADWAY</b>							
9641	004-0012	EXTRA WORK -	EA	.000	.000		
				24200.000	1.000		
		EXTRA WORK - BULLNOSE TERMINAL-SPECIAL DESIGN			1.000	\$24,200.00	\$24,200.00
<b>Category Amount:</b>						\$24,200.00	\$24,200.00
<b>Project Total Amount:</b>						\$445,272.60	\$65,620,039.23