

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2021

User: smoreno

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 752 Days

Elapsed Calender Days: 272 Days

Percent Time: 36.17

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/27/2023

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$21,651,079.84

Percent Complete 19.99%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$21,651,079.83	21.84%	\$531,654.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2021

User: smoreno

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,537,673.14	\$5,006,018.69	\$531,654.45
Total Earnings	\$5,537,673.14	\$5,006,018.69	\$531,654.45
Stockpiled Materials	\$511,612.49	\$511,612.49	\$0.00
Gross Earnings	\$6,049,285.63	\$5,517,631.18	\$531,654.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,049,285.63	\$5,517,631.18	

Total Payable: **\$531,654.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2021

User: smoreno

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.443		
				652755.500	.006		
					.449	\$3,916.53	\$293,087.22
		522190-					
Category Amount:						\$3,916.53	\$293,087.22
Category Number: 0020 DRAINAGE ITEMS							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,595.950	.000		
				34.190	236.753		
					236.753	\$8,094.59	\$8,094.59
Category Amount:						\$8,094.59	\$8,094.59
Category Number: 0050 TEMPORARY EROSION ITEMS							
0400	163-0232	TEMPORARY GRASSING	AC	50.000	15.157		
				1477.000	5.182		
					20.339	\$7,653.81	\$30,040.70
0440	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	12,460.000	2,492.000		
				6.170	98.250		
					2,590.250	\$606.20	\$15,981.84
0530	167-1000	WATER QUALITY MONITORING AND SAMPLING EA	EA	9.000	1.000		
				350.000	1.000		
					2.000	\$350.00	\$700.00
0535	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	8.000		
				350.000	1.000		
					9.000	\$350.00	\$3,150.00
0560	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	59,386.000	44,327.625		
				3.970	1,061.250		
					45,388.875	\$4,213.16	\$180,193.83
Category Amount:						\$13,173.17	\$230,066.37

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2021

User: smoreno

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION ITEMS							
0580	700-8000	FERTILIZER MIXED GRADE	TN	31.000	4.050		
				1470.000	1.200		
					5.250	\$1,764.00	\$7,717.50
Category Amount:						\$1,764.00	\$7,717.50
Category Number: 0020 DRAINAGE ITEMS							
0765	511-1000	BAR REINF STEEL	LB	140,739.000	15,247.402		
				1.750	2,579.684		
					17,827.086	\$4,514.45	\$31,197.40
0825	207-0203	FOUND BKFILL MATL, TP II	CY	863.000	124.077		
				51.000	10.778		
					134.855	\$549.68	\$6,877.61
Category Amount:						\$5,064.13	\$38,075.01
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0860	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	537.000	266.668		
				50.000	133.334		
					400.002	\$6,666.70	\$20,000.10
0880	500-3002	CLASS AA CONCRETE	CY	563.000	48.108		
				1000.000	107.464		
					155.572	\$107,464.00	\$155,572.00
0895	511-1000	BAR REINF STEEL	LB	115,260.000	8,837.600		
				1.050	22,854.300		
					31,691.900	\$23,997.02	\$33,276.50
Category Amount:						\$138,127.72	\$208,848.60
Category Number: 0010 ROADWAY							
1005	201-1500	CLEARING & GRUBBING -	LS	1.000	.705		
				4423543.000	.020		
					.725	\$88,470.86	\$3,207,068.68
		522190					
Category Amount:						\$88,470.86	\$3,207,068.68

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2021

User: smoreno

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
1055	500-3002	CLASS AA CONCRETE	CY	613.000	111.660		
				350.000	.000		
		CULVERT 869+01			111.660	\$0.00	\$39,081.00
Category Amount:						\$0.00	\$39,081.00
Category Number: 0010 ROADWAY							
1080	208-0100	IN PLACE EMBANKMENT	CY	278,451.000	174,372.000		
				5.400	27,720.000		
					202,092.000	\$149,688.00	\$1,091,296.80
Category Amount:						\$149,688.00	\$1,091,296.80
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
1110	207-0203	FOUND BKFILL MATL, TP II	CY	54.000	13.500		
				125.000	13.500		
					27.000	\$1,687.50	\$3,375.00
Category Amount:						\$1,687.50	\$3,375.00
Category Number: 0010 ROADWAY							
1115	500-3002	CLASS AA CONCRETE	CY	740.900	19.035		
				600.000	21.631		
					40.666	\$12,978.60	\$24,399.60
9059	318-3000	AGGR SURF CRS	TN	.000	44.890		
				39.750	25.240		
		AGGR SURF CRS			70.130	\$1,003.29	\$2,787.67
Category Amount:						\$13,981.89	\$27,187.27
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
9072	520-2216	PILING, PSC, 16 IN SQ	LF	.000	132.288		
				67.500	4.957		
		16 IN PILE CUT OFF			137.245	\$334.60	\$9,264.04

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2021

User: smoreno

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0030 BRIDGE NO 1 - OVER ROCKY CREEK					
9073	520-2216	PILING, PSC, 16 IN SQ	LF	.000	.000		
				90.000	1,192.794		
					1,192.794	\$107,351.46	\$107,351.46
		PILING, PSC, 16 IN SQ					
Category Amount:						\$107,686.06	\$116,615.50
Project Total Amount:						\$531,654.45	\$5,537,673.14