

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2022

User: smoreno

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0022

Pay Period: 09/01/2022
to 09/30/2022

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 752 Days

Elapsed Calender Days: 606 Days

Percent Time: 80.59

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/27/2023

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$18,362,385.14

Percent Complete 32.79%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$18,362,385.13	33.71%	\$608,845.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2022

User: smoreno

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0022

Pay Period: 09/01/2022
to 09/30/2022

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,082,174.09	\$8,473,328.43	\$608,845.66
Total Earnings	\$9,082,174.09	\$8,473,328.43	\$608,845.66
Stockpiled Materials	\$255,806.24	\$255,806.24	\$0.00
Gross Earnings	\$9,337,980.33	\$8,729,134.67	\$608,845.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,337,980.33	\$8,729,134.67	

Total Payable: **\$608,845.66**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2022

User: smoreno

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0022

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.548		
				652755.500	.017		
					.565	\$11,096.84	\$368,806.86
		522190-					
0070	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	730.000	.000		
				175.000	280.000		
					280.000	\$49,000.00	\$49,000.00
Category Amount:						\$60,096.84	\$417,806.86
Category Number:		0020 DRAINAGE ITEMS					
0250	668-2100	DROP INLET, GP 1	EA	75.000	9.300		
				3000.000	.200		
					9.500	\$600.00	\$28,500.00
Category Amount:						\$600.00	\$28,500.00
Category Number:		0010 ROADWAY					
0399	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	199,295.000	37,035.833		
				17.000	3,426.111		
					40,461.944	\$58,243.89	\$687,853.05
Category Amount:						\$58,243.89	\$687,853.05
Category Number:		0050 TEMPORARY EROSION ITEMS					
0435	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		14.000	3.750		
		/SAND BAGS		450.000	2.250		
					6.000	\$1,012.50	\$2,700.00
0535	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	19.000		
				350.000	1.000		
					20.000	\$350.00	\$7,000.00
Category Amount:						\$1,362.50	\$9,700.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2022

User: smoreno

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0022

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION ITEMS							
0565	700-6910	PERMANENT GRASSING	AC	100.000 1797.000	14.962 3.982 18.944	\$7,155.65	\$34,042.37
0580	700-8000	FERTILIZER MIXED GRADE	TN	31.000 1470.000	21.050 4.100 25.150	\$6,027.00	\$36,970.50
Category Amount:						\$13,182.65	\$71,012.87
Category Number: 0010 ROADWAY							
0660	413-0750	TACK COAT	GL	31,172.000 0.010	113.000 388.000 501.000	\$3.88	\$5.01
0675	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		39,153.000 70.590	983.420 5,671.135 6,654.555	\$400,325.42	\$469,745.04
Category Amount:						\$400,329.30	\$469,750.05
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0870	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 1300000.000	.440 .000 .440	\$0.00	\$572,000.00
0880	500-3002	CLASS AA CONCRETE	CY	563.000 1000.000	265.860 .000 265.860	\$0.00	\$265,860.00
0885	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	2,468.000 190.000	1,233.740 .000 1,233.740	\$0.00	\$234,410.60

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2022

User: smoreno

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0022

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0890	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,247.000	623.620		
				300.000	.000		
					623.620	\$0.00	\$187,086.00
	1						
Category Amount:						\$0.00	\$1,259,356.60
Category Number: 0020 DRAINAGE ITEMS							
1055	500-3002	CLASS AA CONCRETE	CY	613.000	299.600		
				350.000	.000		
					299.600	\$0.00	\$104,860.00
		CULVERT 869+01					
Category Amount:						\$0.00	\$104,860.00
Category Number: 0010 ROADWAY							
1115	500-3002	CLASS AA CONCRETE	CY	740.900	279.680		
				600.000	.000		
					279.680	\$0.00	\$167,808.00
Category Amount:						\$0.00	\$167,808.00
Category Number: 0050 TEMPORARY EROSION ITEMS							
5000	713-3002	WOOD FIBER BLANKET, TP II, SLOPES	SY	.000	8,725.680		
				0.590	13,102.058		
					21,827.738	\$7,730.21	\$12,878.37
		Wood Fiber Blanket, TP II, Slopes					
Category Amount:						\$7,730.21	\$12,878.37
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	11,706.570		
				1.000	67,300.270		
					79,006.840	\$67,300.27	\$79,006.84
		(IN #1)					
Category Amount:						\$67,300.27	\$79,006.84
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
9072	520-2216	PILING, PSC, 16 IN SQ	LF	.000	222.730		
				67.500	.000		
					222.730	\$0.00	\$15,034.28
		16 IN PILE CUT OFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2022

User: smoreno

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0022

Pay Period: 09/01/2022
to 09/30/2022

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0030	BRIDGE NO 1 - OVER ROCKY CREEK				
9073	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,887.310		
				90.000	.000		
					1,887.310	\$.00	\$169,857.90
		PILING, PSC, 16 IN SQ					
Category Amount:						\$0.00	\$184,892.18
Project Total Amount:						\$608,845.66	\$9,082,174.09