

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: smoreno

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0025

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 752 Days

Elapsed Calender Days: 698 Days

Percent Time: 92.82

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/27/2023

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$17,167,288.70

Percent Complete 37.10%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$17,167,288.69	38.03%	\$108,385.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: smoreno

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0025

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,277,270.53	\$10,168,885.37	\$108,385.16
Total Earnings	\$10,277,270.53	\$10,168,885.37	\$108,385.16
Stockpiled Materials	\$255,806.24	\$255,806.24	\$0.00
Gross Earnings	\$10,533,076.77	\$10,424,691.61	\$108,385.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,533,076.77	\$10,424,691.61	

Total Payable: **\$108,385.16**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: smoreno

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0025

Pay Period: 12/01/2022
to 12/31/2022

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.616		
				652755.500	.010		
					.626	\$6,527.56	\$408,624.94
		522190-					
0070	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	730.000	280.000		
				175.000	.000		
					280.000	\$0.00	\$49,000.00
Category Amount:						\$6,527.56	\$457,624.94
Category Number: 0020 DRAINAGE ITEMS							
0250	668-2100	DROP INLET, GP 1	EA	75.000	9.500		
				3000.000	.000		
					9.500	\$0.00	\$28,500.00
Category Amount:						\$0.00	\$28,500.00
Category Number: 0010 ROADWAY							
0399	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	199,295.000	50,641.611		
				17.000	1,499.333		
					52,140.944	\$25,488.66	\$886,396.05
Category Amount:						\$25,488.66	\$886,396.05
Category Number: 0050 TEMPORARY EROSION ITEMS							
0440	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,460.000	4,643.800		
				6.170	156.750		
					4,800.550	\$967.15	\$29,619.39
0445	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		150.000	.000		
				15.970	81.000		
					81.000	\$1,293.57	\$1,293.57
0535	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	22.000		
				350.000	1.000		
					23.000	\$350.00	\$8,050.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: smoreno

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0025

Pay Period: 12/01/2022
to 12/31/2022

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION ITEMS							
0560	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	59,386.000	46,659.375		
				3.970	107.500		
					46,766.875	\$426.78	\$185,664.49
Category Amount:						\$3,037.50	\$224,627.45
Category Number: 0010 ROADWAY							
0670	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,615.000	5,125.880		
				70.980	.000		
					5,125.880	\$0.00	\$363,834.96
0675	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		39,153.000	10,956.720		
				70.590	.000		
					10,956.720	\$0.00	\$773,434.86
Category Amount:						\$0.00	\$1,137,269.82
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0870	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.450		
				1300000.000	.000		
					.450	\$0.00	\$585,000.00
		1					
0875	500-2100	CONCRETE BARRIER	LF	528.000	264.330		
				75.000	.000		
					264.330	\$0.00	\$19,824.75
0880	500-3002	CLASS AA CONCRETE	CY	563.000	265.860		
				1000.000	.000		
					265.860	\$0.00	\$265,860.00
0885	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,468.000	1,233.740		
				190.000	.000		
					1,233.740	\$0.00	\$234,410.60
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: smoreno

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0025

Pay Period: 12/01/2022
to 12/31/2022

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0890	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO 1	LF	1,247.000	623.620		
				300.000	.000		
					623.620	\$0.00	\$187,086.00
		1					
Category Amount:						\$0.00	\$1,292,181.35
Category Number: 0010 ROADWAY							
1040	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	8,100.000	1,683.000		
				38.350	1,687.500		
					3,370.500	\$64,715.63	\$129,258.68
Category Amount:						\$64,715.63	\$129,258.68
Category Number: 0020 DRAINAGE ITEMS							
1055	500-3002	CLASS AA CONCRETE	CY	613.000	299.600		
				350.000	.000		
					299.600	\$0.00	\$104,860.00
		CULVERT 869+01					
Category Amount:						\$0.00	\$104,860.00
Category Number: 0010 ROADWAY							
1115	500-3002	CLASS AA CONCRETE	CY	740.900	279.680		
				600.000	.000		
					279.680	\$0.00	\$167,808.00
9059	318-3000	AGGR SURF CRS	TN	.000	547.220		
				39.750	216.750		
					763.970	\$8,615.81	\$30,367.81
		AGGR SURF CRS					
Category Amount:						\$8,615.81	\$198,175.81
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
9072	520-2216	PILING, PSC, 16 IN SQ	LF	.000	222.730		
				67.500	.000		
					222.730	\$0.00	\$15,034.28
		16 IN PILE CUT OFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/04/2023

User: smoreno

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0025

Pay Period: 12/01/2022
to 12/31/2022

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0030 BRIDGE NO 1 - OVER ROCKY CREEK					
9073	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,887.310		
				90.000	.000		
					1,887.310	\$.00	\$169,857.90
		PILING, PSC, 16 IN SQ					
Category Amount:						\$0.00	\$184,892.18
Project Total Amount:						\$108,385.16	\$10,277,270.53