

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01123030

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0047

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1071 Days

Elapsed Calender Days: 1276 Days

Percent Time: 119.14

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/12/2024

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$11,459,956.76

Percent Complete 63.36%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$11,459,956.75	58.63%	\$-45,949.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01123030

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0047

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,551,129.72	\$17,394,927.83	\$156,201.89
Total Earnings	\$17,551,129.72	\$17,394,927.83	\$156,201.89
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$17,551,129.71	\$17,394,927.82	\$156,201.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,310,721.00)	(\$1,108,570.00)	(\$202,151.00)
Total:	\$16,240,408.71	\$16,286,357.82	
		Total Payable:	(\$45,949.11)

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01123030

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0047

Pay Period: 07/01/2024
to 07/31/2024

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.839		
				652755.500	.000		
					.839	\$.00	\$547,661.86
		522190-					
0070	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	730.000	280.000		
				175.000	.000		
					280.000	\$.00	\$49,000.00
0145	641-1200	GUARDRAIL, TP W	LF	9,808.000	2,447.000		
				17.000	2,400.000		
					4,847.000	\$40,800.00	\$82,399.00
0150	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	21.000	4.000		
				1100.000	4.000		
					8.000	\$4,400.00	\$8,800.00
0155	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	21.000	5.000		
				2600.000	4.000		
					9.000	\$10,400.00	\$23,400.00
Category Amount:						\$55,600.00	\$711,260.86
Category Number: 0020		DRAINAGE ITEMS					
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,595.950	3,267.530		
				34.190	64.000		
					3,331.530	\$2,188.16	\$113,905.01
0185	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,545.860	737.660		
				26.250	48.000		
					785.660	\$1,260.00	\$20,623.58
0195	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1	EA	54.000	.000		
				500.000	4.000		
					4.000	\$2,000.00	\$2,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01123030

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0047

Pay Period: 07/01/2024
to 07/31/2024

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 DRAINAGE ITEMS					
0250	668-2100	DROP INLET, GP 1	EA	75.000	23.500		
				3000.000	.000		
					23.500	\$.00	\$70,500.00
Category Amount:						\$5,448.16	\$207,028.59
Category Number:		0010 ROADWAY					
0399	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	199,295.000	119,669.921		
				17.000	1,733.333		
					121,403.254	\$29,466.66	\$2,063,855.32
Category Amount:						\$29,466.66	\$2,063,855.32
Category Number:		0050 TEMPORARY EROSION ITEMS					
0400	163-0232	TEMPORARY GRASSING	AC	50.000	47.144		
				1477.000	.372		
					47.516	\$549.44	\$70,181.13
0440	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,460.000	7,463.450		
				6.170	153.250		
					7,616.700	\$945.55	\$46,995.04
0535	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	41.000		
				350.000	1.000		
					42.000	\$350.00	\$14,700.00
0560	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	59,386.000	52,113.875		
				3.970	491.250		
					52,605.125	\$1,950.26	\$208,842.35
Category Amount:						\$3,795.25	\$340,718.52
Category Number:		0060 PERMANENT EROSION ITEMS					
0565	700-6910	PERMANENT GRASSING	AC	100.000	43.695		
				1797.000	.866		
					44.561	\$1,556.20	\$80,076.12

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01123030

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0047

Pay Period: 07/01/2024
to 07/31/2024

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION ITEMS							
0580	700-8000	FERTILIZER MIXED GRADE	TN	31.000 1470.000	50.410 1.270 51.680	\$1,866.90	\$75,969.60
Category Amount:						\$3,423.10	\$156,045.72
Category Number: 0010 ROADWAY							
0663	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000 82.000	1,075.250 .000 1,075.250	\$0.00	\$88,170.50
0670	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,615.000 70.980	15,944.460 .000 15,944.460	\$0.00	\$1,131,737.77
0675	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		39,153.000 70.590	27,468.780 .000 27,468.780	\$0.00	\$1,939,021.18
Category Amount:						\$0.00	\$3,158,929.45
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0870	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 1300000.000	.950 .000 .950	\$0.00	\$1,235,000.00
0875	500-2100	CONCRETE BARRIER	LF	528.000 75.000	264.330 .000 264.330	\$0.00	\$19,824.75
0880	500-3002	CLASS AA CONCRETE	CY	563.000 1000.000	563.000 .000 563.000	\$0.00	\$563,000.00
0885	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	2,468.000 190.000	2,467.490 .000 2,467.490	\$0.00	\$468,823.10

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01123030

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0047

Pay Period: 07/01/2024
to 07/31/2024

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0890	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO 1 LF		1,247.000	1,247.250		
				300.000	.000		
					1,247.250	\$0.00	\$374,175.00
		1					
Category Amount:						\$0.00	\$2,660,822.85
Category Number: 0010 ROADWAY							
1040	620-0100	TEMPORARY BARRIER, METHOD NO. 1 LF		8,100.000	5,049.250		
				38.350	411.125		
					5,460.375	\$15,766.64	\$209,405.38
1045	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL SY		63,679.000	22,147.933		
				7.920	4,537.889		
					26,685.822	\$35,940.08	\$211,351.71
Category Amount:						\$51,706.72	\$420,757.09
Category Number: 0020 DRAINAGE ITEMS							
1055	500-3002	CLASS AA CONCRETE CY		613.000	580.600		
				350.000	.000		
					580.600	\$0.00	\$203,210.00
		CULVERT 869+01					
Category Amount:						\$0.00	\$203,210.00
Category Number: 0010 ROADWAY							
1115	500-3002	CLASS AA CONCRETE CY		740.900	429.060		
				600.000	.000		
					429.060	\$0.00	\$257,436.00
Category Amount:						\$0.00	\$257,436.00
Category Number: 0020 DRAINAGE ITEMS							
9060	500-3800	CLASS A CONCRETE, INCL REINF STEEL CY		.000	42.380		
				2300.000	.000		
					42.380	\$0.00	\$97,474.00
		CL A CONC, INCL REINF STEEL					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01123030

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0047

Pay Period: 07/01/2024
to 07/31/2024

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
		Category Number: 0020 DRAINAGE ITEMS					
9061	668-8011	SAFETY GRATE, TP 1	SF	.000	383.500		
				69.000	98.000		
					481.500	\$6,762.00	\$33,223.50
		SAFETY GRATE, TP 1					
					Category Amount:	\$6,762.00	\$130,697.50
		Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK					
9072	520-2216	PILING, PSC, 16 IN SQ	LF	.000	600.170		
				67.500	.000		
					600.170	\$0.00	\$40,511.48
		16 IN PILE CUT OFF					
9073	520-2216	PILING, PSC, 16 IN SQ	LF	.000	3,561.540		
				90.000	.000		
					3,561.540	\$0.00	\$320,538.60
		PILING, PSC, 16 IN SQ					
					Category Amount:	\$0.00	\$361,050.08
					Project Total Amount:	\$156,201.89	\$17,551,129.72