

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01123030

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0048

Pay Period: 08/01/2024
to 08/26/2024

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1071 Days

Elapsed Calender Days: 1302 Days

Percent Time: 121.57

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/12/2024

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$11,366,084.95

Percent Complete 64.31%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$11,366,084.94	58.97%	\$93,871.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01123030

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0048

Pay Period: 08/01/2024
to 08/26/2024

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,814,547.53	\$17,551,129.72	\$263,417.81
Total Earnings	\$17,814,547.53	\$17,551,129.72	\$263,417.81
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$17,814,547.52	\$17,551,129.71	\$263,417.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,480,267.00)	(\$1,310,721.00)	(\$169,546.00)
Total:	\$16,334,280.52	\$16,240,408.71	
		Total Payable:	\$93,871.81

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01123030

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0048

Pay Period: 08/01/2024
to 08/26/2024

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.839		
				652755.500	.000		
					.839	\$.00	\$547,661.86
		522190-					
0070	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	730.000	280.000		
				175.000	480.000		
					760.000	\$84,000.00	\$133,000.00
Category Amount:						\$84,000.00	\$680,661.86
Category Number: 0020		DRAINAGE ITEMS					
0250	668-2100	DROP INLET, GP 1	EA	75.000	23.500		
				3000.000	.000		
					23.500	\$.00	\$70,500.00
Category Amount:						\$0.00	\$70,500.00
Category Number: 0010		ROADWAY					
0399	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	199,295.000	121,403.254		
				17.000	4,636.417		
					126,039.671	\$78,819.09	\$2,142,674.41
Category Amount:						\$78,819.09	\$2,142,674.41
Category Number: 0050		TEMPORARY EROSION ITEMS					
0440	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,460.000	7,616.700		
				6.170	303.000		
					7,919.700	\$1,869.51	\$48,864.55
0535	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	42.000		
				350.000	1.000		
					43.000	\$350.00	\$15,050.00
0560	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	59,386.000	52,605.125		
				3.970	1,012.500		
					53,617.625	\$4,019.63	\$212,861.97
Category Amount:						\$6,239.14	\$276,776.52

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01123030

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0048

Pay Period: 08/01/2024

to 08/26/2024

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0660	413-0750	TACK COAT	GL	31,172.000	6,912.000		
				0.010	415.000		
					7,327.000	\$4.15	\$73.27
0663	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000	1,075.250		
				82.000	315.810		
					1,391.060	\$25,896.42	\$114,066.92
0670	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,615.000	15,944.460		
		L & H LIME		70.980	526.560		
					16,471.020	\$37,375.23	\$1,169,113.00
0675	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		39,153.000	27,468.783		
		TL & H LIME		70.590	184.510		
					27,653.293	\$13,024.56	\$1,952,045.95
Category Amount:						\$76,300.36	\$3,235,299.14
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0870	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.950		
				1300000.000	.000		
					.950	\$0.00	\$1,235,000.00
	1						
0875	500-2100	CONCRETE BARRIER	LF	528.000	264.330		
				75.000	.000		
					264.330	\$0.00	\$19,824.75
0880	500-3002	CLASS AA CONCRETE	CY	563.000	563.000		
				1000.000	.000		
					563.000	\$0.00	\$563,000.00
0885	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,468.000	2,467.490		
				190.000	.000		
					2,467.490	\$0.00	\$468,823.10
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01123030

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0048

Pay Period: 08/01/2024
to 08/26/2024

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030 BRIDGE NO 1 - OVER ROCKY CREEK					
0890	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,247.000	1,247.250		
				300.000	.000		
					1,247.250	\$.00	\$374,175.00
	1						
Category Amount:						\$0.00	\$2,660,822.85
	Category Number:	0020 DRAINAGE ITEMS					
1055	500-3002	CLASS AA CONCRETE	CY	613.000	580.600		
				350.000	.000		
					580.600	\$.00	\$203,210.00
		CULVERT 869+01					
Category Amount:						\$0.00	\$203,210.00
	Category Number:	0010 ROADWAY					
1115	500-3002	CLASS AA CONCRETE	CY	740.900	429.060		
				600.000	.000		
					429.060	\$.00	\$257,436.00
9059	318-3000	AGGR SURF CRS	TN	.000	1,922.280		
				39.750	454.320		
					2,376.600	\$18,059.22	\$94,469.85
		AGGR SURF CRS					
Category Amount:						\$18,059.22	\$351,905.85
	Category Number:	0020 DRAINAGE ITEMS					
9060	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	42.380		
				2300.000	.000		
					42.380	\$.00	\$97,474.00
		CL A CONC, INCL REINF STEEL					
Category Amount:						\$0.00	\$97,474.00
	Category Number:	0030 BRIDGE NO 1 - OVER ROCKY CREEK					
9072	520-2216	PILING, PSC, 16 IN SQ	LF	.000	600.170		
				67.500	.000		
					600.170	\$.00	\$40,511.48
		16 IN PILE CUT OFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/27/2024

User: 01123030

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0048

Pay Period: 08/01/2024
to 08/26/2024

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
9073	520-2216	PILING, PSC, 16 IN SQ	LF	.000	3,561.540		
				90.000	.000		
					3,561.540	\$.00	\$320,538.60
		PILING, PSC, 16 IN SQ					
Category Amount:						\$0.00	\$361,050.08
Project Total Amount:						\$263,417.81	\$17,814,547.53