

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: c0005025

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0053

Pay Period: 12/01/2024
to 01/01/2025

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1341 Days

Elapsed Calender Days: 1430 Days

Percent Time: 106.64

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/08/2024

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$9,958,590.65

Percent Complete 66.05%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$9,958,590.65	64.05%	\$-137,967.59

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: c0005025

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0053

Pay Period: 12/01/2024
to 01/01/2025

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,296,059.82	\$18,225,355.41	\$70,704.41
Total Earnings	\$18,296,059.82	\$18,225,355.41	\$70,704.41
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$18,296,059.81	\$18,225,355.40	\$70,704.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$554,285.00)	(\$345,613.00)	(\$208,672.00)
Total:	\$17,741,774.81	\$17,879,742.40	
		Total Payable:	(\$137,967.59)

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: c0005025

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0053

Pay Period: 12/01/2024
to 01/01/2025

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.893		
				652755.500	.003		
					.896	\$1,958.27	\$584,868.93
		522190-					
Category Amount:						\$1,958.27	\$584,868.93
Category Number: 0020 DRAINAGE ITEMS							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,595.950	3,565.530		
				34.190	319.600		
					3,885.130	\$10,927.12	\$132,832.59
0165	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	627.000	172.600		
				47.740	102.600		
					275.200	\$4,898.12	\$13,138.05
0185	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,545.860	881.660		
				26.250	32.000		
					913.660	\$840.00	\$23,983.58
0190	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	613.630	353.950		
				33.250	144.000		
					497.950	\$4,788.00	\$16,556.84
0195	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		54.000	4.000		
				500.000	1.000		
					5.000	\$500.00	\$2,500.00
0250	668-2100	DROP INLET, GP 1	EA	75.000	23.500		
				3000.000	2.000		
					25.500	\$6,000.00	\$76,500.00
Category Amount:						\$27,953.24	\$265,511.06

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2025

User: c0005025

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0053

Pay Period: 12/01/2024
to 01/01/2025

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION ITEMS							
0745	603-7000	PLASTIC FILTER FABRIC	SY	9,527.000	270.317		
				3.000	28.444		
					298.761	\$85.33	\$896.28
Category Amount:						\$85.33	\$896.28
Category Number: 0020 DRAINAGE ITEMS							
0765	511-1000	BAR REINF STEEL	LB	140,739.000	111,168.315		
				1.750	1,289.400		
					112,457.715	\$2,256.45	\$196,801.00
Category Amount:						\$2,256.45	\$196,801.00
Category Number: 0060 PERMANENT EROSION ITEMS							
0785	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	3,952.000	109.206		
				55.000	28.444		
					137.650	\$1,564.42	\$7,570.75
Category Amount:						\$1,564.42	\$7,570.75
Category Number: 0020 DRAINAGE ITEMS							
0800	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	34.000	18.000		
				225.000	8.000		
					26.000	\$1,800.00	\$5,850.00
Category Amount:						\$1,800.00	\$5,850.00
Category Number: 0010 ROADWAY							
1115	500-3002	CLASS AA CONCRETE	CY	740.900	470.561		
				600.000	30.000		
					500.561	\$18,000.00	\$300,336.60
Category Amount:						\$18,000.00	\$300,336.60
Category Number: 0020 DRAINAGE ITEMS							
9060	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	46.659		
				2300.000	4.279		
					50.938	\$9,841.70	\$117,157.40
		CL A CONC, INCL REINF STEEL					

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0053

Pay Period: 12/01/2024
to 01/01/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 DRAINAGE ITEMS							
9061	668-8011	SAFETY GRATE, TP 1	SF	.000	481.500		
				69.000	105.000		
					586.500	\$7,245.00	\$40,468.50
		SAFETY GRATE, TP 1					
Category Amount:						\$17,086.70	\$157,625.90
Project Total Amount:						\$70,704.41	\$18,296,059.82