

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: c0005025

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0054

Pay Period: 01/02/2025
to 01/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1341 Days

Elapsed Calender Days: 1460 Days

Percent Time: 108.87

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/08/2024

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$9,828,923.91

Percent Complete 67.22%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$9,828,923.91	64.52%	\$129,666.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: c0005025

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0054

Pay Period: 01/02/2025
to 01/31/2025

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,621,356.56	\$18,296,059.82	\$325,296.74
Total Earnings	\$18,621,356.56	\$18,296,059.82	\$325,296.74
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$18,621,356.55	\$18,296,059.81	\$325,296.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$749,915.00)	(\$554,285.00)	(\$195,630.00)
Total:	\$17,871,441.55	\$17,741,774.81	

Total Payable: **\$129,666.74**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: c0005025

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0054

Pay Period: 01/02/2025
to 01/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,595.950 34.190	3,885.130 189.400 4,074.530	\$6,475.59	\$139,308.18
0170	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	117.000 66.200	.000 56.000 56.000	\$3,707.20	\$3,707.20
0175	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	298.000 84.060	.000 96.000 96.000	\$8,069.76	\$8,069.76
0185	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,545.860 26.250	913.660 40.000 953.660	\$1,050.00	\$25,033.58
0190	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	613.630 33.250	497.950 112.000 609.950	\$3,724.00	\$20,280.84
0215	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	78.000 150.000	44.000 2.000 46.000	\$300.00	\$6,900.00
Category Amount:						\$23,326.55	\$203,299.56
Category Number: 0010 ROADWAY							
0399	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	199,295.000 17.000	130,156.319 16,632.922 146,789.241	\$282,759.67	\$2,495,417.10
Category Amount:						\$282,759.67	\$2,495,417.10
Category Number: 0050 TEMPORARY EROSION ITEMS							
0400	163-0232	TEMPORARY GRASSING	AC	50.000 1477.000	47.516 2.484 50.000	\$3,668.87	\$73,850.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: c0005025

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0054

Pay Period: 01/02/2025
to 01/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION ITEMS							
0440	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,460.000	8,368.650		
				6.170	438.750		
					8,807.400	\$2,707.09	\$54,341.66
Category Amount:						\$6,375.96	\$128,191.66
Category Number: 0060 PERMANENT EROSION ITEMS							
0580	700-8000	FERTILIZER MIXED GRADE	TN	31.000	53.170		
				1470.000	1.060		
					54.230	\$1,558.20	\$79,718.10
0745	603-7000	PLASTIC FILTER FABRIC	SY	9,527.000	298.761		
				3.000	3.000		
					301.761	\$9.00	\$905.28
0785	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	3,952.000	137.650		
				55.000	3.000		
					140.650	\$165.00	\$7,735.75
Category Amount:						\$1,732.20	\$88,359.13
Category Number: 0020 DRAINAGE ITEMS							
0800	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	34.000	26.000		
				225.000	2.000		
					28.000	\$450.00	\$6,300.00
0810	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	2.000	11.000		
				675.000	2.000		
					13.000	\$1,350.00	\$8,775.00
0825	207-0203	FOUND BK FILL MATL, TP II	CY	863.000	565.455		
				51.000	19.556		
					585.011	\$997.36	\$29,835.56
Category Amount:						\$2,797.36	\$44,910.56

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: c0005025

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0054

Pay Period: 01/02/2025
to 01/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0010 ROADWAY							
1045	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	63,679.000	26,685.822		
				7.920	1,048.611		
					27,734.433	\$8,305.00	\$219,656.71
Category Amount:						\$8,305.00	\$219,656.71
Project Total Amount:						\$325,296.74	\$18,621,356.56