

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0005025

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0055

Pay Period: 02/01/2025
to 03/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1389 Days

Elapsed Calender Days: 1519 Days

Percent Time: 109.36

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/25/2024

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$9,444,391.57

Percent Complete 70.00%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$9,444,391.57	65.91%	\$384,532.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0005025

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0055

Pay Period: 02/01/2025
to 03/31/2025

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,390,627.90	\$18,621,356.56	\$769,271.34
Total Earnings	\$19,390,627.90	\$18,621,356.56	\$769,271.34
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$19,390,627.89	\$18,621,356.55	\$769,271.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,134,654.00)	(\$749,915.00)	(\$384,739.00)
Total:	\$18,255,973.89	\$17,871,441.55	

Total Payable: **\$384,532.34**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0005025

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0055

Pay Period: 02/01/2025

to 03/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,595.950 34.190	4,074.530 36.000 4,110.530	\$1,230.84	\$140,539.02
0165	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	627.000 47.740	275.200 144.000 419.200	\$6,874.56	\$20,012.61
0170	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	117.000 66.200	56.000 56.000 112.000	\$3,707.20	\$7,414.40
0175	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	298.000 84.060	96.000 16.000 112.000	\$1,344.96	\$9,414.72
0185	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,545.860 26.250	953.660 296.000 1,249.660	\$7,770.00	\$32,803.58
0215	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	78.000 150.000	46.000 8.000 54.000	\$1,200.00	\$8,100.00
Category Amount:						\$22,127.56	\$218,284.33
Category Number: 0050 TEMPORARY EROSION ITEMS							
0435	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		14.000 450.000	23.250 3.000 26.250	\$1,350.00	\$11,812.50
0560	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	59,386.000 3.970	54,461.625 470.000 54,931.625	\$1,865.90	\$218,078.55
Category Amount:						\$3,215.90	\$229,891.05

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: c0005025

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0055

Pay Period: 02/01/2025
to 03/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0660	413-0750	TACK COAT	GL	31,172.000	7,874.000		
				0.010	1,477.000		
					9,351.000	\$14.77	\$93.51
0670	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,615.000	17,585.230		
		L & H LIME		70.980	2,727.187		
					20,312.417	\$193,575.73	\$1,441,775.36
0675	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		39,153.000	29,850.345		
		TL & H LIME		70.590	3,691.930		
					33,542.275	\$260,613.34	\$2,367,749.19
Category Amount:						\$454,203.84	\$3,809,618.06
Category Number:		0050 TEMPORARY EROSION ITEMS					
0735	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		58.000	20.250		
				247.000	3.750		
					24.000	\$926.25	\$5,928.00
Category Amount:						\$926.25	\$5,928.00
Category Number:		0060 PERMANENT EROSION ITEMS					
0785	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	3,952.000	140.650		
				55.000	37.208		
					177.858	\$2,046.44	\$9,782.19
Category Amount:						\$2,046.44	\$9,782.19
Category Number:		0020 DRAINAGE ITEMS					
0825	207-0203	FOUND BKFILL MATL, TP II	CY	863.000	585.011		
				51.000	116.149		
					701.160	\$5,923.60	\$35,759.16
Category Amount:						\$5,923.60	\$35,759.16

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0005025

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0055

Pay Period: 02/01/2025
to 03/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1005	201-1500	CLEARING & GRUBBING -	LS	1.000	.843		
				4423543.000	.057		
					.900	\$252,141.95	\$3,981,188.70
		522190					
1045	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	63,679.000	27,734.433		
				7.920	3,621.944		
					31,356.377	\$28,685.80	\$248,342.51
Category Amount:						\$280,827.75	\$4,229,531.21
Project Total Amount:						\$769,271.34	\$19,390,627.90