

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0005025

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0057

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1389 Days

Elapsed Calender Days: 1580 Days

Percent Time: 113.75

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/25/2024

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$9,007,559.60

Percent Complete 71.88%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$9,007,559.59	67.48%	\$47,005.58

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0005025

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0057

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,912,232.88	\$19,663,076.30	\$249,156.58
Total Earnings	\$19,912,232.88	\$19,663,076.30	\$249,156.58
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$19,912,232.87	\$19,663,076.29	\$249,156.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,219,427.00)	(\$1,017,276.00)	(\$202,151.00)
Total:	\$18,692,805.87	\$18,645,800.29	

Total Payable: **\$47,005.58**

Estimate Summary By Project

Pay Period: 05/01/2025

to 05/31/2025

Project Number 522190-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0010 ROADWAY						
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.896			
				652755.500	.027			
					.923	\$17,624.40		\$602,493.33
		522190-						
0140	641-1100	GUARDRAIL, TP T	LF	84.000	42.000			
				70.000	42.000			
					84.000	\$2,940.00		\$5,880.00
0145	641-1200	GUARDRAIL, TP W	LF	9,808.000	4,847.000			
				17.000	2,416.000			
					7,263.000	\$41,072.00		\$123,471.00
0150	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	21.000	8.000			
				1100.000	5.000			
					13.000	\$5,500.00		\$14,300.00
0155	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	21.000	9.000			
				2600.000	4.000			
					13.000	\$10,400.00		\$33,800.00
Category Amount:						\$77,536.40		\$779,944.33
Category Number:		0020 DRAINAGE ITEMS						
0160	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,595.950	4,110.530			
				34.190	12.000			
					4,122.530	\$410.28		\$140,949.30
Category Amount:						\$410.28		\$140,949.30
Category Number:		0050 TEMPORARY EROSION ITEMS						
0470	163-0542	CONSTRUCT AND REMOVE STONE FILTER RIN	EA	1.000	.000			
				850.000	.750			
					.750	\$637.50		\$637.50
Category Amount:						\$637.50		\$637.50

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0005025

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0057

Pay Period: 05/01/2025
to 05/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0060 PERMANENT EROSION ITEMS					
0565	700-6910	PERMANENT GRASSING	AC	100.000	46.951		
				1797.000	1.910		
					48.861	\$3,432.27	\$87,803.22
0580	700-8000	FERTILIZER MIXED GRADE	TN	31.000	54.230		
				1470.000	2.960		
					57.190	\$4,351.20	\$84,069.30
Category Amount:						\$7,783.47	\$171,872.52
Category Number:		0010 ROADWAY					
0670	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,615.000	20,580.784		
		L & H LIME		70.980	796.050		
					21,376.834	\$56,503.63	\$1,517,327.68
0671	002-0037	REDUCTION OF PAY FOR -	TN	.000	223.205		
				70.230	70.460		
					293.665	\$4,948.41	\$20,624.09
		Pay reduction for temporary asphalt 19mm					
0676	002-0037	REDUCTION OF PAY FOR -	TN	.000	333.330		
				69.840	146.220		
					479.550	\$10,212.00	\$33,491.77
		Pay Reduction for Temporary Asphalt 25MM					
Category Amount:						\$71,664.04	\$1,571,443.54
Category Number:		0020 DRAINAGE ITEMS					
0825	207-0203	FOUND BKFILL MATL, TP II	CY	863.000	701.160		
				51.000	5.296		
					706.456	\$270.10	\$36,029.26
Category Amount:						\$270.10	\$36,029.26
Category Number:		0030 BRIDGE NO 1 - OVER ROCKY CREEK					
0865	500-0100	GROOVED CONCRETE	SY	3,300.000	1,509.351		
				8.000	1,790.640		
					3,299.991	\$14,325.12	\$26,399.93

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0005025

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0057

Pay Period: 05/01/2025
to 05/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0030 BRIDGE NO 1 - OVER ROCKY CREEK					
0870	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.950		
				1300000.000	.030		
					.980	\$39,000.00	\$1,274,000.00
		1					
0875	500-2100	CONCRETE BARRIER	LF	528.000	264.330		
				75.000	263.670		
					528.000	\$19,775.25	\$39,600.00
Category Amount:						\$73,100.37	\$1,339,999.93
Category Number:		0050 TEMPORARY EROSION ITEMS					
5000	713-3002	WOOD FIBER BLANKET, TP II, SLOPES	SY	.000	50,472.144		
				0.590	9,002.400		
					59,474.544	\$5,311.42	\$35,089.98
		Wood Fiber Blanket, TP II, Slopes					
Category Amount:						\$5,311.42	\$35,089.98
Category Number:		0020 DRAINAGE ITEMS					
9060	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	50.938		
				2300.000	5.410		
					56.348	\$12,443.00	\$129,600.40
		CL A CONC, INCL REINF STEEL					
Category Amount:						\$12,443.00	\$129,600.40
Project Total Amount:						\$249,156.58	\$19,912,232.88