

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: c0005025

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0060

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1759 Days

Elapsed Calender Days: 1672 Days

Percent Time: 95.05

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2025

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$7,386,028.42

Percent Complete 73.34%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$7,386,028.42	73.34%	\$1,786,429.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: c0005025

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0060

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,314,337.05	\$20,145,115.48	\$169,221.57
Total Earnings	\$20,314,337.05	\$20,145,115.48	\$169,221.57
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$20,314,337.04	\$20,145,115.47	\$169,221.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$1,617,208.00)	\$1,617,208.00
Total:	\$20,314,337.04	\$18,527,907.47	
		Total Payable:	\$1,786,429.57

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: c0005025

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0060

Pay Period: 08/01/2025
to 08/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0145	641-1200	GUARDRAIL, TP W	LF	9,808.000 17.000	7,263.000 1,074.500 8,337.500	\$18,266.50	\$141,737.50
0150	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	21.000 1100.000	13.000 4.000 17.000	\$4,400.00	\$18,700.00
0155	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	21.000 2600.000	13.000 4.000 17.000	\$10,400.00	\$44,200.00
Category Amount:						\$33,066.50	\$204,637.50
Category Number: 0020 DRAINAGE ITEMS							
0165	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	627.000 47.740	419.200 64.000 483.200	\$3,055.36	\$23,067.97
Category Amount:						\$3,055.36	\$23,067.97
Category Number: 0010 ROADWAY							
0399	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	199,295.000 17.000	154,902.204 1,527.650 156,429.854	\$25,970.05	\$2,659,307.52
Category Amount:						\$25,970.05	\$2,659,307.52
Category Number: 0060 PERMANENT EROSION ITEMS							
0565	700-6910	PERMANENT GRASSING	AC	100.000 1797.000	48.861 3.377 52.238	\$6,068.47	\$93,871.69
0580	700-8000	FERTILIZER MIXED GRADE	TN	31.000 1470.000	57.190 2.331 59.521	\$3,426.57	\$87,495.87
Category Amount:						\$9,495.04	\$181,367.56

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: c0005025

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0060

Pay Period: 08/01/2025

to 08/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0670	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,615.000 70.980	21,949.738 454.488 22,404.226	\$32,259.56	\$1,590,251.96
0675	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		39,153.000 70.590	35,763.241 397.650 36,160.891	\$28,070.11	\$2,552,597.30
Category Amount:						\$60,329.67	\$4,142,849.26
Category Number: 0020 DRAINAGE ITEMS							
0765	511-1000	BAR REINF STEEL	LB	140,739.000 1.750	122,513.971 3,516.500 126,030.471	\$6,153.88	\$220,553.32
0825	207-0203	FOUND BKFILL MATL, TP II	CY	863.000 51.000	832.382 29.630 862.012	\$1,511.13	\$43,962.61
Category Amount:						\$7,665.01	\$264,515.93
Category Number: 0010 ROADWAY							
1045	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	63,679.000 7.920	33,089.210 275.889 33,365.099	\$2,185.04	\$264,251.58
1105	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,109.000 42.000	.000 196.876 196.876	\$8,268.79	\$8,268.79
1115	500-3002	CLASS AA CONCRETE	CY	740.900 600.000	582.015 29.502 611.517	\$17,701.20	\$366,910.20
Category Amount:						\$28,155.03	\$639,430.57

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0060

Pay Period: 08/01/2025
to 08/31/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0050	TEMPORARY EROSION ITEMS				
5000	713-3002	WOOD FIBER BLANKET, TP II, SLOPES	SY	.000	59,474.544		
				0.590	2,516.800		
					61,991.344	\$1,484.91	\$36,574.89
		Wood Fiber Blanket, TP II, Slopes					
Category Amount:						\$1,484.91	\$36,574.89
Project Total Amount:						\$169,221.57	\$20,314,337.05