

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2025

User: c0005025

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0061

Pay Period: 09/01/2025
to 09/30/2025

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1759 Days

Elapsed Calender Days: 1702 Days

Percent Time: 96.76

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/30/2025

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$7,066,948.33

Percent Complete 74.49%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$7,066,948.33	74.49%	\$319,080.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2025

User: c0005025

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0061

Pay Period: 09/01/2025
to 09/30/2025

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,633,417.14	\$20,314,337.05	\$319,080.09
Total Earnings	\$20,633,417.14	\$20,314,337.05	\$319,080.09
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$20,633,417.13	\$20,314,337.04	\$319,080.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,633,417.13	\$20,314,337.04	

Total Payable: **\$319,080.09**

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2025

User: c0005025

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0061

Pay Period: 09/01/2025
to 09/30/2025

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0165	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	627.000 47.740	483.200 32.000 515.200	\$1,527.68	\$24,595.65
0200	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1 EA		6.000 750.000	2.000 2.000 4.000	\$1,500.00	\$3,000.00
0250	668-2100	DROP INLET, GP 1	EA	75.000 3000.000	25.500 3.000 28.500	\$9,000.00	\$85,500.00
Category Amount:						\$12,027.68	\$113,095.65
Category Number: 0050 TEMPORARY EROSION ITEMS							
0735	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		58.000 247.000	24.000 3.000 27.000	\$741.00	\$6,669.00
Category Amount:						\$741.00	\$6,669.00
Category Number: 0060 PERMANENT EROSION ITEMS							
0745	603-7000	PLASTIC FILTER FABRIC	SY	9,527.000 3.000	350.372 133.500 483.872	\$400.50	\$1,451.62
Category Amount:						\$400.50	\$1,451.62
Category Number: 0020 DRAINAGE ITEMS							
0765	511-1000	BAR REINF STEEL	LB	140,739.000 1.750	126,030.471 3,991.200 130,021.671	\$6,984.60	\$227,537.92
Category Amount:						\$6,984.60	\$227,537.92

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2025

User: c0005025

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0061

Pay Period: 09/01/2025
to 09/30/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0060 PERMANENT EROSION ITEMS					
0785	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	3,952.000	226.469		
				55.000	133.500		
					359.969	\$7,342.50	\$19,798.30
Category Amount:						\$7,342.50	\$19,798.30
Category Number:		0020 DRAINAGE ITEMS					
0825	207-0203	FOUND BKFILL MATL, TP II	CY	863.000	862.012		
				51.000	29.630		
					891.642	\$1,511.13	\$45,473.74
1055	500-3002	CLASS AA CONCRETE	CY	613.000	580.598		
				350.000	33.824		
					614.422	\$11,838.40	\$215,047.70
		CULVERT 869+01					
Category Amount:						\$13,349.53	\$260,521.44
Category Number:		0050 TEMPORARY EROSION ITEMS					
1075	170-2000	STAKED SILT RETENTION BARRIER	LF	100.000	.000		
				19.970	85.000		
					85.000	\$1,697.45	\$1,697.45
Category Amount:						\$1,697.45	\$1,697.45
Category Number:		0010 ROADWAY					
1100	441-3999	CONCRETE V GUTTER	LF	9,490.000	.000		
				21.000	644.000		
					644.000	\$13,524.00	\$13,524.00
1105	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,109.000	196.876		
				42.000	212.207		
					409.083	\$8,912.69	\$17,181.49

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0061

Pay Period: 09/01/2025
to 09/30/2025

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	322,096.570		
				1.000	254,100.140		
					576,196.710	\$254,100.14	\$576,196.71
		(IN #1)					
Category Amount:						\$276,536.83	\$606,902.20
Project Total Amount:						\$319,080.09	\$20,633,417.14