

Estimate Summary By Project

Contract ID: B3TIA2002008-0

Estimate Number: 0004

Pay Period: 04/01/2021 to 07/30/2021

Contract Location:

ST JOHNS CHURCH RD (CR 349) BEGINNING AT SR 121 AND EXTENDING US 84

Time Allowed: 314 Days
Elapsed Calendar Days: 314 Days
Percent Time: 100.00

District: 0

Area: 00

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 07/17/2020
Date Awarded: 07/17/2020
Date Contract Executed: 08/20/2020
Date Notice to Proceed: 08/21/2020
Date Work Began: 12/28/2020
Date Time Stopped: 06/30/2021
Date Accepted: 00/00/0000
Adjusted Completion Date: 06/30/2021

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$1,324,499.37
Original Contract Amount \$1,302,365.60
Funds Available \$154,783.00
Percent Complete 88.31%

Counties:

Pierce

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016295	\$1,324,499.37	\$1,302,365.60	\$154,783.00	88.31%	\$19,003.47

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA2002008-0

Estimate Number: 0004

Pay Period: 04/01/2021

to 07/30/2021

Project Number: 0016295 ST JOHNS CHURCH RD (CR 349) - PLMX RSRF, WI

Federal State Project Number: 0016295

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,169,716.37	\$1,150,712.90	\$19,003.47
Total Earnings	\$1,169,716.37	\$1,150,712.90	\$19,003.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,169,716.37	\$1,150,712.90	\$19,003.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,169,716.37	\$1,150,712.90	

Total Payable: \$19,003.47

Estimate Summary By Project

Contract ID: B3TIA2002008-0

Estimate Number: 0004

Pay Period: 04/01/2021
to 07/30/2021

Project Number 0016295

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		600.000	431.380		
				115.000	.000		
					431.380	\$.00	\$49,608.70
0031	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	.000		
				112.700	168.620		
		Pay Reduction for Patching			168.620	\$19,003.47	\$19,003.47
Category Amount:						\$19,003.47	\$68,612.17
Project Total Amount:						\$19,003.47	\$1,169,716.37