

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2022

User: roneyman

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0012

Pay Period: 02/01/2022
to 02/28/2022

Contract Location:

78 (GORDON HWY) AT WALT WAY (CR 2509) EXT TO
US 25 (PEACH ORCHARD RD) RICHMOND COUNTY

Time Allowed: 597 Days

Elapsed Calender Days: 383 Days

Percent Time: 64.15

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 09/18/2020

Date Awarded: 09/18/2020

Date Contract Executed: 11/13/2020

Date Notice to Proceed: 02/11/2021

SNELLVILLE GA 30078-0306

Date Work Began: 03/29/2021

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$19,145,216.31

Original Contract Amount \$18,736,271.98

Funds Available \$10,535,872.14

Percent Complete 44.17%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011660	\$9,598,572.11	\$9,189,627.78	\$3,354,230.42	65.05%	\$120,530.87
M005961	\$9,546,644.20	\$9,546,644.20	\$7,181,641.72	24.77%	\$135,805.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2022

User: rnewman

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0012

Pay Period: 02/01/2022
to 02/28/2022

Project Number: 0011660 US 78 / GORDON HWY - MEDIAN IMPROV

Federal State Project Number: 0011660

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,091,341.69	\$5,970,810.82	\$120,530.87
Total Earnings	\$6,091,341.69	\$5,970,810.82	\$120,530.87
Stockpiled Materials	\$153,000.00	\$153,000.00	\$0.00
Gross Earnings	\$6,244,341.69	\$6,123,810.82	\$120,530.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,244,341.69	\$6,123,810.82	

Total Payable: **\$120,530.87**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2022

User: rnewman

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0012

Pay Period: 02/01/2022
to 02/28/2022

Project Number: M005961 VARIOUS LOCATIONS - BRIDGE REHAB

Federal State Project Number: M005961

	Total to Date	Prev to Date	This Estimate
Participating	\$1,892,001.97	\$1,783,357.85	\$108,644.12
Non-Participating	\$473,000.51	\$445,839.47	\$27,161.04
Total Earnings	\$2,365,002.48	\$2,229,197.32	\$135,805.16
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,365,002.48	\$2,229,197.32	\$135,805.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,365,002.48	\$2,229,197.32	

Total Payable: **\$135,805.16**

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2022

User: roneyman

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0012

Pay Period: 02/01/2022
to 02/28/2022

Project Number 0011660

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	150-1000	TRAFFIC CONTROL -	LS	1.000	.804		
				100000.000	.084		
					.888	\$8,400.00	\$88,800.00
		0011660					
0055	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	10.000		
				2840.000	1.000		
					11.000	\$2,840.00	\$31,240.00
0075	310-1101	GR AGGR BASE CRS, INCL MATL	TN	8,280.000	6,750.980		
				34.500	87.790		
					6,838.770	\$3,028.76	\$235,937.57
0085	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		355.000	112.820		
				121.000	.000		
					112.820	\$.00	\$13,651.22
0105	441-6720	CONC CURB & GUTTER, 6 IN X 30 IN, TP 7	LF	9,910.000	9,482.000		
				17.500	196.000		
					9,678.000	\$3,430.00	\$169,365.00
0110	441-0740	CONCRETE MEDIAN, 4 IN	SY	5,140.000	2,790.110		
				34.000	269.100		
					3,059.210	\$9,149.40	\$104,013.14
0135	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,840.000	609.206		
				229.000	153.450		
					762.656	\$35,140.05	\$174,648.22
0165	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	13.000	10.000		
				4480.000	2.000		
					12.000	\$8,960.00	\$53,760.00
0170	611-3010	RECONSTR DROP INLET, GROUP 1	EA	16.000	16.000		
				2840.000	1.000		
					17.000	\$2,840.00	\$48,280.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2022

User: roneyman

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0012

Pay Period: 02/01/2022
to 02/28/2022

Project Number 0011660

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0180	621-6002	CONCRETE BARRIER, TP S-2	LF	1,000.000	10,535.000		
				232.500	-60.000		
					10,475.000	\$-13,950.00	\$2,435,437.50
0285	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	157.000	.000		
				74.500	157.000		
					157.000	\$11,696.50	\$11,696.50
0290	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	10,475.000	9,178.000		
				29.900	1,297.000		
					10,475.000	\$38,780.30	\$313,202.50
9050	004-0022	EXTRA WORK -	LS	.000	.496		
				164772.000	.062		
					.558	\$10,215.86	\$91,942.78
		SA TO ADD EEO REQUIREMENTS TO CONTRACT ITEM ADDED BY SA					
Category Amount:						\$120,530.87	\$3,771,974.43
Project Total Amount:						\$120,530.87	\$6,091,341.69

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2022

User: roneyman

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0012

Pay Period: 02/01/2022
to 02/28/2022

Project Number M005961

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0295	150-1000	TRAFFIC CONTROL -	LS	1.000	.438		
				100000.000	.046		
					.484	\$4,600.00	\$48,400.00
		M005961					
0320	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		401.000	401.000		
		L & H LIME		121.000	.000		
					401.000	\$0.00	\$48,521.00
Category Amount:						\$4,600.00	\$96,921.00
Category Number: 0801 BRIDGES							
0440	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		78.000	24.600		
				221.000	.000		
					24.600	\$0.00	\$5,436.60
0445	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.214		
				55200.000	.786		
					1.000	\$43,387.20	\$55,200.00
		1 NBL					
0500	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		78.000	24.600		
				221.000	56.000		
					80.600	\$12,376.00	\$17,812.60
0505	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.214		
				55200.000	.786		
					1.000	\$43,387.20	\$55,200.00
		1 SBL					
0570	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		84.000	11.540		
				221.000	8.580		
					20.120	\$1,896.18	\$4,446.52
0575	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.128		
				55200.000	.256		
					.384	\$14,131.20	\$21,196.80
		2 NBL					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2022

User: roneyman

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0012

Pay Period: 02/01/2022
to 02/28/2022

Project Number M005961

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
0640	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		84.000	11.540		
				221.000	8.580		
					20.120	\$1,896.18	\$4,446.52
0645	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.128		
				55200.000	.256		
					.384	\$14,131.20	\$21,196.80
		2 SBL					
Category Amount:						\$131,205.16	\$184,935.84
Project Total Amount:						\$135,805.16	\$2,365,002.48