

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2022

User: roneyman

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Contract Location:

78 (GORDON HWY) AT WALT WAY (CR 2509) EXT TO
US 25 (PEACH ORCHARD RD) RICHMOND COUNTY

Time Allowed: 597 Days

Elapsed Calender Days: 414 Days

Percent Time: 69.35

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 09/18/2020

Date Awarded: 09/18/2020

Date Contract Executed: 11/13/2020

Date Notice to Proceed: 02/11/2021

SNELLVILLE GA 30078-0306

Date Work Began: 03/29/2021

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$19,145,216.31

Original Contract Amount \$18,736,271.98

Funds Available \$10,307,419.42

Percent Complete 45.36%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011660	\$9,598,572.11	\$9,189,627.78	\$3,329,379.56	65.31%	\$24,850.86
M005961	\$9,546,644.20	\$9,546,644.20	\$6,978,039.86	26.91%	\$203,601.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2022

User: rnewman

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number: 0011660 US 78 / GORDON HWY - MEDIAN IMPROV

Federal State Project Number: 0011660

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,116,192.55	\$6,091,341.69	\$24,850.86
Total Earnings	\$6,116,192.55	\$6,091,341.69	\$24,850.86
Stockpiled Materials	\$153,000.00	\$153,000.00	\$0.00
Gross Earnings	\$6,269,192.55	\$6,244,341.69	\$24,850.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,269,192.55	\$6,244,341.69	

Total Payable: **\$24,850.86**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2022

User: rnewman

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number: M005961 VARIOUS LOCATIONS - BRIDGE REHAB

Federal State Project Number: M005961

	Total to Date	Prev to Date	This Estimate
Participating	\$2,054,883.46	\$1,892,001.97	\$162,881.49
Non-Participating	\$513,720.88	\$473,000.51	\$40,720.37
Total Earnings	\$2,568,604.34	\$2,365,002.48	\$203,601.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,568,604.34	\$2,365,002.48	\$203,601.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,568,604.34	\$2,365,002.48	

Total Payable: **\$203,601.86**

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2022

User: roneyman

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0011660

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	150-1000	TRAFFIC CONTROL -	LS	1.000 100000.000	.888 .013 .901	\$1,300.00	\$90,100.00
		0011660					
0020	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	37,250.000 38.000	24,839.500 5.000 24,844.500	\$190.00	\$944,091.00
0055	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 2840.000	11.000 1.000 12.000	\$2,840.00	\$34,080.00
0085	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		355.000 121.000	112.820 .000 112.820	\$0.00	\$13,651.22
0105	441-6720	CONC CURB & GUTTER, 6 IN X 30 IN, TP 7	LF	9,910.000 17.500	9,678.000 .000 9,678.000	\$0.00	\$169,365.00
0135	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	1,840.000 229.000	762.656 45.000 807.656	\$10,305.00	\$184,953.22
0180	621-6002	CONCRETE BARRIER, TP S-2	LF	1,000.000 232.500	10,475.000 .000 10,475.000	\$0.00	\$2,435,437.50
0290	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	10,475.000 29.900	10,475.000 .000 10,475.000	\$0.00	\$313,202.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2022

User: roneyman

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0011660

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9050	004-0022	EXTRA WORK -	LS	.000	.558		
				164772.000	.062		
					.620	\$10,215.86	\$102,158.64
		SA TO ADD EEO REQUIREMENTS TO CONTRACT					
		ITEM ADDED BY SA					
Category Amount:						\$24,850.86	\$4,287,039.08
Project Total Amount:						\$24,850.86	\$6,116,192.55

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2022

User: roneyman

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number M005961

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0295	150-1000	TRAFFIC CONTROL -	LS	1.000	.484		
				100000.000	.014		
					.498	\$1,400.00	\$49,800.00
		M005961					
0305	210-0100	GRADING COMPLETE -	LS	1.000	.760		
				1247310.000	.034		
					.794	\$42,408.54	\$990,364.14
		M005961					
0320	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		401.000	401.000		
		L & H LIME		121.000	.000		
					401.000	\$0.00	\$48,521.00
Category Amount:						\$43,808.54	\$1,088,685.14
Category Number: 0801 BRIDGES							
0440	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		78.000	24.600		
				221.000	60.000		
					84.600	\$13,260.00	\$18,696.60
0500	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		78.000	80.600		
				221.000	.000		
					80.600	\$0.00	\$17,812.60
0570	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		84.000	20.120		
				221.000	9.960		
					30.080	\$2,201.16	\$6,647.68
0595	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR LS		1.000	.210		
				430700.000	.120		
					.330	\$51,684.00	\$142,131.00
		2 NBL					
0640	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		84.000	20.120		
				221.000	9.960		
					30.080	\$2,201.16	\$6,647.68

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2022

User: roneyman

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2002056-1

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number M005961

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0801 BRIDGES					
0665	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	1.000	.210		
				430700.000	.210		
					.420	\$90,447.00	\$180,894.00
		2 SBL					
				Category Amount:		\$159,793.32	\$372,829.56
				Project Total Amount:		\$203,601.86	\$2,568,604.34