

Contract ID: B3TIA2002220-0

Estimate Number: 0041

Pay Period: 06/25/2024
to 07/31/2024

Contract Location:

US 280/SR 30 BEGINNING AT LAKE BLACKSHEAR AND EXTENDING TO SR 300 CONN.

Time Allowed:

1226 Days

Elapsed Calender Days:

1226 Days

Percent Time:

100.00

District: 4

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334
Phone: (864)416-0200

Date Let:

08/21/2020

Date Awarded:

08/21/2020

Date Contract Executed:

12/05/2020

Date Notice to Proceed:

03/08/2021

Date Work Began:

03/08/2021

Date Time Stopped:

07/15/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/15/2024

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount

\$24,354,881.46

Original Contract Amount

\$22,878,059.98

Funds Available

\$4,530.11

Percent Complete

99.98%

Counties:

Crisp

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422470-	\$24,354,881.46	\$22,878,059.98	\$4,530.11	99.98%	\$124,972.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0041

Pay Period: 06/25/2024
to 07/31/2024

Project Number: 422470- US 280/SR 30 - WIDEN & BRIDGE REHAB

Federal State Project Number: 422470-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,350,351.35	\$24,225,379.17	\$124,972.18
Total Earnings	\$24,350,351.35	\$24,225,379.17	\$124,972.18
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,350,351.35	\$24,225,379.17	\$124,972.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,350,351.35	\$24,225,379.17	
Total Payable:			\$124,972.18

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0041

Pay Period: 06/25/2024
to 07/31/2024

Project Number 422470-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	1.000		
				660000.000	-.050		
					.950	\$-33,000.00	\$627,000.00
		422470-					
0035	433-1000	REINF CONC APPROACH SLAB	SY	258.000	256.660		
				180.000	.000		
					256.660	\$0.00	\$46,198.80
0100	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,334.000	24,529.070		
				69.000	.000		
					24,529.070	\$0.00	\$1,692,505.83
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		31,813.000	33,902.190		
		TL & H LIME		64.000	.000		
					33,902.190	\$0.00	\$2,169,740.16
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		26,597.000	26,641.920		
		MATL & H LIME		72.000	.000		
					26,641.920	\$0.00	\$1,918,218.24
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		33,254.000	24,604.050		
		L & H LIME		66.000	.000		
					24,604.050	\$0.00	\$1,623,867.30
0125	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	12,278.000	11,616.670		
				1.500	1,666.667		
					13,283.337	\$2,500.00	\$19,925.01
0140	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	756.000	657.440		
				59.000	.000		
					657.440	\$0.00	\$38,788.96
0155	441-0050	CONC SLOPE DRAIN	SY	4.000	19.560		
				780.000	.000		
					19.560	\$0.00	\$15,256.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0041

Pay Period: 06/25/2024
to 07/31/2024

Project Number 422470-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0160	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0165	441-0302	CONC SPILLWAY, TP 2	EA	2.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0170	441-0304	CONC SPILLWAY, TP 4	EA	2.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0171	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,859.930		
		TL & H LIME		63.250	.000		
					1,859.930	\$.00	\$117,640.57
		\$.75 pay reduction for temporary asphalt per ton					
0175	500-3002	CLASS AA CONCRETE	CY	628.000	628.240		
				990.000	.000		
					628.240	\$.00	\$621,957.60
0180	500-3200	CLASS B CONCRETE	CY	1.000	4.340		
				570.000	.000		
					4.340	\$.00	\$2,473.80
0181	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	946.240		
		L & H LIME		65.250	.000		
					946.240	\$.00	\$61,742.16
		\$.75 pay reduction for temporary asphalt					
0185	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	88.000	74.100		
				1300.000	.000		
					74.100	\$.00	\$96,330.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	3,058.000	2,579.918		
				55.000	44.000		
					2,623.918	\$2,420.00	\$144,315.49

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0041

Pay Period: 06/25/2024
to 07/31/2024

Project Number 422470-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0295	603-7000	PLASTIC FILTER FABRIC	SY	4,773.000	3,004.837		
				3.750	44.000		
					3,048.837	\$165.00	\$11,433.14
0300	668-2100	DROP INLET, GP 1	EA	1.000	1.000		
				2300.000	.000		
					1.000	\$.00	\$2,300.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2300.000	.000		
					1.000	\$.00	\$2,300.00
0425	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	38.000		
				200.000	2.000		
					40.000	\$400.00	\$8,000.00
0510	653-0100	THERMOPLASTIC PVMT MARKING, RR/HWY CR	EA	4.000	.000		
				525.000	4.000		
					4.000	\$2,100.00	\$2,100.00
0515	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	65.000	22.000		
				105.000	38.000		
					60.000	\$3,990.00	\$6,300.00
0525	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/LF		92,940.000	45,504.000		
				0.500	31,632.000		
					77,136.000	\$15,816.00	\$38,568.00
0530	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE/LF		132,186.000	52,073.000		
				0.500	108,364.000		
					160,437.000	\$54,182.00	\$80,218.50
0535	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W/LF		456.000	123.000		
				7.850	305.000		
					428.000	\$2,394.25	\$3,359.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0041

Pay Period: 06/25/2024
to 07/31/2024

Project Number 422470-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0540	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		86,718.000	33,192.000		
				0.300	48,752.000		
					81,944.000	\$14,625.60	\$24,583.20
0555	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	1,756.000	1,756.000		
				4.200	900.000		
					2,656.000	\$3,780.00	\$11,155.20
0560	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	9,433.000	9,433.000		
				3.650	5,874.000		
					15,307.000	\$21,440.10	\$55,870.55
0565	654-1001	RAISED PVMT MARKERS TP 1	EA	3,898.000	4,271.000		
				4.200	30.000		
					4,301.000	\$126.00	\$18,064.20
Category Amount:						\$90,938.95	\$9,475,813.31
Category Number:		0020 BRIDGE NO. 1 - OVER GUM CREEK					
0715	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				468000.000	.000		
					1.000	\$.00	\$468,000.00
	1						
0720	500-2100	CONCRETE BARRIER	LF	388.000	388.000		
				76.000	.000		
					388.000	\$.00	\$29,488.00
0725	500-3002	CLASS AA CONCRETE	CY	255.000	254.650		
				1560.000	.000		
					254.650	\$.00	\$397,254.00
0730	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	387.000	386.700		
				130.000	.000		
					386.700	\$.00	\$50,271.00
	1						

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0041

Pay Period: 06/25/2024
to 07/31/2024

Project Number 422470-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020	BRIDGE NO. 1 - OVER GUM CREEK				
0735	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		596.000	595.850		
				310.000	.000		
					595.850	\$.00	\$184,713.50
		1					
0752	520-2218	PILING, PSC, 18 IN SQ	LF	.000	788.000		
				125.000	.000		
					788.000	\$.00	\$98,500.00
		PILING, PSC,18 IN SQ					
Category Amount:						\$0.00	\$1,228,226.50
Category Number:		0010	ROADWAY				
9023	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	74.660		
				65.000	.000		
					74.660	\$.00	\$4,852.90
		PLAIN CONC DITCH PAVING, 4IN					
9990	004-0022	EXTRA WORK -	LS	.000	.000		
				97237.800	.350		
					.350	\$34,033.23	\$34,033.23
		Installation of Single Rail Fence					
Category Amount:						\$34,033.23	\$38,886.13
Project Total Amount:						\$124,972.18	\$24,350,351.35