

Contract ID: B3TIA2002220-0

Estimate Number: 0042

Pay Period: 08/01/2024
to 08/30/2024

Contract Location:

US 280/SR 30 BEGINNING AT LAKE BLACKSHEAR AND EXT
SR 300 CONN.

District: 4

Area: 05

Time Allowed:

1226 Days

Elapsed Calender Days:

1226 Days

Percent Time:

100.00

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334

Phone: (864)416-0200

Date Let:

08/21/2020

Date Awarded:

08/21/2020

Date Contract Executed:

12/05/2020

Date Notice to Proceed:

03/08/2021

Date Work Began:

03/08/2021

Date Time Stopped:

07/15/2024

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/15/2024

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount

\$24,637,880.59

Original Contract Amount

\$22,878,059.98

Funds Available

\$5,462.44

Percent Complete

99.98%

Counties:

Crisp

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422470-	\$24,637,880.59	\$22,878,059.98	\$5,462.44	99.98%	\$282,066.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0042

Pay Period: 08/01/2024
to 08/30/2024

Project Number: 422470- US 280/SR 30 - WIDEN & BRIDGE REHAB

Federal State Project Number: 422470-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,632,418.15	\$24,350,351.35	\$282,066.80
Total Earnings	\$24,632,418.15	\$24,350,351.35	\$282,066.80
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,632,418.15	\$24,350,351.35	\$282,066.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,632,418.15	\$24,350,351.35	

Total Payable: **\$282,066.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0042

Pay Period: 08/01/2024
to 08/30/2024

Project Number 422470-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.950		
				660000.000	.050		
					1.000	\$33,000.00	\$660,000.00
		422470-					
0015	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				160000.000	.350		
					1.000	\$56,000.00	\$160,000.00
0020	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000	.000		
				21000.000	1.000		
					1.000	\$21,000.00	\$21,000.00
0035	433-1000	REINF CONC APPROACH SLAB	SY	258.000	256.660		
				180.000	.000		
					256.660	\$.00	\$46,198.80
0100	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,334.000	24,529.070		
				69.000	.000		
					24,529.070	\$.00	\$1,692,505.83
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		31,813.000	33,902.190		
		TL & H LIME		64.000	.000		
					33,902.190	\$.00	\$2,169,740.16
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		26,597.000	26,641.920		
		MATL & H LIME		72.000	.000		
					26,641.920	\$.00	\$1,918,218.24
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		33,254.000	24,604.050		
		L & H LIME		66.000	.000		
					24,604.050	\$.00	\$1,623,867.30
0140	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	756.000	657.440		
				59.000	.000		
					657.440	\$.00	\$38,788.96

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0042

Pay Period: 08/01/2024
to 08/30/2024

Project Number 422470-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0155	441-0050	CONC SLOPE DRAIN	SY	4.000	19.560		
				780.000	.000		
					19.560	\$.00	\$15,256.80
0160	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0165	441-0302	CONC SPILLWAY, TP 2	EA	2.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0170	441-0304	CONC SPILLWAY, TP 4	EA	2.000	2.000		
				2600.000	.000		
					2.000	\$.00	\$5,200.00
0171	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,859.930		
		TL & H LIME		63.250	.000		
					1,859.930	\$.00	\$117,640.57
		\$.75 pay reduction for temporary asphalt per ton					
0175	500-3002	CLASS AA CONCRETE	CY	628.000	628.240		
				990.000	.000		
					628.240	\$.00	\$621,957.60
0180	500-3200	CLASS B CONCRETE	CY	1.000	4.340		
				570.000	.000		
					4.340	\$.00	\$2,473.80
0181	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	946.240		
		L & H LIME		65.250	.000		
					946.240	\$.00	\$61,742.16
		\$.75 pay reduction for temporary asphalt					
0185	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	88.000	74.100		
				1300.000	.000		
					74.100	\$.00	\$96,330.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0042

Pay Period: 08/01/2024

to 08/30/2024

Project Number 422470-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0010	ROADWAY					
0300	668-2100	DROP INLET, GP 1	EA	1.000	1.000		
				2300.000	.000		
					1.000	\$.00	\$2,300.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2300.000	.000		
					1.000	\$.00	\$2,300.00
0360	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	472.000	285.000		
		/SAND BAGS		200.000	95.000		
					380.000	\$19,000.00	\$76,000.00
0420	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	3.000	5.000		
				500.000	1.000		
					6.000	\$500.00	\$3,000.00
0425	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	40.000		
				200.000	1.000		
					41.000	\$200.00	\$8,200.00
0430	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	50,812.000	31,944.750		
				2.300	10,648.250		
					42,593.000	\$24,490.98	\$97,963.90
0435	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	57,369.000	48,375.750		
				3.000	16,125.250		
					64,501.000	\$48,375.75	\$193,503.00
0455	700-8100	FERTILIZER NITROGEN CONTENT	LB	5,050.000	.000		
				3.250	5,014.000		
					5,014.000	\$16,295.50	\$16,295.50

Category Amount:

\$218,862.23

\$9,660,882.62

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0042

Pay Period: 08/01/2024

to 08/30/2024

Project Number 422470-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGE NO. 1 - OVER GUM CREEK							
0715	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				468000.000	.000		
					1.000	\$.00	\$468,000.00
		1					
0720	500-2100	CONCRETE BARRIER	LF	388.000	388.000		
				76.000	.000		
					388.000	\$.00	\$29,488.00
0725	500-3002	CLASS AA CONCRETE	CY	255.000	254.650		
				1560.000	.000		
					254.650	\$.00	\$397,254.00
0730	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	387.000	386.700		
				130.000	.000		
					386.700	\$.00	\$50,271.00
		1					
0735	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	596.000	595.850		
				310.000	.000		
					595.850	\$.00	\$184,713.50
		1					
0752	520-2218	PILING, PSC, 18 IN SQ	LF	.000	788.000		
				125.000	.000		
					788.000	\$.00	\$98,500.00
		PILING, PSC,18 IN SQ					
Category Amount:						\$0.00	\$1,228,226.50
Category Number: 0010 ROADWAY							
9023	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	74.660		
				65.000	.000		
					74.660	\$.00	\$4,852.90
		PLAIN CONC DITCH PAVING, 4IN					
9990	004-0022	EXTRA WORK -	LS	.000	.350		
				97237.800	.650		
					1.000	\$63,204.57	\$97,237.80
		Installation of Single Rail Fence					
Category Amount:						\$63,204.57	\$102,090.70
Project Total Amount:						\$282,066.80	\$24,632,418.15

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0042

Pay Period: 08/01/2024
to 08/30/2024
