

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: C0005539

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0010

Pay Period: 11/01/2021
to 11/30/2021

Contract Location:

US 1/SR 4 BEGINNING AT SR 56 AND EXTENDING TO SR 15/

Time Allowed: 1007 Days

Elapsed Calender Days: 306 Days

Percent Time: 30.39

District: 5

Area: 01

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 11/30/2020

Date Notice to Proceed: 01/29/2021

VALDOSTA

GA 31604-2065

Date Work Began: 02/22/2021

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2022

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$17,278,416.56

Original Contract Amount \$16,275,456.93

Funds Available \$13,966,240.97

Percent Complete 19.17%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522180-	\$17,278,416.56	\$16,275,456.93	\$13,966,240.97	19.17%	\$208,420.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: C0005539

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0010

Pay Period: 11/01/2021
to 11/30/2021

Project Number: 522180- SR4/US1 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 522180-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,312,175.59	\$3,103,755.16	\$208,420.43
Total Earnings	\$3,312,175.59	\$3,103,755.16	\$208,420.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,312,175.59	\$3,103,755.16	\$208,420.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,312,175.59	\$3,103,755.16	

Total Payable: **\$208,420.43**

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2021

User: C0005539

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0010

Pay Period: 11/01/2021
to 11/30/2021

Project Number 522180-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.415		
				600000.000	.015		
					.430	\$9,000.00	\$258,000.00
		522180-					
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.423		
				2490000.000	.020		
					.443	\$49,800.00	\$1,103,070.00
		522180-					
0025	208-0100	IN PLACE EMBANKMENT	CY	148,710.000	135,565.077		
				5.500	889.999		
					136,455.076	\$4,894.99	\$750,502.92
0030	207-0203	FOUND BKFILL MATL, TP II	CY	1,071.000	149.926		
				86.450	2.556		
					152.482	\$220.97	\$13,182.07
0055	318-3000	AGGR SURF CRS	TN	5,700.000	534.230		
				35.030	71.900		
					606.130	\$2,518.66	\$21,232.73
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,756.000	2,607.000		
				38.970	1,358.800		
					3,965.800	\$52,952.44	\$154,547.23
0205	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	572.000	238.000		
				66.230	11.000		
					249.000	\$728.53	\$16,491.27
0220	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	419.000	348.000		
				104.890	-88.000		
					260.000	\$-9,230.32	\$27,271.40
0310	668-2100	DROP INLET, GP 1	EA	51.000	22.000		
				3725.900	9.000		
					31.000	\$33,533.10	\$115,502.90

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2021

User: C0005539

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0010

Pay Period: 11/01/2021
to 11/30/2021

Project Number 522180-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0312	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	34.000 168.920	18.300 4.000 22.300	\$675.68	\$3,766.92
0340	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	25.000 2811.000	10.684 3.204 13.888	\$9,006.44	\$39,039.17
0600	163-0232	TEMPORARY GRASSING	AC	19.000 1450.000	45.590 2.450 48.040	\$3,552.50	\$69,658.00
0605	163-0240	MULCH	TN	955.000 25.000	170.440 3.830 174.270	\$95.75	\$4,356.75
0630	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,680.000 7.500	1,037.250 495.000 1,532.250	\$3,712.50	\$11,491.88
0638	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 600+00		1.000 20183.070	.000 .750 .750	\$15,137.30	\$15,137.30
0639	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 606+50		1.000 18894.100	.000 .750 .750	\$14,170.58	\$14,170.58
0640	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 614+00		1.000 20613.510	.000 .750 .750	\$15,460.13	\$15,460.13
0650	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		54.000 140.000	18.375 4.500 22.875	\$630.00	\$3,202.50

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2021

User: C0005539

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0010

Pay Period: 11/01/2021
to 11/30/2021

Project Number 522180-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0660	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		23,030.000	2,339.000		
				0.500	100.000		
					2,439.000	\$50.00	\$1,219.50
0665	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		6,100.000	1,214.000		
				2.700	90.000		
					1,304.000	\$243.00	\$3,520.80
0705	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	8.000		
				500.000	1.000		
					9.000	\$500.00	\$4,500.00
0715	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	46,060.000	23,918.250		
				3.650	118.500		
					24,036.750	\$432.53	\$87,734.14
0770	700-8000	FERTILIZER MIXED GRADE	TN	31.000	17.834		
				685.000	.490		
					18.324	\$335.65	\$12,551.94
Category Amount:						\$208,420.43	\$2,745,610.13
Project Total Amount:						\$208,420.43	\$3,312,175.59