

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2022

User: C0005539

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0022

Pay Period: 11/01/2022
to 11/30/2022

Contract Location:

US 1/SR 4 BEGINNING AT SR 56 AND EXTENDING TO SR 15/

Time Allowed:

894 Days

Elapsed Calender Days:

671 Days

Percent Time:

75.06

District: 5

Area: 01

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

11/30/2020

Date Notice to Proceed:

01/29/2021

Date Work Began:

02/22/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/11/2023

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$17,667,472.46

Original Contract Amount \$16,275,456.93

Funds Available \$11,109,482.78

Percent Complete 36.48%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522180-	\$17,667,472.46	\$16,275,456.93	\$11,109,482.78	37.12%	\$667,677.65

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2022

User: C0005539

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0022

Pay Period: 11/01/2022
to 11/30/2022

Project Number: 522180- SR4/US1 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 522180-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,444,593.01	\$5,776,915.36	\$667,677.65
Total Earnings	\$6,444,593.01	\$5,776,915.36	\$667,677.65
Stockpiled Materials	\$113,396.67	\$113,396.67	\$0.00
Gross Earnings	\$6,557,989.68	\$5,890,312.03	\$667,677.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,557,989.68	\$5,890,312.03	

Total Payable: **\$667,677.65**

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2022

User: C0005539

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0022

Pay Period: 11/01/2022

to 11/30/2022

Project Number 522180-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0007	150-1000	TRAFFIC CONTROL -	LS	.000	.580		
				628500.000	.003		
					.583	\$1,885.50	\$366,415.50
		TRAFFIC CONTROL LUMP SUM					
		ADDITIONAL AMOUNT ADDED BY SA AGREEMENT FOR EXTRA WORK					
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.645		
				2490000.000	.014		
					.659	\$34,860.00	\$1,640,910.00
		522180-					
0055	318-3000	AGGR SURF CRS	TN	5,700.000	1,682.230		
				35.030	185.940		
					1,868.170	\$6,513.48	\$65,442.00
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,233.000	.000		
		TL & H LIME		69.000	6,367.070		
					6,367.070	\$439,327.83	\$439,327.83
0165	643-4000	WOVEN WIRE FENCE	LF	6,470.000	2,900.000		
				12.000	3,572.000		
					6,472.000	\$42,864.00	\$77,664.00
0172	643-8000	GATE, FIELD FENCE -	EA	1.000	.000		
				800.000	1.000		
					1.000	\$800.00	\$800.00
		605+25 LT					
0177	643-8040	GATE, WOVEN WIRE -	EA	1.000	.000		
				1100.000	1.000		
					1.000	\$1,100.00	\$1,100.00
		673+35 LT					
0178	643-8040	GATE, WOVEN WIRE -	EA	1.000	.000		
				1100.000	1.000		
					1.000	\$1,100.00	\$1,100.00
		678+45 RT					
0298	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	981.000	1,114.839		
				64.740	144.040		
					1,258.879	\$9,325.15	\$81,499.83

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2022

User: C0005539

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0022

Pay Period: 11/01/2022
to 11/30/2022

Project Number 522180-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0305	603-7000	PLASTIC FILTER FABRIC	SY	2,565.000 1.730	2,311.572 144.040 2,455.612	\$249.19	\$4,248.21
0310	668-2100	DROP INLET, GP 1	EA	51.000 3725.900	45.000 .000 45.000	\$0.00	\$167,665.50
0319	668-8011	SAFETY GRATE, TP 1	SF	63.000 50.000	.000 308.000 308.000	\$15,400.00	\$15,400.00
0330	500-3002	CLASS AA CONCRETE	CY	584.000 966.890	286.860 .000 286.860	\$0.00	\$277,362.07
0340	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	25.000 2811.000	18.160 .000 18.160	\$0.00	\$51,047.76
0600	163-0232	TEMPORARY GRASSING	AC	19.000 1450.000	60.759 1.430 62.189	\$2,073.50	\$90,174.05
0605	163-0240	MULCH	TN	955.000 25.000	229.600 2.410 232.010	\$60.25	\$5,800.25
0655	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,850.000 0.500	740.000 515.000 1,255.000	\$257.50	\$627.50
0665	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	6,100.000 2.700	3,244.000 115.000 3,359.000	\$310.50	\$9,069.30

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2022

User: C0005539

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0022

Pay Period: 11/01/2022
to 11/30/2022

Project Number 522180-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0705	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	19.000		
				500.000	1.000		
					20.000	\$500.00	\$10,000.00
Category Amount:						\$556,626.90	\$3,305,653.80
Category Number: 2001 ALT 2 - SOIL CEMENT BASE							
0744	004-0029	EXTRA WORK -	SY	.000	.000		
				1.310	28,012.444		
					28,012.444	\$36,696.30	\$36,696.30
		SINGLE SURFACE TREATMENT FOR SOIL CEMENT BASE ADDED BY SA AGREEMENT DUE TO EXTRA WORK					
Category Amount:						\$36,696.30	\$36,696.30
Category Number: 0100 ROADWAY							
0770	700-8000	FERTILIZER MIXED GRADE	TN	31.000	26.717		
				685.000	.286		
					27.003	\$195.91	\$18,497.06
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	74,158.540		
					74,158.540	\$74,158.54	\$74,158.54
		(IN #1)					
Category Amount:						\$74,354.45	\$92,655.60
Project Total Amount:						\$667,677.65	\$6,444,593.01