

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: C0005539

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0042

Pay Period: 06/26/2024
to 07/25/2024

Contract Location:

US 1/SR 4 BEGINNING AT SR 56 AND EXTENDING TO SR 15/

Time Allowed: 952 Days

Elapsed Calender Days: 1274 Days

Percent Time: 133.82

District: 5

Area: 01

Contractor:

THE SCRUGGS COMPANY
229-242-7109

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 11/30/2020

Date Notice to Proceed: 01/29/2021

HAHIRA GA 31632-4101

Date Work Began: 02/22/2021

Phone: (229)242-7109

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/07/2023

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$17,667,472.46

Original Contract Amount \$16,275,456.93

Funds Available \$2,174,567.53

Percent Complete 89.86%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522180-	\$17,667,472.46	\$16,275,456.93	\$2,174,567.53	87.69%	\$784,069.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: C0005539

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0042

Pay Period: 06/26/2024
to 07/25/2024

Project Number: 522180- SR4/US1 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 522180-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,876,406.93	\$15,056,607.85	\$819,799.08
Total Earnings	\$15,876,406.93	\$15,056,607.85	\$819,799.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,876,406.93	\$15,056,607.85	\$819,799.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$383,502.00)	(\$347,772.00)	(\$35,730.00)
Total:	\$15,492,904.93	\$14,708,835.85	

Total Payable: **\$784,069.08**

Rpt-ID: RCPEsprj

Georgia

Date: 07/31/2024

User: C0005539

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0042

Pay Period: 06/26/2024
to 07/25/2024

Project Number 522180-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		15,800.000	22,292.340		
				73.000	.000		
					22,292.340	\$.00	\$1,627,340.82
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,233.000	23,543.710		
		TL & H LIME		69.000	2,309.920		
					25,853.630	\$159,384.48	\$1,783,900.47
0070	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		14,619.000	.000		
		MATL & H LIME		78.000	5,928.027		
					5,928.027	\$462,386.11	\$462,386.11
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		19,329.000	17,484.151		
		L & H LIME		73.000	1,233.550		
					18,717.701	\$90,049.15	\$1,366,392.17
0080	413-0750	TACK COAT	GL	19,356.000	18,028.000		
				2.500	3,990.000		
					22,018.000	\$9,975.00	\$55,045.00
0087	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	100.000	.000		
				10.000	288.889		
					288.889	\$2,888.89	\$2,888.89
0145	641-1200	GUARDRAIL, TP W	LF	4,586.000	4,235.360		
				17.000	507.000		
					4,742.360	\$8,619.00	\$80,620.12
0150	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	14.000	12.000		
				1100.000	2.000		
					14.000	\$2,200.00	\$15,400.00
0155	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	14.000	12.000		
				2600.000	2.000		
					14.000	\$5,200.00	\$36,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/31/2024

User: C0005539

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0042

Pay Period: 06/26/2024
to 07/25/2024

Project Number 522180-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0298	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	981.000	2,042.142		
				64.740	233.478		
					2,275.620	\$15,115.37	\$147,323.64
0305	603-7000	PLASTIC FILTER FABRIC	SY	2,565.000	3,238.875		
				1.730	233.478		
					3,472.353	\$403.92	\$6,007.17
0310	668-2100	DROP INLET, GP 1	EA	51.000	48.000		
				3725.900	1.000		
					49.000	\$3,725.90	\$182,569.10
0330	500-3002	CLASS AA CONCRETE	CY	584.000	652.090		
				966.890	.000		
					652.090	\$.00	\$630,499.30
0340	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	25.000	22.440		
				2811.000	.000		
					22.440	\$.00	\$63,078.84
0500	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		370.000	118.373		
				18.000	448.169		
					566.542	\$8,067.04	\$10,197.76
0505	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		517.000	137.750		
				19.000	542.000		
					679.750	\$10,298.00	\$12,915.25
0510	636-2070	GALV STEEL POSTS, TP 7	LF	1,220.000	213.920		
				6.500	776.580		
					990.500	\$5,047.77	\$6,438.25
0515	636-2080	GALV STEEL POSTS, TP 8	LF	309.000	165.580		
				10.000	154.580		
					320.160	\$1,545.80	\$3,201.60

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: C0005539

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0042

Pay Period: 06/26/2024
to 07/25/2024

Project Number 522180-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0520	636-2090	GALV STEEL POSTS, TP 9	LF	126.000	58.250		
				8.000	59.000		
					117.250	\$472.00	\$938.00
0580	654-1003	RAISED PVMT MARKERS TP 3	EA	844.000	.000		
				4.000	481.000		
					481.000	\$1,924.00	\$1,924.00
0605	163-0240	MULCH	TN	955.000	376.685		
				25.000	.400		
					377.085	\$10.00	\$9,427.13
0625	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	9.000	7.500		
				705.820	2.500		
					10.000	\$1,764.55	\$7,058.20
0629	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	42.000	26.750		
	/SAND BAGS			625.000	8.250		
					35.000	\$5,156.25	\$21,875.00
0630	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	5,680.000	4,517.500		
				7.500	487.500		
					5,005.000	\$3,656.25	\$37,537.50
0710	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	25,700.000	18,030.500		
				2.700	615.500		
					18,646.000	\$1,661.85	\$50,344.20
0715	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	46,060.000	35,156.000		
				3.650	5,465.000		
					40,621.000	\$19,947.25	\$148,266.65
0750	700-6910	PERMANENT GRASSING	AC	38.000	66.481		
				1450.000	.160		
					66.641	\$232.00	\$96,629.45

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: C0005539

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2002307-0

Estimate Number: 0042

Pay Period: 06/26/2024
to 07/25/2024

Project Number 522180-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0770	700-8000	FERTILIZER MIXED GRADE	TN	31.000	55.600		
				685.000	.100		
					55.700	\$68.50	\$38,154.50
Category Amount:						\$819,799.08	\$6,904,759.12
Project Total Amount:						\$819,799.08	\$15,876,406.93