

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2023

User: 01116747

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0021

Pay Period: 02/26/2023
to 03/25/2023

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1186 Days

Elapsed Calender Days: 641 Days

Percent Time: 54.05

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334

Phone: (864)416-0200

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/20/2024

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,373,430.27

Original Contract Amount \$25,349,574.20

Funds Available \$17,259,725.11

Percent Complete 36.91%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,373,430.27	\$25,349,574.20	\$17,259,725.11	36.95%	\$756,106.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2023

User: 01116747

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0021

Pay Period: 02/26/2023
to 03/25/2023

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,104,887.31	\$9,348,780.69	\$756,106.62
Total Earnings	\$10,104,887.31	\$9,348,780.69	\$756,106.62
Stockpiled Materials	\$8,817.85	\$8,817.85	\$0.00
Gross Earnings	\$10,113,705.16	\$9,357,598.54	\$756,106.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,113,705.16	\$9,357,598.54	

Total Payable: **\$756,106.62**

Rpt-ID: RCPEsprj

Georgia

Date: 04/10/2023

User: 01116747

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0021

Pay Period: 02/26/2023
to 03/25/2023

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		100.000	307.500		
				50.000	150.000		
					457.500	\$7,500.00	\$22,875.00
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	3,943.650		
				7.000	867.375		
					4,811.025	\$6,071.63	\$33,677.18
Category Amount:						\$13,571.63	\$56,552.18
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	39,148.590		
				38.500	11,404.860		
					50,553.450	\$439,087.11	\$1,946,307.83
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	2,547.210		
				78.000	.000		
					2,547.210	\$.00	\$198,682.38
Category Amount:						\$439,087.11	\$2,144,990.21
Category Number:		0100 ROADWAY					
0080	201-1500	CLEARING & GRUBBING -	LS	1.000	.881		
				3405500.000	.070		
					.951	\$238,385.00	\$3,238,630.50
	222160-						
Category Amount:						\$238,385.00	\$3,238,630.50
Category Number:		0110 ROADWAY					
0095	318-3000	AGGR SURF CRS	TN	500.000	763.050		
				38.500	100.440		
					863.490	\$3,866.94	\$33,244.37
Category Amount:						\$3,866.94	\$33,244.37

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2023

User: 01116747

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0021

Pay Period: 02/26/2023
to 03/25/2023

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	.000 466.709 466.709	\$16,101.46	\$16,101.46
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	397.000 48.000	14.032 220.628 234.660	\$10,590.14	\$11,263.68
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	8,531.200 826.850 9,358.050	\$17,363.85	\$196,519.05
Category Amount:						\$44,055.45	\$223,884.19
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870 800.000	103.250 .000 103.250	\$0.00	\$82,600.00
0375	668-1100	CATCH BASIN, GP 1	EA	96.000 3000.000	45.250 1.500 46.750	\$4,500.00	\$140,250.00
0380	668-2100	DROP INLET, GP 1	EA	61.000 2500.000	25.500 .000 25.500	\$0.00	\$63,750.00
Category Amount:						\$4,500.00	\$286,600.00
Category Number: 0100 ROADWAY							
0390	150-1000	TRAFFIC CONTROL -	LS	1.000 465150.000	.570 .022 .592	\$10,233.30	\$275,368.80
222160-							
Category Amount:						\$10,233.30	\$275,368.80

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2023

User: 01116747

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0021

Pay Period: 02/26/2023

to 03/25/2023

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0565	163-0240	MULCH	TN	1,653.000	88.054		
				10.000	8.588		
					96.642	\$85.88	\$966.42
0570	163-0232	TEMPORARY GRASSING	AC	104.000	23.503		
				255.000	4.047		
					27.550	\$1,031.99	\$7,025.25
0605	700-6910	PERMANENT GRASSING	AC	104.000	10.589		
				1200.000	.170		
					10.759	\$204.00	\$12,910.80
0610	700-7000	AGRICULTURAL LIME	TN	148.000	2.000		
				165.000	.120		
					2.120	\$19.80	\$349.80
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	7.658		
				285.000	.150		
					7.808	\$42.75	\$2,225.28
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	17.000		
				100.000	2.000		
					19.000	\$200.00	\$1,900.00
0635	716-2000	EROSION CONTROL MATS, SLOPES	SY	20,606.000	15,948.304		
				1.000	822.771		
					16,771.075	\$822.77	\$16,771.08
Category Amount:						\$2,407.19	\$42,148.63
Category Number: 0100 ROADWAY							
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000		
				3000.000	.000		
					5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Project Total Amount:						\$756,106.62	\$10,104,887.31

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2023

User: 01116747

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0021

Pay Period: 02/26/2023
to 03/25/2023
