

Rpt-ID: RCPESPRJ

Georgia

Date: 07/12/2023

User: 01032650

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0024

Pay Period: 05/31/2023
to 06/30/2023

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1186 Days

Elapsed Calender Days: 738 Days

Percent Time: 62.23

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334

Phone: (864)416-0200

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/20/2024

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,373,430.27

Original Contract Amount \$25,349,574.20

Funds Available \$14,626,991.96

Percent Complete 46.53%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,373,430.27	\$25,349,574.20	\$14,626,991.96	46.57%	\$236,280.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/12/2023

User: 01032650

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0024

Pay Period: 05/31/2023
to 06/30/2023

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,737,620.46	\$12,501,339.53	\$236,280.93
Total Earnings	\$12,737,620.46	\$12,501,339.53	\$236,280.93
Stockpiled Materials	\$8,817.85	\$8,817.85	\$0.00
Gross Earnings	\$12,746,438.31	\$12,510,157.38	\$236,280.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,746,438.31	\$12,510,157.38	

Total Payable: **\$236,280.93**

Rpt-ID: RCPEsprj

Georgia

Date: 07/12/2023

User: 01032650

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0024

Pay Period: 05/31/2023
to 06/30/2023

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number:		0100 ROADWAY					
0020	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		171.000	54.750		
				150.000	3.750		
					58.500	\$562.50	\$8,775.00
0035	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	2,023.000	650.000		
				8.000	30.000		
					680.000	\$240.00	\$5,440.00
Category Amount:						\$802.50	\$14,215.00
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	57,083.480		
				38.500	757.210		
					57,840.690	\$29,152.59	\$2,226,866.57
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	27,575.000	2,547.210		
				78.000	.000		
					2,547.210	\$.00	\$198,682.38
Category Amount:						\$29,152.59	\$2,425,548.95
Category Number:		0100 ROADWAY					
0085	205-0001	UNCLASS EXCAV	CY	169,468.000	71,835.005		
				4.100	20,677.089		
					92,512.094	\$84,776.06	\$379,299.59
Category Amount:						\$84,776.06	\$379,299.59
Category Number:		0110 ROADWAY					
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF	TN	41,571.000	15,389.050		
		TL & H LIME		82.000	.000		
					15,389.050	\$.00	\$1,261,902.10
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF	TN	15,890.000	5,242.570		
		L & H LIME		87.000	.000		
					5,242.570	\$.00	\$456,103.59
Category Amount:						\$0.00	\$1,718,005.69

Rpt-ID: RCPEsprj

Georgia

Date: 07/12/2023

User: 01032650

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0024

Pay Period: 05/31/2023
to 06/30/2023

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000	466.710		
				34.500	.000		
					466.710	\$.00	\$16,101.50
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	9,462.050		
				21.000	.000		
					9,462.050	\$.00	\$198,703.05
Category Amount:						\$0.00	\$214,804.55
Category Number: 0200		ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870	103.250		
				800.000	.000		
					103.250	\$.00	\$82,600.00
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000	7,239.558		
				40.000	319.100		
					7,558.658	\$12,764.00	\$302,346.32
0215	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,911.000	1,185.500		
				57.000	213.100		
					1,398.600	\$12,146.70	\$79,720.20
0230	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	341.000	48.000		
				112.750	103.800		
					151.800	\$11,703.45	\$17,115.45
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000	416.700		
				40.000	136.000		
					552.700	\$5,440.00	\$22,108.00
0255	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	30.000	5.000		
				860.000	1.000		
					6.000	\$860.00	\$5,160.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/12/2023

User: 01032650

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0024

Pay Period: 05/31/2023

to 06/30/2023

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0270	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	4.000	.000		
				2275.000	2.000		
					2.000	\$4,550.00	\$4,550.00
Category Amount:						\$47,464.15	\$513,599.97
Category Number: 0100 ROADWAY							
0355	207-0203	FOUND BKFILL MATL, TP II	CY	332.000	154.456		
				77.500	12.000		
					166.456	\$930.00	\$12,900.34
Category Amount:						\$930.00	\$12,900.34
Category Number: 0200 ROADWAY							
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	46.750		
				3000.000	8.250		
					55.000	\$24,750.00	\$165,000.00
Category Number: 0200 ROADWAY							
0380	668-2100	DROP INLET, GP 1	EA	61.000	26.500		
				2500.000	5.000		
					31.500	\$12,500.00	\$78,750.00
Category Amount:						\$37,250.00	\$243,750.00
Category Number: 0100 ROADWAY							
0390	150-1000	TRAFFIC CONTROL -	LS	1.000	.676		
				465150.000	.031		
					.707	\$14,419.65	\$328,861.05
		222160-					
Category Amount:						\$14,419.65	\$328,861.05
Category Number: 0300 ROADWAY							
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	21.000		
				100.000	1.000		
					22.000	\$100.00	\$2,200.00
Category Amount:						\$100.00	\$2,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/12/2023

User: 01032650

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0024

Pay Period: 05/31/2023
to 06/30/2023

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 3000.000	5.000 .000 5.000	\$0.00	\$15,000.00
0885	550-9000	VIDEO INSPECTION	LF	4,062.000 2.550	.000 4,391.300 4,391.300	\$11,197.82	\$11,197.82
7010	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	.000 1001.920	17.000 4.000 21.000	\$4,007.68	\$21,040.32
7040	550-3618	FLARED END SECTION 18 IN, SIDE DRAIN ITEM ADDED BY SUPPLEMENTAL AGREEMENT SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000 1545.120	1.000 4.000 5.000	\$6,180.48	\$7,725.60
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$21,385.98	\$54,963.74
Project Total Amount:						\$236,280.93	\$12,737,620.46