

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: 01032650

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0028

Pay Period: 09/26/2023
to 10/25/2023

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1186 Days

Elapsed Calender Days: 855 Days

Percent Time: 72.09

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/20/2024

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,373,430.27

Original Contract Amount \$25,349,574.20

Funds Available \$11,937,557.23

Percent Complete 56.36%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,373,430.27	\$25,349,574.20	\$11,937,557.23	56.39%	\$139,029.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: 01032650

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0028

Pay Period: 09/26/2023
to 10/25/2023

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,427,055.19	\$15,288,025.67	\$139,029.52
Total Earnings	\$15,427,055.19	\$15,288,025.67	\$139,029.52
Stockpiled Materials	\$8,817.85	\$8,817.85	\$0.00
Gross Earnings	\$15,435,873.04	\$15,296,843.52	\$139,029.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,435,873.04	\$15,296,843.52	

Total Payable: **\$139,029.52**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: 01032650

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0028

Pay Period: 09/26/2023
to 10/25/2023

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		100.000 50.000	532.500 30.000 562.500	\$1,500.00	\$28,125.00
0025	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		32,992.000 0.100	7,600.000 2,500.000 10,100.000	\$250.00	\$1,010.00
Category Amount:						\$1,750.00	\$29,135.00
Category Number: 0110 ROADWAY							
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000 38.500	75,139.020 365.070 75,504.090	\$14,055.20	\$2,906,907.47
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000 78.000	6,152.830 .000 6,152.830	\$0.00	\$479,920.74
Category Amount:						\$14,055.20	\$3,386,828.21
Category Number: 0100 ROADWAY							
0085	205-0001	UNCLASS EXCAV	CY	169,468.000 4.100	103,973.343 1,356.313 105,329.656	\$5,560.88	\$431,851.59
0090	206-0002	BORROW EXCAV, INCL MATL	CY	64,881.000 8.000	106,122.000 924.000 107,046.000	\$7,392.00	\$856,368.00
Category Amount:						\$12,952.88	\$1,288,219.59
Category Number: 0110 ROADWAY							
0095	318-3000	AGGR SURF CRS	TN	500.000 38.500	978.760 115.550 1,094.310	\$4,448.68	\$42,130.94

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2023

User: 01032650

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0028

Pay Period: 09/26/2023
to 10/25/2023

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	22,639.060		
		TL & H LIME		82.000	.000		
					22,639.060	\$.00	\$1,856,402.92
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	10,215.780		
		L & H LIME		87.000	.000		
					10,215.780	\$.00	\$888,772.86
Category Amount:						\$4,448.68	\$2,787,306.72
Category Number:		0100 ROADWAY					
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000	490.050		
				34.500	.000		
					490.050	\$.00	\$16,906.73
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000	668.660		
				75.000	.000		
					668.660	\$.00	\$50,149.50
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	9,462.050		
				21.000	.000		
					9,462.050	\$.00	\$198,703.05
Category Amount:						\$0.00	\$265,759.28
Category Number:		0200 ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870	103.250		
				800.000	.000		
					103.250	\$.00	\$82,600.00
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000	729.700		
				40.000	238.000		
					967.700	\$9,520.00	\$38,708.00
0255	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	30.000	8.000		
				860.000	1.000		
					9.000	\$860.00	\$7,740.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: 01032650

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0028

Pay Period: 09/26/2023
to 10/25/2023

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000 61.500	149.333 42.000 191.333	\$2,583.00	\$11,766.98
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000 2.250	149.333 42.000 191.333	\$94.50	\$430.50
Category Amount:						\$13,057.50	\$141,245.48
Category Number: 0600 ROADWAY							
0320	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		920.000 21.000	146.725 10.125 156.850	\$212.63	\$3,293.85
Category Amount:						\$212.63	\$3,293.85
Category Number: 0200 ROADWAY							
0375	668-1100	CATCH BASIN, GP 1	EA	96.000 3000.000	57.500 .000 57.500	\$0.00	\$172,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000 2500.000	33.750 .000 33.750	\$0.00	\$84,375.00
Category Amount:						\$0.00	\$256,875.00
Category Number: 0100 ROADWAY							
0390	150-1000	TRAFFIC CONTROL -	LS	1.000 465150.000	.763 .046 .809	\$21,396.90	\$376,306.35
222160-							
Category Amount:						\$21,396.90	\$376,306.35

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: 01032650

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0028

Pay Period: 09/26/2023
to 10/25/2023

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 100.000	25.000 1.000 26.000	\$100.00	\$2,600.00
Category Amount:						\$100.00	\$2,600.00
Category Number: 0100 ROADWAY							
0665	660-4025	STEEL CASING, 12 IN	LF	431.000 235.000	384.000 60.000 444.000	\$14,100.00	\$104,340.00
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 3000.000	5.000 .000 5.000	\$0.00	\$15,000.00
0765	670-9255	STEEL CASING, 16 IN	LF	47.000 400.000	20.000 85.000 105.000	\$34,000.00	\$42,000.00
Category Amount:						\$48,100.00	\$161,340.00
Category Number: 0200 ROADWAY							
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600 1500.000	5.040 .000 5.040	\$0.00	\$7,560.00
0820	668-8012	SAFETY GRATE, TP 2	SF	11.870 90.000	.000 70.909 70.909	\$6,381.81	\$6,381.81
Category Amount:						\$6,381.81	\$13,941.81
Category Number: 0100 ROADWAY							
7010	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	.000 1001.920	20.000 15.000 35.000	\$15,028.80	\$35,067.20
		FLARED END SECTION 18 IN, SIDE DRAIN ITEM ADDED BY SUPPLEMENTAL AGREEMENT					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: 01032650

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0028

Pay Period: 09/26/2023
to 10/25/2023

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
7040	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	8.000		
				1545.120	1.000		
					9.000	\$1,545.12	\$13,906.08
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$16,573.92	\$48,973.28
Project Total Amount:						\$139,029.52	\$15,427,055.19