

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01032650

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0037

Pay Period: 06/26/2024
to 07/25/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1383 Days

Elapsed Calender Days: 1129 Days

Percent Time: 81.63

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334

Phone: (864)416-0200

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/05/2025

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,532,234.51

Original Contract Amount \$25,349,574.20

Funds Available \$8,145,195.24

Percent Complete 70.38%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,532,234.51	\$25,349,574.20	\$8,145,195.24	70.42%	\$315,475.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01032650

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0037

Pay Period: 06/26/2024
to 07/25/2024

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,378,353.41	\$19,062,877.46	\$315,475.95
Total Earnings	\$19,378,353.41	\$19,062,877.46	\$315,475.95
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$19,387,039.27	\$19,071,563.32	\$315,475.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,387,039.27	\$19,071,563.32	

Total Payable: **\$315,475.95**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01032650

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0037

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
Supplemental Description 2							
Category Number: 0110 ROADWAY							
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	95,488.470		
				38.500	4,139.270		
					99,627.740	\$159,361.90	\$3,835,667.99
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	8,863.830		
				78.000	.000		
					8,863.830	\$0.00	\$691,378.74
Category Amount:						\$159,361.90	\$4,527,046.73
Category Number: 0100 ROADWAY							
0090	206-0002	BORROW EXCAV, INCL MATL	CY	64,881.000	99,762.000		
				8.000	750.500		
					100,512.500	\$6,004.00	\$804,100.00
Category Amount:						\$6,004.00	\$804,100.00
Category Number: 0110 ROADWAY							
0095	318-3000	AGGR SURF CRS	TN	500.000	1,385.700		
				38.500	228.970		
					1,614.670	\$8,815.35	\$62,164.80
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	91.140		
		MATL & H LIME		125.000	.000		
					91.140	\$0.00	\$11,392.50
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	35,921.370		
		TL & H LIME		82.000	.000		
					35,921.370	\$0.00	\$2,945,552.34
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	16,584.710		
		L & H LIME		87.000	.000		
					16,584.710	\$0.00	\$1,442,869.77
Category Amount:						\$8,815.35	\$4,461,979.41

Rpt-ID: RCPEsprj

Georgia

Date: 07/31/2024

User: 01032650

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0037

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000	490.050		
				34.500	.000		
					490.050	\$.00	\$16,906.73
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000	668.660		
				75.000	.000		
					668.660	\$.00	\$50,149.50
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	9,462.050		
				21.000	.000		
					9,462.050	\$.00	\$198,703.05
Category Amount:						\$0.00	\$265,759.28
Category Number: 0200		ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870	120.091		
				800.000	96.460		
					216.551	\$77,168.00	\$173,240.80
Category Amount:						\$77,168.00	\$173,240.80
Category Number: 0100		ROADWAY					
0205	511-1000	BAR REINF STEEL	LB	25,801.000	12,779.150		
				1.750	10,466.700		
					23,245.850	\$18,316.73	\$40,680.24
Category Amount:						\$18,316.73	\$40,680.24
Category Number: 0200		ROADWAY					
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000	15,511.158		
				40.000	257.000		
					15,768.158	\$10,280.00	\$630,726.32
0215	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,911.000	2,023.200		
				57.000	56.400		
					2,079.600	\$3,214.80	\$118,537.20

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2024

User: 01032650

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0037

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0250	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	155.000	43.000		
				735.000	4.000		
					47.000	\$2,940.00	\$34,545.00
0255	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	30.000	9.000		
				860.000	1.000		
					10.000	\$860.00	\$8,600.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000	543.666		
				61.500	106.665		
					650.331	\$6,559.90	\$39,995.36
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000	543.666		
				2.250	106.665		
					650.331	\$240.00	\$1,463.24
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$0.00	\$2,500.00
Category Amount:						\$24,094.70	\$836,367.12
Category Number:		0100 ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
0355	207-0203	FOUND BKFILL MATL, TP II	CY	332.000	225.023		
				77.500	40.706		
					265.729	\$3,154.72	\$20,594.00
Category Amount:						\$3,154.72	\$38,594.00
Category Number:		0200 ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	81.500		
				3000.000	.000		
					81.500	\$0.00	\$244,500.00

Estimate Summary By Project

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222160-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0200 ROADWAY					
0380	668-2100	DROP INLET, GP 1	EA	61.000	38.750		
				2500.000	.500		
					39.250	\$1,250.00	\$98,125.00
Category Amount:						\$1,250.00	\$342,625.00
	Category Number:	0100 ROADWAY					
0390	150-1000	TRAFFIC CONTROL -	LS	1.000	.906		
				465150.000	.037		
					.943	\$17,210.55	\$438,636.45
		222160-					
Category Amount:						\$17,210.55	\$438,636.45
	Category Number:	0300 ROADWAY					
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	34.000		
				100.000	1.000		
					35.000	\$100.00	\$3,500.00
Category Amount:						\$100.00	\$3,500.00
	Category Number:	0100 ROADWAY					
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000		
				3000.000	.000		
					5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
	Category Number:	0200 ROADWAY					
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600		
				1500.000	.000		
					9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
	Category Number:	0600 ROADWAY					
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/31/2024

User: 01032650

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0037

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Project Total Amount:						\$315,475.95	\$19,378,353.41