

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01164869

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0038

Pay Period: 07/26/2024
to 08/25/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1383 Days
Elapsed Calender Days: 1160 Days
Percent Time: 83.88

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334
Phone: (864)416-0200

Date Let: 04/16/2021
Date Awarded: 04/16/2021
Date Contract Executed: 06/04/2021
Date Notice to Proceed: 06/23/2021
Date Work Began: 07/14/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/05/2025

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,532,234.51
Original Contract Amount \$25,349,574.20
Funds Available \$7,978,338.48
Percent Complete 70.99%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,532,234.51	\$25,349,574.20	\$7,978,338.48	71.02%	\$166,856.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01164869

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0038

Pay Period: 07/26/2024
to 08/25/2024

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,545,210.17	\$19,378,353.41	\$166,856.76
Total Earnings	\$19,545,210.17	\$19,378,353.41	\$166,856.76
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$19,553,896.03	\$19,387,039.27	\$166,856.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,553,896.03	\$19,387,039.27	
		Total Payable:	\$166,856.76

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01164869

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0038

Pay Period: 07/26/2024
to 08/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	16,141.000	13,405.950		
				4.000	117.750		
					13,523.700	\$471.00	\$54,094.80
Category Amount:						\$471.00	\$54,094.80
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	99,627.740		
				38.500	105.870		
					99,733.610	\$4,076.00	\$3,839,743.99
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	8,863.830		
				78.000	.000		
					8,863.830	\$0.00	\$691,378.74
Category Amount:						\$4,076.00	\$4,531,122.73
Category Number:		0100 ROADWAY					
0090	206-0002	BORROW EXCAV, INCL MATL	CY	64,881.000	100,512.500		
				8.000	627.000		
					101,139.500	\$5,016.00	\$809,116.00
Category Amount:						\$5,016.00	\$809,116.00
Category Number:		0110 ROADWAY					
0095	318-3000	AGGR SURF CRS	TN	500.000	1,614.670		
				38.500	72.950		
					1,687.620	\$2,808.58	\$64,973.37
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	91.140		
		MATL & H LIME		125.000	.000		
					91.140	\$0.00	\$11,392.50
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	35,921.370		
		TL & H LIME		82.000	.000		
					35,921.370	\$0.00	\$2,945,552.34

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01164869

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0038

Pay Period: 07/26/2024
to 08/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0110 ROADWAY					
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	16,584.710		
		L & H LIME		87.000	.000		
					16,584.710	\$.00	\$1,442,869.77
0125	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	84,488.000	9,637.218		
				2.750	5,411.111		
					15,048.329	\$14,880.56	\$41,382.90
					Category Amount:	\$17,689.14	\$4,506,170.88
	Category Number:	0100 ROADWAY					
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000	490.050		
				34.500	.000		
					490.050	\$.00	\$16,906.73
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000	668.660		
				75.000	.000		
					668.660	\$.00	\$50,149.50
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	29.000	.000		
				60.000	32.667		
					32.667	\$1,960.02	\$1,960.02
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	9,462.050		
				21.000	4,491.000		
					13,953.050	\$94,311.00	\$293,014.05
					Category Amount:	\$96,271.02	\$362,030.30
	Category Number:	0200 ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550		
				800.000	.000		
					216.550	\$.00	\$173,240.00
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000	15,768.158		
				40.000	9.000		
					15,777.158	\$360.00	\$631,086.32

Estimate Summary By Project

Pay Period: 07/26/2024

to 08/25/2024

Project Number 222160-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0200 ROADWAY						
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000			
				2500.000	.000			
					1.000		\$.00	\$2,500.00
Category Amount:							\$360.00	\$806,826.32
	Category Number:	0100 ROADWAY						
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000			
				9000.000	.000			
					2.000		\$.00	\$18,000.00
		IV						
Category Amount:							\$0.00	\$18,000.00
	Category Number:	0200 ROADWAY						
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	81.500			
				3000.000	6.000			
					87.500		\$18,000.00	\$262,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	39.250			
				2500.000	2.000			
					41.250		\$5,000.00	\$103,125.00
Category Amount:							\$23,000.00	\$365,625.00
	Category Number:	0100 ROADWAY						
0390	150-1000	TRAFFIC CONTROL -	LS	1.000	.943			
				465150.000	.011			
					.954		\$5,116.65	\$443,753.10
		222160-						
Category Amount:							\$5,116.65	\$443,753.10
	Category Number:	0300 ROADWAY						
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	35.000			
				100.000	1.000			
					36.000		\$100.00	\$3,600.00
Category Amount:							\$100.00	\$3,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01164869

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0038

Pay Period: 07/26/2024
to 08/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000		
				3000.000	.000		
					5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number:		0200 ROADWAY					
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600		
				1500.000	.000		
					9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
Category Number:		0600 ROADWAY					
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number:		0100 ROADWAY					
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
0920	004-0022	EXTRA WORK -	LS	.000	.000		
				3666.670	1.000		
					1.000	\$3,666.67	\$3,666.67
		SA - Mobilization & Down Time for Water Line Contractor					
0925	004-0022	EXTRA WORK -	LS	.000	.000		
				11090.280	1.000		
					1.000	\$11,090.28	\$11,090.28
		SA - Mae Lamb Grading & Survey Model					
Category Amount:						\$14,756.95	\$32,756.95
Project Total Amount:						\$166,856.76	\$19,545,210.17