

Rpt-ID: RCPESPRJ

Georgia

Date: 10/09/2024

User: 01164869

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0039

Pay Period: 08/26/2024
to 09/25/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1383 Days

Elapsed Calender Days: 1191 Days

Percent Time: 86.12

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334

Phone: (864)416-0200

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/05/2025

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,532,234.51

Original Contract Amount \$25,349,574.20

Funds Available \$7,221,602.29

Percent Complete 73.74%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,532,234.51	\$25,349,574.20	\$7,221,602.29	73.77%	\$756,736.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/09/2024

User: 01164869

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0039

Pay Period: 08/26/2024
to 09/25/2024

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,301,946.36	\$19,545,210.17	\$756,736.19
Total Earnings	\$20,301,946.36	\$19,545,210.17	\$756,736.19
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$20,310,632.22	\$19,553,896.03	\$756,736.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,310,632.22	\$19,553,896.03	

Total Payable: **\$756,736.19**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/09/2024

User: 01164869

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0039

Pay Period: 08/26/2024
to 09/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		100.000	562.500		
				50.000	30.000		
					592.500	\$1,500.00	\$29,625.00
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	5,913.150		
				7.000	597.750		
					6,510.900	\$4,184.25	\$45,576.30
0055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	16,141.000	13,523.700		
				4.000	391.500		
					13,915.200	\$1,566.00	\$55,660.80
Category Amount:						\$7,250.25	\$130,862.10
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	99,733.610		
				38.500	5,941.690		
					105,675.300	\$228,755.07	\$4,068,499.05
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	8,863.830		
				78.000	2,007.510		
					10,871.340	\$156,585.78	\$847,964.52
0095	318-3000	AGGR SURF CRS	TN	500.000	1,687.620		
				38.500	59.110		
					1,746.730	\$2,275.74	\$67,249.11
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	91.140		
		MATL & H LIME		125.000	.000		
					91.140	\$.00	\$11,392.50
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	35,921.370		
		TL & H LIME		82.000	1,577.340		
					37,498.710	\$129,341.88	\$3,074,894.22

Rpt-ID: RCPESPRJ

Georgia

Date: 10/09/2024

User: 01164869

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0039

Pay Period: 08/26/2024
to 09/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	16,584.710		
		L & H LIME		87.000	.000		
					16,584.710	\$.00	\$1,442,869.77
0120	413-0750	TACK COAT	GL	45,287.000	20,220.000		
				2.100	1,238.000		
					21,458.000	\$2,599.80	\$45,061.80
Category Amount:						\$519,558.27	\$9,557,930.97
Category Number:		0100 ROADWAY					
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000	490.050		
				34.500	.000		
					490.050	\$.00	\$16,906.73
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000	668.660		
				75.000	.000		
					668.660	\$.00	\$50,149.50
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	29.000	32.667		
				60.000	74.667		
					107.334	\$4,480.02	\$6,440.04
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	13,953.050		
				21.000	4,664.000		
					18,617.050	\$97,944.00	\$390,958.05
Category Amount:						\$102,424.02	\$464,454.32
Category Number:		0200 ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550		
				800.000	.000		
					216.550	\$.00	\$173,240.00
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000	15,777.158		
				40.000	546.800		
					16,323.958	\$21,872.00	\$652,958.32

Rpt-ID: RCPESPRJ

Georgia

Date: 10/09/2024

User: 01164869

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0039

Pay Period: 08/26/2024
to 09/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000	1,125.700		
				40.000	104.000		
					1,229.700	\$4,160.00	\$49,188.00
0250	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	155.000	47.000		
				735.000	5.000		
					52.000	\$3,675.00	\$38,220.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000	650.331		
				61.500	23.222		
					673.553	\$1,428.15	\$41,423.51
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000	650.331		
				2.250	23.222		
					673.553	\$52.25	\$1,515.49
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$0.00	\$2,500.00
Category Amount:						\$31,187.40	\$959,045.32
Category Number: 0100		ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
	IV						
Category Amount:						\$0.00	\$18,000.00
Category Number: 0200		ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	87.500		
				3000.000	14.500		
					102.000	\$43,500.00	\$306,000.00

Date: 10/09/2024

Page 6 of 7

Pay Period: 08/26/2024

Project Number 222160-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1			Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2						
Category Number:		0200 ROADWAY						
0380	668-2100	DROP INLET, GP 1		EA	61.000	41.250		
					2500.000	6.000		
						47.250	\$15,000.00	\$118,125.00
Category Amount:							\$58,500.00	\$424,125.00
Category Number:		0100 ROADWAY						
0390	150-1000	TRAFFIC CONTROL -		LS	1.000	.954		
					465150.000	.006		
						.960	\$2,790.90	\$446,544.00
		222160-						
Category Amount:							\$2,790.90	\$446,544.00
Category Number:		0300 ROADWAY						
0605	700-6910	PERMANENT GRASSING		AC	104.000	28.497		
					1200.000	1.289		
						29.786	\$1,546.80	\$35,743.20
0615	700-8000	FERTILIZER MIXED GRADE		TN	52.000	12.678		
					285.000	.475		
						13.153	\$135.38	\$3,748.61
0630	167-1500	WATER QUALITY INSPECTIONS		MO	36.000	36.000		
					100.000	1.000		
						37.000	\$100.00	\$3,700.00
0635	716-2000	EROSION CONTROL MATS, SLOPES		SY	20,606.000	30,068.763		
					1.000	4,952.778		
						35,021.541	\$4,952.78	\$35,021.54
Category Amount:							\$6,734.96	\$78,213.35
Category Number:		0100 ROADWAY						
0710	668-3300	SAN SEWER MANHOLE, TP 1		EA	5.000	5.000		
					3000.000	.000		
						5.000	\$0.00	\$15,000.00
Category Amount:							\$0.00	\$15,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/09/2024

User: 01164869

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0039

Pay Period: 08/26/2024
to 09/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600		
				1500.000	.000		
					9.600	\$.00	\$14,400.00
0820	668-8012	SAFETY GRATE, TP 2	SF	11.870	70.909		
				90.000	44.690		
					115.599	\$4,022.10	\$10,403.91
Category Amount:						\$4,022.10	\$24,803.91
Category Number: 0600		ROADWAY					
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100		ROADWAY					
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
7040	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	.000	10.000		
				1545.120	2.000		
					12.000	\$3,090.24	\$18,541.44
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	467,259.430		
				1.000	21,178.050		
					488,437.480	\$21,178.05	\$488,437.48
		(IN#9)					
Category Amount:						\$24,268.29	\$524,978.92
Project Total Amount:						\$756,736.19	\$20,301,946.36