

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01164869

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0040

Pay Period: 09/26/2024
to 10/25/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1383 Days

Elapsed Calender Days: 1221 Days

Percent Time: 88.29

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334

Phone: (864)416-0200

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/05/2025

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,532,234.51

Original Contract Amount \$25,349,574.20

Funds Available \$6,478,837.44

Percent Complete 76.44%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,532,234.51	\$25,349,574.20	\$6,478,837.44	76.47%	\$742,764.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01164869

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0040

Pay Period: 09/26/2024
to 10/25/2024

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,044,711.21	\$20,301,946.36	\$742,764.85
Total Earnings	\$21,044,711.21	\$20,301,946.36	\$742,764.85
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$21,053,397.07	\$20,310,632.22	\$742,764.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,053,397.07	\$20,310,632.22	

Total Payable: **\$742,764.85**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01164869

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0040

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	6,510.900		
				7.000	790.500		
					7,301.400	\$5,533.50	\$51,109.80
0055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	16,141.000	13,915.200		
				4.000	67.500		
					13,982.700	\$270.00	\$55,930.80
Category Amount:						\$5,803.50	\$107,040.60
Category Number: 0110		ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	105,675.300		
				38.500	10,419.870		
					116,095.170	\$401,165.00	\$4,469,664.05
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	10,871.340		
				78.000	1,302.290		
					12,173.630	\$101,578.62	\$949,543.14
0095	318-3000	AGGR SURF CRS	TN	500.000	1,746.730		
				38.500	55.900		
					1,802.630	\$2,152.15	\$69,401.26
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	91.140		
		MATL & H LIME		125.000	.000		
					91.140	\$0.00	\$11,392.50
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	37,498.710		
		TL & H LIME		82.000	1,500.280		
					38,998.990	\$123,022.96	\$3,197,917.18
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	16,584.710		
		L & H LIME		87.000	73.200		
					16,657.910	\$6,368.40	\$1,449,238.17

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01164869

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0040

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0120	413-0750	TACK COAT	GL	45,287.000	21,458.000		
				2.100	1,554.000		
					23,012.000	\$3,263.40	\$48,325.20
0125	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	84,488.000	15,048.329		
				2.750	6,495.540		
					21,543.869	\$17,862.74	\$59,245.64
Category Amount:						\$655,413.27	\$10,254,727.14
Category Number:		0100 ROADWAY					
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000	490.050		
				34.500	.000		
					490.050	\$0.00	\$16,906.73
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000	668.660		
				75.000	.000		
					668.660	\$0.00	\$50,149.50
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	29.000	107.334		
				60.000	83.992		
					191.326	\$5,039.52	\$11,479.56
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	18,617.050		
				21.000	370.000		
					18,987.050	\$7,770.00	\$398,728.05
Category Amount:						\$12,809.52	\$477,263.84
Category Number:		0200 ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550		
				800.000	.000		
					216.550	\$0.00	\$173,240.00
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000	1,229.700		
				40.000	146.000		
					1,375.700	\$5,840.00	\$55,028.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01164869

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0040

Pay Period: 09/26/2024

to 10/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0240	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	407.000	104.000		
				45.000	50.000		
					154.000	\$2,250.00	\$6,930.00
Category Amount:						\$8,090.00	\$235,198.00
Category Number:		0100 ROADWAY					
0247	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		.000	2.000		
				2317.280	2.000		
					4.000	\$4,634.56	\$9,269.12
		SAFETY END SECTION 24,SD,6:1					
		Item Added by SA					
Category Amount:						\$4,634.56	\$9,269.12
Category Number:		0200 ROADWAY					
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$0.00	\$2,500.00
Category Amount:						\$0.00	\$2,500.00
Category Number:		0100 ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number:		0200 ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	102.000		
				3000.000	.250		
					102.250	\$750.00	\$306,750.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	47.250		
				2500.000	.000		
					47.250	\$0.00	\$118,125.00
Category Amount:						\$750.00	\$424,875.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01164869

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0040

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0390	150-1000	TRAFFIC CONTROL -	LS	1.000	.960		
				465150.000	.028		
					.988	\$13,024.20	\$459,568.20
		222160-					
Category Amount:						\$13,024.20	\$459,568.20
Category Number:		0300 ROADWAY					
0520	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.500		
				27500.000	.250		
					.750	\$6,875.00	\$20,625.00
		306+77					
0530	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				35000.000	.250		
					1.000	\$8,750.00	\$35,000.00
		331+95					
0565	163-0240	MULCH	TN	1,653.000	143.661		
				10.000	2.870		
					146.531	\$28.70	\$1,465.31
0570	163-0232	TEMPORARY GRASSING	AC	104.000	34.866		
				255.000	3.507		
					38.373	\$894.29	\$9,785.12
0605	700-6910	PERMANENT GRASSING	AC	104.000	29.786		
				1200.000	.603		
					30.389	\$723.60	\$36,466.80
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	13.153		
				285.000	.432		
					13.585	\$123.12	\$3,871.73
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	37.000		
				100.000	1.000		
					38.000	\$100.00	\$3,800.00
Category Amount:						\$17,494.71	\$111,013.96

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01164869

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0040

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 3000.000	5.000 .000 5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number: 0200 ROADWAY							
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600 1500.000	9.600 .000 9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
7040	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	.000 1545.120	12.000 6.000 18.000	\$9,270.72	\$27,812.16
9000	109-0300	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	488,437.480 15,474.370 503,911.850	\$15,474.37	\$503,911.85
Category Amount:						\$24,745.09	\$549,724.01
Project Total Amount:						\$742,764.85	\$21,044,711.21