

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01164869

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0042

Pay Period: 11/26/2024
to 12/25/2024

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1383 Days

Elapsed Calender Days: 1282 Days

Percent Time: 92.70

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

MACON GA 31210-1156

Date Work Began: 07/14/2021

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/05/2025

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,532,234.51

Original Contract Amount \$25,349,574.20

Funds Available \$5,563,987.08

Percent Complete 79.76%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,532,234.51	\$25,349,574.20	\$5,563,987.08	79.79%	\$292,245.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01164869

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0042

Pay Period: 11/26/2024
to 12/25/2024

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,959,561.57	\$21,667,315.74	\$292,245.83
Total Earnings	\$21,959,561.57	\$21,667,315.74	\$292,245.83
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$21,968,247.43	\$21,676,001.60	\$292,245.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,968,247.43	\$21,676,001.60	

Total Payable: **\$292,245.83**

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: 01164869

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0042

Pay Period: 11/26/2024
to 12/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	7,301.400		
				7.000	346.500		
					7,647.900	\$2,425.50	\$53,535.30
0020	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TFEA		171.000	86.250		
				150.000	9.750		
					96.000	\$1,462.50	\$14,400.00
Category Amount:						\$3,888.00	\$67,935.30
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	119,411.500		
				38.500	1,563.050		
					120,974.550	\$60,177.43	\$4,657,520.18
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	12,695.200		
				78.000	.000		
					12,695.200	\$0.00	\$990,225.60
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	91.140		
		MATL & H LIME		125.000	.000		
					91.140	\$0.00	\$11,392.50
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	42,275.300		
		TL & H LIME		82.000	.000		
					42,275.300	\$0.00	\$3,466,574.60
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	17,454.800		
		L & H LIME		87.000	2,266.920		
					19,721.720	\$197,222.04	\$1,715,789.64
0120	413-0750	TACK COAT	GL	45,287.000	24,228.000		
				2.100	680.000		
					24,908.000	\$1,428.00	\$52,306.80
Category Amount:						\$258,827.47	\$10,893,809.32

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01164869

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0042

Pay Period: 11/26/2024
to 12/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	668.660 .000 668.660	\$0.00	\$50,149.50
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05
Category Amount:						\$0.00	\$472,854.48
Category Number: 0110 ROADWAY							
0170	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		33,823.000 3.000	13,679.000 2,699.000 16,378.000	\$8,097.00	\$49,134.00
Category Amount:						\$8,097.00	\$49,134.00
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870 800.000	216.550 .000 216.550	\$0.00	\$173,240.00
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000 40.000	16,402.958 7.000 16,409.958	\$280.00	\$656,398.32
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000 40.000	1,595.700 94.000 1,689.700	\$3,760.00	\$67,588.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000 61.500	673.553 44.444 717.997	\$2,733.31	\$44,156.82

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01164869

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0042

Pay Period: 11/26/2024
to 12/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000	673.553		
				2.250	44.444		
					717.997	\$100.00	\$1,615.49
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$0.00	\$2,500.00
Category Amount:						\$6,873.31	\$945,498.63
Category Number:		0100 ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number:		0200 ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	110.500		
				3000.000	.000		
					110.500	\$0.00	\$331,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	49.750		
				2500.000	1.000		
					50.750	\$2,500.00	\$126,875.00
Category Amount:						\$2,500.00	\$458,375.00
Category Number:		0300 ROADWAY					
0565	163-0240	MULCH	TN	1,653.000	147.351		
				10.000	1.640		
					148.991	\$16.40	\$1,489.91
0570	163-0232	TEMPORARY GRASSING	AC	104.000	38.373		
				255.000	2.109		
					40.482	\$537.80	\$10,322.91

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01164869

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0042

Pay Period: 11/26/2024
to 12/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		ROADWAY					
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	13.585		
				285.000	.250		
					13.835	\$71.25	\$3,942.98
Category Number: 0630		167-1500					
		WATER QUALITY INSPECTIONS	MO	36.000	39.000		
				100.000	1.000		
					40.000	\$100.00	\$4,000.00
Category Amount:						\$725.45	\$19,755.80
Category Number: 0100		ROADWAY					
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000		
				3000.000	.000		
					5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number: 0200		ROADWAY					
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600		
				1500.000	.000		
					9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
Category Number: 0600		ROADWAY					
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100		ROADWAY					
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: 01164869

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0042

Pay Period: 11/26/2024
to 12/25/2024

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	526,183.030		
				1.000	11,334.600		
					537,517.630	\$11,334.60	\$537,517.63
		(IN#9)					
					Category Amount:	\$11,334.60	\$555,517.63
					Project Total Amount:	\$292,245.83	\$21,959,561.57