

Rpt-ID: RCPESPRJ

Georgia

Date: 01/29/2025

User: 01164869

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0043

Pay Period: 12/26/2024
to 01/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1383 Days

Elapsed Calender Days: 1313 Days

Percent Time: 94.94

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/05/2025

MACON GA 31210-1156

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,532,234.51

Original Contract Amount \$25,349,574.20

Funds Available \$5,219,712.53

Percent Complete 81.01%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,532,234.51	\$25,349,574.20	\$5,219,712.53	81.04%	\$344,274.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/29/2025

User: 01164869

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0043

Pay Period: 12/26/2024
to 01/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$22,303,836.12	\$21,959,561.57	\$344,274.55
Total Earnings	\$22,303,836.12	\$21,959,561.57	\$344,274.55
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$22,312,521.98	\$21,968,247.43	\$344,274.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,312,521.98	\$21,968,247.43	

Total Payable: **\$344,274.55**

Rpt-ID: RCPEsprj

Georgia

Date: 01/29/2025

User: 01164869

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0043

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0025	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		32,992.000	15,960.000		
				0.100	800.000		
					16,760.000	\$80.00	\$1,676.00
0035	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,023.000	2,150.000		
				8.000	528.000		
					2,678.000	\$4,224.00	\$21,424.00
Category Amount:						\$4,304.00	\$23,100.00
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL TN		88,586.000	120,974.550		
				38.500	127.560		
					121,102.110	\$4,911.06	\$4,662,431.24
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	12,695.200		
				78.000	.000		
					12,695.200	\$.00	\$990,225.60
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	91.140		
		MATL & H LIME		125.000	.000		
					91.140	\$.00	\$11,392.50
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	42,275.300		
		TL & H LIME		82.000	3,680.060		
					45,955.360	\$301,764.92	\$3,768,339.52
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	19,721.720		
		L & H LIME		87.000	.000		
					19,721.720	\$.00	\$1,715,789.64
0120	413-0750	TACK COAT GL		45,287.000	24,908.000		
				2.100	497.000		
					25,405.000	\$1,043.70	\$53,350.50

Estimate Summary By Project

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222160-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0110 ROADWAY						
0125	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	84,488.000	22,343.869			
				2.750	5,590.356			
					27,934.225		\$15,373.48	\$76,819.12
Category Amount:							\$323,093.16	\$11,278,348.12
	Category Number:	0100 ROADWAY						
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000	565.940			
				34.500	.000			
					565.940		\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000	668.660			
				75.000	.000			
					668.660		\$0.00	\$50,149.50
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	19,199.050			
				21.000	.000			
					19,199.050		\$0.00	\$403,180.05
Category Amount:							\$0.00	\$472,854.48
	Category Number:	0200 ROADWAY						
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550			
				800.000	.000			
					216.550		\$0.00	\$173,240.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000			
				2500.000	.000			
					1.000		\$0.00	\$2,500.00
Category Amount:							\$0.00	\$175,740.00
	Category Number:	0100 ROADWAY						
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000			
				9000.000	.000			
					2.000		\$0.00	\$18,000.00
		IV						
Category Amount:							\$0.00	\$18,000.00

Estimate Summary By Project

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222160-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0200 ROADWAY						
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	110.500			
				3000.000	.000			
					110.500		\$0.00	\$331,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	50.750			
				2500.000	.000			
					50.750		\$0.00	\$126,875.00
Category Amount:							\$0.00	\$458,375.00
Category Number:		0300 ROADWAY						
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	40.000			
				100.000	1.000			
					41.000		\$100.00	\$4,100.00
Category Amount:							\$100.00	\$4,100.00
Category Number:		0100 ROADWAY						
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000			
				3000.000	.000			
					5.000		\$0.00	\$15,000.00
Category Amount:							\$0.00	\$15,000.00
Category Number:		0200 ROADWAY						
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600			
				1500.000	.000			
					9.600		\$0.00	\$14,400.00
Category Amount:							\$0.00	\$14,400.00
Category Number:		0600 ROADWAY						
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000			
				9000.000	.000			
					2.000		\$0.00	\$18,000.00
		IV						
Category Amount:							\$0.00	\$18,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/29/2025

User: 01164869

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0043

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	537,517.630		
				1.000	16,777.390		
					554,295.020	\$16,777.39	\$554,295.02
		(IN#9)					
Category Amount:						\$16,777.39	\$572,295.02
Project Total Amount:						\$344,274.55	\$22,303,836.12