

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01164869

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0044

Pay Period: 01/26/2025
to 02/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1383 Days

Elapsed Calender Days: 1344 Days

Percent Time: 97.18

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

MACON GA 31210-1156

Date Work Began: 07/14/2021

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/05/2025

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,532,234.51

Original Contract Amount \$25,349,574.20

Funds Available \$4,800,902.15

Percent Complete 82.53%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,532,234.51	\$25,349,574.20	\$4,800,902.15	82.56%	\$418,810.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01164869

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0044

Pay Period: 01/26/2025
to 02/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$22,722,646.50	\$22,303,836.12	\$418,810.38
Total Earnings	\$22,722,646.50	\$22,303,836.12	\$418,810.38
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$22,731,332.36	\$22,312,521.98	\$418,810.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,731,332.36	\$22,312,521.98	

Total Payable: **\$418,810.38**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01164869

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0044

Pay Period: 01/26/2025

to 02/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000 38.500	121,102.110 1,661.780 122,763.890	\$63,978.53	\$4,726,409.77
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000 78.000	12,695.200 1,330.820 14,026.020	\$103,803.96	\$1,094,029.56
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		940.000 125.000	91.140 .000 91.140	\$0.00	\$11,392.50
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		41,571.000 82.000	45,955.360 2,486.400 48,441.760	\$203,884.80	\$3,972,224.32
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,890.000 87.000	19,721.720 .000 19,721.720	\$0.00	\$1,715,789.64
0120	413-0750	TACK COAT	GL	45,287.000 2.100	25,405.000 1,123.000 26,528.000	\$2,358.30	\$55,708.80
0125	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	84,488.000 2.750	27,934.225 1,704.444 29,638.669	\$4,687.22	\$81,506.34
Category Amount:						\$378,712.81	\$11,657,060.93
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2025

User: 01164869

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0044

Pay Period: 01/26/2025
to 02/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000	668.660		
				75.000	.000		
					668.660	\$0.00	\$50,149.50
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000	19,199.050		
				21.000	.000		
					19,199.050	\$0.00	\$403,180.05
Category Amount:						\$0.00	\$472,854.48
Category Number:		0200 ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550		
				800.000	.000		
					216.550	\$0.00	\$173,240.00
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000	16,409.958		
				40.000	152.000		
					16,561.958	\$6,080.00	\$662,478.32
0250	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	155.000	54.000		
				735.000	2.000		
					56.000	\$1,470.00	\$41,160.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000	717.997		
				61.500	63.889		
					781.886	\$3,929.17	\$48,085.99
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000	717.997		
				2.250	63.889		
					781.886	\$143.75	\$1,759.24
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$0.00	\$2,500.00
Category Amount:						\$11,622.92	\$929,223.55

Estimate Summary By Project

Pay Period: 01/26/2025
to 02/25/2025

Project Number 222160-

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number:		0200 ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	110.500		
				3000.000	.000		
					110.500	\$.00	\$331,500.00
Category Number:		0300 ROADWAY					
0380	668-2100	DROP INLET, GP 1	EA	61.000	50.750		
				2500.000	2.000		
					52.750	\$5,000.00	\$131,875.00
Category Amount:						\$5,000.00	\$463,375.00
Category Number:		0610 ROADWAY					
0475	654-1001	RAISED PVMT MARKERS TP 1	EA	661.000	.000		
				3.500	1,657.000		
					1,657.000	\$5,799.50	\$5,799.50
Category Amount:						\$5,799.50	\$5,799.50
Category Number:		0300 ROADWAY					
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	41.000		
				100.000	1.000		
					42.000	\$100.00	\$4,200.00
Category Amount:						\$100.00	\$4,200.00
Category Number:		0100 ROADWAY					
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000		
				3000.000	.000		
					5.000	\$.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2025

User: 01164869

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0044

Pay Period: 01/26/2025
to 02/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600		
				1500.000	.000		
					9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	554,295.020		
				1.000	17,575.150		
					571,870.170	\$17,575.15	\$571,870.17
		(IN#9)					
Category Amount:						\$17,575.15	\$589,870.17
Project Total Amount:						\$418,810.38	\$22,722,646.50