

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2025

User: 01164869

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0045

Pay Period: 02/26/2025
to 03/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1418 Days

Elapsed Calender Days: 1372 Days

Percent Time: 96.76

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

MACON GA 31210-1156

Date Work Began: 07/14/2021

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/10/2025

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,827,621.51

Original Contract Amount \$25,349,574.20

Funds Available \$4,511,355.37

Percent Complete 83.76%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,827,621.51	\$25,349,574.20	\$4,511,355.37	83.79%	\$584,933.78

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2025

User: 01164869

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0045

Pay Period: 02/26/2025
to 03/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,307,580.28	\$22,722,646.50	\$584,933.78
Total Earnings	\$23,307,580.28	\$22,722,646.50	\$584,933.78
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$23,316,266.14	\$22,731,332.36	\$584,933.78
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,316,266.14	\$22,731,332.36	

Total Payable: **\$584,933.78**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2025

User: 01164869

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0045

Pay Period: 02/26/2025

to 03/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0110 ROADWAY							
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	122,763.890		
				38.500	318.190		
					123,082.080	\$12,250.32	\$4,738,660.08
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	14,026.020		
				78.000	106.300		
					14,132.320	\$8,291.40	\$1,102,320.96
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	91.140		
		MATL & H LIME		125.000	.000		
					91.140	\$0.00	\$11,392.50
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	48,441.760		
		TL & H LIME		82.000	2,361.150		
					50,802.910	\$193,614.30	\$4,165,838.62
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		15,890.000	19,721.720		
		L & H LIME		87.000	3,321.580		
					23,043.300	\$288,977.46	\$2,004,767.10
0120	413-0750	TACK COAT	GL	45,287.000	26,528.000		
				2.100	1,900.000		
					28,428.000	\$3,990.00	\$59,698.80
0130	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,950.000	233.320		
				47.000	42.000		
					275.320	\$1,974.00	\$12,940.04
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000	.000		
				60.000	74.667		
					74.667	\$4,480.02	\$4,480.02

Category Amount:

\$513,577.50

\$12,100,098.12

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2025

User: 01164869

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0045

Pay Period: 02/26/2025
to 03/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	668.660 .000 668.660	\$0.00	\$50,149.50
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	397.000 48.000	388.640 16.333 404.973	\$783.98	\$19,438.70
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	29.000 60.000	107.335 16.333 123.668	\$979.98	\$7,420.08
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05
Category Amount:						\$1,763.96	\$499,713.26
Category Number: 0110 ROADWAY							
0170	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		33,823.000 3.000	16,378.000 5,090.000 21,468.000	\$15,270.00	\$64,404.00
Category Amount:						\$15,270.00	\$64,404.00
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870 800.000	216.550 .000 216.550	\$0.00	\$173,240.00
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000 40.000	16,561.958 161.900 16,723.858	\$6,476.00	\$668,954.32

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2025

User: 01164869

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0045

Pay Period: 02/26/2025
to 03/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0215	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,911.000	2,079.600		
				57.000	16.000		
					2,095.600	\$912.00	\$119,449.20
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000	1,689.700		
				40.000	42.000		
					1,731.700	\$1,680.00	\$69,268.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000	781.886		
				61.500	74.556		
					856.442	\$4,585.19	\$52,671.18
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000	781.886		
				2.250	74.556		
					856.442	\$167.75	\$1,926.99
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$.00	\$2,500.00
Category Amount:						\$13,820.94	\$1,088,009.69
Category Number:		0100 ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
	IV						
Category Amount:						\$0.00	\$18,000.00
Category Number:		0200 ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	110.500		
				3000.000	.000		
					110.500	\$.00	\$331,500.00

Estimate Summary By Project

Pay Period: 02/26/2025
to 03/25/2025

Project Number 222160-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0380	668-2100	DROP INLET, GP 1	EA	61.000	52.750		
				2500.000	3.250		
					56.000	\$8,125.00	\$140,000.00
Category Amount:						\$8,125.00	\$471,500.00
Category Number:		0300 ROADWAY					
0565	163-0240	MULCH	TN	1,653.000	148.991		
				10.000	4.031		
					153.022	\$40.31	\$1,530.22
0605	700-6910	PERMANENT GRASSING	AC	104.000	30.389		
				1200.000	1.528		
					31.917	\$1,833.60	\$38,300.40
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	13.835		
				285.000	.650		
					14.485	\$185.25	\$4,128.23
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	42.000		
				100.000	1.000		
					43.000	\$100.00	\$4,300.00
Category Amount:						\$2,159.16	\$48,258.85
Category Number:		0100 ROADWAY					
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000		
				3000.000	.000		
					5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number:		0200 ROADWAY					
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600		
				1500.000	.000		
					9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/09/2025

User: 01164869

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0045

Pay Period: 02/26/2025
to 03/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0600 ROADWAY					
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number:		0100 ROADWAY					
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
7010	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	.000	43.000		
				1001.920	1.000		
					44.000	\$1,001.92	\$44,084.48
		FLARED END SECTION 18 IN, SIDE DRAIN					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	571,870.170		
				1.000	29,215.300		
					601,085.470	\$29,215.30	\$601,085.47
		(IN#9)					
Category Amount:						\$30,217.22	\$663,169.95
Project Total Amount:						\$584,933.78	\$23,307,580.28