

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01164869

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0046

Pay Period: 03/26/2025
to 04/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1418 Days

Elapsed Calender Days: 1403 Days

Percent Time: 98.94

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

MACON GA 31210-1156

Date Work Began: 07/14/2021

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/10/2025

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,827,621.51

Original Contract Amount \$25,349,574.20

Funds Available \$3,624,064.51

Percent Complete 86.95%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,827,621.51	\$25,349,574.20	\$3,624,064.51	86.98%	\$887,290.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01164869

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0046

Pay Period: 03/26/2025
to 04/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,194,871.14	\$23,307,580.28	\$887,290.86
Total Earnings	\$24,194,871.14	\$23,307,580.28	\$887,290.86
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$24,203,557.00	\$23,316,266.14	\$887,290.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,203,557.00	\$23,316,266.14	
Total Payable:			\$887,290.86

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01164869

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0046

Pay Period: 03/26/2025
to 04/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	7,647.900		
				7.000	168.000		
					7,815.900	\$1,176.00	\$54,711.30
0055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	16,141.000	13,982.700		
				4.000	405.750		
					14,388.450	\$1,623.00	\$57,553.80
Category Amount:						\$2,799.00	\$112,265.10
Category Number: 0110 ROADWAY							
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	123,082.080		
				38.500	2,465.240		
					125,547.320	\$94,911.74	\$4,833,571.82
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	14,132.320		
				78.000	212.900		
					14,345.220	\$16,606.20	\$1,118,927.16
Category Amount:						\$111,517.94	\$5,952,498.98
Category Number: 0100 ROADWAY							
0090	206-0002	BORROW EXCAV, INCL MATL	CY	64,881.000	101,139.500		
				8.000	900.000		
					102,039.500	\$7,200.00	\$816,316.00
Category Amount:						\$7,200.00	\$816,316.00
Category Number: 0110 ROADWAY							
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	91.140		
		MATL & H LIME		125.000	36.820		
					127.960	\$4,602.50	\$15,995.00
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	50,802.910		
		TL & H LIME		82.000	2,083.700		
					52,886.610	\$170,863.40	\$4,336,702.02

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01164869

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0046

Pay Period: 03/26/2025

to 04/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,890.000 87.000	23,043.300 4,802.510 27,845.810	\$417,818.37	\$2,422,585.47
0120	413-0750	TACK COAT	GL	45,287.000 2.100	28,428.000 1,816.000 30,244.000	\$3,813.60	\$63,512.40
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000 60.000	74.670 .000 74.670	\$0.00	\$4,480.20
Category Amount:						\$597,097.87	\$6,843,275.09
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	668.660 .000 668.660	\$0.00	\$50,149.50
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05
Category Amount:						\$0.00	\$472,854.48
Category Number: 0110 ROADWAY							
0170	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		33,823.000 3.000	21,468.000 6,415.000 27,883.000	\$19,245.00	\$83,649.00
Category Amount:						\$19,245.00	\$83,649.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01164869

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0046

Pay Period: 03/26/2025
to 04/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0180	641-1200	GUARDRAIL, TP W	LF	862.000 20.000	662.000 200.000 862.000	\$4,000.00	\$17,240.00
0185	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	3.000 1050.000	2.000 1.000 3.000	\$1,050.00	\$3,150.00
0190	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	3.000 3000.000	2.000 1.000 3.000	\$3,000.00	\$9,000.00
Category Amount:						\$8,050.00	\$29,390.00
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870 800.000	216.550 .000 216.550	\$0.00	\$173,240.00
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000 40.000	1,731.700 106.000 1,837.700	\$4,240.00	\$73,508.00
0250	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	155.000 735.000	56.000 1.000 57.000	\$735.00	\$41,895.00
0265	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	2.000 1755.000	.000 1.000 1.000	\$1,755.00	\$1,755.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2500.000	1.000 .000 1.000	\$0.00	\$2,500.00
Category Amount:						\$6,730.00	\$292,898.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01164869

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0046

Pay Period: 03/26/2025
to 04/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0200 ROADWAY							
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	110.500		
				3000.000	1.000		
					111.500	\$3,000.00	\$334,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	56.000		
				2500.000	.000		
					56.000	\$0.00	\$140,000.00
Category Amount:						\$3,000.00	\$474,500.00
Category Number: 0300 ROADWAY							
0565	163-0240	MULCH	TN	1,653.000	153.022		
				10.000	22.580		
					175.602	\$225.80	\$1,756.02
0605	700-6910	PERMANENT GRASSING	AC	104.000	31.917		
				1200.000	6.437		
					38.354	\$7,724.40	\$46,024.80
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	14.485		
				285.000	.450		
					14.935	\$128.25	\$4,256.48
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	43.000		
				100.000	1.000		
					44.000	\$100.00	\$4,400.00
Category Amount:						\$8,178.45	\$56,437.30

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2025

User: 01164869

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0046

Pay Period: 03/26/2025
to 04/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 3000.000	5.000 .000 5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number: 0200 ROADWAY							
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600 1500.000	9.600 .000 9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
0935	004-0022	EXTRA WORK - Warrior Trail UOC Traffic Control	LS	.000 12000.000	.000 .500 .500	\$6,000.00	\$6,000.00
0940	004-0022	EXTRA WORK - Warrior Trail UOC Grade Complete	LS	.000 71583.890	.000 1.000 1.000	\$71,583.89	\$71,583.89
7010	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN FLARED END SECTION 18 IN, SIDE DRAIN ITEM ADDED BY SUPPLEMENTAL AGREEMENT	EA	.000 1001.920	44.000 3.000 47.000	\$3,005.76	\$47,090.24

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2025

User: 01164869

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0046

Pay Period: 03/26/2025
to 04/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
7030	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	.000	.000		
				1096.160	2.000		
					2.000	\$2,192.32	\$2,192.32
		FLARED END SECTION 30 IN, SIDE DRAIN					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
7040	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000	22.000		
				1545.120	3.000		
					25.000	\$4,635.36	\$38,628.00
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	601,085.470		
				1.000	36,055.270		
					637,140.740	\$36,055.27	\$637,140.74
		(IN#9)					
Category Amount:						\$123,472.60	\$820,635.19
Project Total Amount:						\$887,290.86	\$24,194,871.14