

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01164869

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0047

Pay Period: 04/26/2025
to 05/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1418 Days

Elapsed Calender Days: 1433 Days

Percent Time: 101.06

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

MACON GA 31210-1156

Date Work Began: 07/14/2021

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/10/2025

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,827,621.51

Original Contract Amount \$25,349,574.20

Funds Available \$2,979,402.48

Percent Complete 89.55%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,827,621.51	\$25,349,574.20	\$2,979,402.48	89.29%	\$644,662.03

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01164869

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0047

Pay Period: 04/26/2025
to 05/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,919,198.17	\$24,194,871.14	\$724,327.03
Total Earnings	\$24,919,198.17	\$24,194,871.14	\$724,327.03
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$24,927,884.03	\$24,203,557.00	\$724,327.03
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$79,665.00)	\$0.00	(\$79,665.00)
Total:	\$24,848,219.03	\$24,203,557.00	

Total Payable: **\$644,662.03**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01164869

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0047

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	7,815.900		
				7.000	183.750		
					7,999.650	\$1,286.25	\$55,997.55
0025	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		32,992.000	16,760.000		
				0.100	276.000		
					17,036.000	\$27.60	\$1,703.60
0035	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,023.000	2,678.000		
				8.000	1,104.000		
					3,782.000	\$8,832.00	\$30,256.00
0055	171-0030	TEMPORARY SILT FENCE, TYPE C LF		16,141.000	14,388.450		
				4.000	251.000		
					14,639.450	\$1,004.00	\$58,557.80
Category Amount:						\$11,149.85	\$146,514.95
Category Number: 0110 ROADWAY							
0060	310-1101	GR AGGR BASE CRS, INCL MATL TN		88,586.000	125,547.320		
				38.500	6,221.600		
					131,768.920	\$239,531.60	\$5,073,103.42
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	14,345.220		
				78.000	366.330		
					14,711.550	\$28,573.74	\$1,147,500.90
Category Amount:						\$268,105.34	\$6,220,604.32
Category Number: 0100 ROADWAY							
0090	206-0002	BORROW EXCAV, INCL MATL CY		64,881.000	102,039.500		
				8.000	496.519		
					102,536.019	\$3,972.15	\$820,288.15
Category Amount:						\$3,972.15	\$820,288.15

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01164869

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0047

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		940.000 125.000	127.960 .000 127.960	\$0.00	\$15,995.00
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		41,571.000 82.000	52,886.610 2,805.860 55,692.470	\$230,080.52	\$4,566,782.54
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,890.000 87.000	27,845.810 .000 27,845.810	\$0.00	\$2,422,585.47
0120	413-0750	TACK COAT	GL	45,287.000 2.100	30,244.000 181.000 30,425.000	\$380.10	\$63,892.50
0125	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	84,488.000 2.750	29,638.669 6,888.722 36,527.391	\$18,943.99	\$100,450.33
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000 60.000	74.670 .000 74.670	\$0.00	\$4,480.20
Category Amount:						\$249,404.61	\$7,174,186.04
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	668.657 1,668.689 2,337.346	\$125,151.68	\$175,300.95

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01164869

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0047

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05
Category Amount:						\$125,151.68	\$598,005.93
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870 800.000	216.550 .000 216.550	\$0.00	\$173,240.00
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000 40.000	16,723.858 77.000 16,800.858	\$3,080.00	\$672,034.32
0215	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,911.000 57.000	2,095.600 240.000 2,335.600	\$13,680.00	\$133,129.20
0225	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	250.000 93.750	104.000 120.000 224.000	\$11,250.00	\$21,000.00
0250	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	155.000 735.000	57.000 1.000 58.000	\$735.00	\$42,630.00
0255	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	30.000 860.000	10.000 3.000 13.000	\$2,580.00	\$11,180.00
0265	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	2.000 1755.000	1.000 1.000 2.000	\$1,755.00	\$3,510.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01164869

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0047

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2500.000	1.000 .000 1.000	\$0.00	\$2,500.00
Category Amount:						\$33,080.00	\$1,059,223.52
Category Number: 0100 ROADWAY							
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
0355	207-0203	FOUND BKFILL MATL, TP II	CY	332.000 77.500	265.729 19.500 285.229	\$1,511.25	\$22,105.25
Category Amount:						\$1,511.25	\$40,105.25
Category Number: 0200 ROADWAY							
0365	600-0001	FLOWABLE FILL	CY	145.000 200.000	24.000 14.001 38.001	\$2,800.20	\$7,600.20
0375	668-1100	CATCH BASIN, GP 1	EA	96.000 3000.000	111.500 .000 111.500	\$0.00	\$334,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000 2500.000	56.000 5.000 61.000	\$12,500.00	\$152,500.00
Category Amount:						\$15,300.20	\$494,600.20
Category Number: 0300 ROADWAY							
0605	700-6910	PERMANENT GRASSING	AC	104.000 1200.000	38.354 .761 39.115	\$913.20	\$46,938.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01164869

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0047

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0300 ROADWAY					
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	14.935		
				285.000	.247		
					15.182	\$70.40	\$4,326.87
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	44.000		
				100.000	1.000		
					45.000	\$100.00	\$4,500.00
					Category Amount:	\$1,083.60	\$55,764.87
	Category Number:	0100 ROADWAY					
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000		
				3000.000	.000		
					5.000	\$0.00	\$15,000.00
					Category Amount:	\$0.00	\$15,000.00
	Category Number:	0200 ROADWAY					
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600	9.600		
				1500.000	.000		
					9.600	\$0.00	\$14,400.00
					Category Amount:	\$0.00	\$14,400.00
	Category Number:	0600 ROADWAY					
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
					Category Amount:	\$0.00	\$18,000.00
	Category Number:	0100 ROADWAY					
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0047

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	637,140.740		
				1.000	15,568.350		
					652,709.090	\$15,568.35	\$652,709.09
		(IN#9)					
					Category Amount:	\$15,568.35	\$670,709.09
					Project Total Amount:	\$724,327.03	\$24,919,198.17