

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01164869

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0048

Pay Period: 05/26/2025
to 06/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1418 Days

Elapsed Calender Days: 1464 Days

Percent Time: 103.24

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/10/2025

MACON GA 31210-1156

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,827,621.51

Original Contract Amount \$25,349,574.20

Funds Available \$2,218,896.79

Percent Complete 92.87%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,827,621.51	\$25,349,574.20	\$2,218,896.79	92.03%	\$760,505.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01164869

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0048

Pay Period: 05/26/2025
to 06/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,844,344.86	\$24,919,198.17	\$925,146.69
Total Earnings	\$25,844,344.86	\$24,919,198.17	\$925,146.69
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$25,853,030.72	\$24,927,884.03	\$925,146.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$244,306.00)	(\$79,665.00)	(\$164,641.00)
Total:	\$25,608,724.72	\$24,848,219.03	

Total Payable: **\$760,505.69**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01164869

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0048

Pay Period: 05/26/2025
to 06/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		101,113.000	7,999.650		
				7.000	548.250		
					8,547.900	\$3,837.75	\$59,835.30
0020	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		171.000	96.000		
				150.000	.750		
					96.750	\$112.50	\$14,512.50
Category Amount:						\$3,950.25	\$74,347.80
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	131,768.920		
				38.500	2,625.980		
					134,394.900	\$101,100.23	\$5,174,203.65
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	14,711.550		
				78.000	1,020.770		
					15,732.320	\$79,620.06	\$1,227,120.96
Category Amount:						\$180,720.29	\$6,401,324.61
Category Number:		0100 ROADWAY					
0090	206-0002	BORROW EXCAV, INCL MATL	CY	64,881.000	102,536.019		
				8.000	2,489.037		
					105,025.056	\$19,912.30	\$840,200.45
Category Amount:						\$19,912.30	\$840,200.45
Category Number:		0110 ROADWAY					
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	127.960		
		MATL & H LIME		125.000	.000		
					127.960	\$.00	\$15,995.00
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	55,692.470		
		TL & H LIME		82.000	1,969.200		
					57,661.670	\$161,474.40	\$4,728,256.94

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01164869

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0048

Pay Period: 05/26/2025
to 06/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,890.000 87.000	27,845.810 3,241.190 31,087.000	\$281,983.53	\$2,704,569.00
0120	413-0750	TACK COAT	GL	45,287.000 2.100	30,425.000 3,356.000 33,781.000	\$7,047.60	\$70,940.10
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000 60.000	74.670 .000 74.670	\$0.00	\$4,480.20
Category Amount:						\$450,505.53	\$7,524,241.24
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$0.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	2,337.346 2,068.307 4,405.653	\$155,123.03	\$330,423.98
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$0.00	\$403,180.05
Category Amount:						\$155,123.03	\$753,128.96
Category Number: 0110 ROADWAY							
0170	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		33,823.000 3.000	27,883.000 6,829.000 34,712.000	\$20,487.00	\$104,136.00
Category Amount:						\$20,487.00	\$104,136.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01164869

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0048

Pay Period: 05/26/2025
to 06/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550		
				800.000	.000		
					216.550	\$.00	\$173,240.00
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	17,182.000	16,800.858		
				40.000	67.000		
					16,867.858	\$2,680.00	\$674,714.32
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000	1,837.700		
				40.000	260.000		
					2,097.700	\$10,400.00	\$83,908.00
0255	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	30.000	13.000		
				860.000	1.000		
					14.000	\$860.00	\$12,040.00
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$.00	\$2,500.00
Category Amount:						\$13,940.00	\$946,402.32
Category Number: 0100		ROADWAY					
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0200		ROADWAY					
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	111.500		
				3000.000	.000		
					111.500	\$.00	\$334,500.00

Estimate Summary By Project

Pay Period: 05/26/2025

to 06/25/2025

Project Number 222160-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0200 ROADWAY						
0380	668-2100	DROP INLET, GP 1	EA	61.000	61.000			
				2500.000	4.000			
					65.000	\$10,000.00		\$162,500.00
Category Amount:						\$10,000.00		\$497,000.00
Category Number:		0300 ROADWAY						
0505	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750			
				35000.000	.250			
					1.000	\$8,750.00		\$35,000.00
		564+78						
0515	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750			
				27500.000	.250			
					1.000	\$6,875.00		\$27,500.00
		286+79						
0605	700-6910	PERMANENT GRASSING	AC	104.000	39.115			
				1200.000	1.620			
					40.735	\$1,944.00		\$48,882.00
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000	15.182			
				285.000	.525			
					15.707	\$149.63		\$4,476.50
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	45.000			
				100.000	1.000			
					46.000	\$100.00		\$4,600.00
Category Amount:						\$17,818.63		\$120,458.50
Category Number:		0100 ROADWAY						
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	5.000			
				3000.000	.000			
					5.000	\$0.00		\$15,000.00
Category Amount:						\$0.00		\$15,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01164869

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0048

Pay Period: 05/26/2025
to 06/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600 1500.000	9.600 .000 9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
7040	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	.000 1545.120	25.000 13.000 38.000	\$20,086.56	\$58,714.56
9000	109-0300	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	652,709.090 32,603.100 685,312.190	\$32,603.10	\$685,312.19
Category Amount:						\$52,689.66	\$762,026.75
Project Total Amount:						\$925,146.69	\$25,844,344.86