

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01164869

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0049

Pay Period: 06/26/2025
to 07/25/2025

Contract Location:

US 1/SR 4 BEGINNING AT THE LOUISVILLE BYPASS AT CLAI
(CR 325) AND EXTENDING TO MENNONITE CHURCH ROAD

Time Allowed: 1535 Days

Elapsed Calender Days: 1494 Days

Percent Time: 97.33

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 04/16/2021

Date Awarded: 04/16/2021

Date Contract Executed: 06/04/2021

Date Notice to Proceed: 06/23/2021

Date Work Began: 07/14/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/04/2025

MACON GA 31210-1156

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$27,827,621.51

Original Contract Amount \$25,349,574.20

Funds Available \$244,929.91

Percent Complete 99.09%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222160-	\$27,827,621.51	\$25,349,574.20	\$244,929.91	99.12%	\$1,973,966.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01164869

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0049

Pay Period: 06/26/2025
to 07/25/2025

Project Number: 222160- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222160-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$27,574,005.74	\$25,844,344.86	\$1,729,660.88
Total Earnings	\$27,574,005.74	\$25,844,344.86	\$1,729,660.88
Stockpiled Materials	\$8,685.86	\$8,685.86	\$0.00
Gross Earnings	\$27,582,691.60	\$25,853,030.72	\$1,729,660.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$244,306.00)	\$244,306.00
Total:	\$27,582,691.60	\$25,608,724.72	

Total Payable: **\$1,973,966.88**

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: 01164869

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0049

Pay Period: 06/26/2025
to 07/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		100.000	622.500		
				50.000	207.500		
					830.000	\$10,375.00	\$41,500.00
0015	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		20.000	12.000		
				850.000	3.500		
					15.500	\$2,975.00	\$13,175.00
Category Amount:						\$13,350.00	\$54,675.00
Category Number:		0110 ROADWAY					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	88,586.000	134,394.900		
				38.500	1,006.200		
					135,401.100	\$38,738.70	\$5,212,942.35
0070	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		27,575.000	15,732.320		
				78.000	1,103.440		
					16,835.760	\$86,068.32	\$1,313,189.28
Category Amount:						\$124,807.02	\$6,526,131.63
Category Number:		0100 ROADWAY					
0085	205-0001	UNCLASS EXCAV	CY	169,468.000	105,329.656		
				4.100	38,193.891		
					143,523.547	\$156,594.95	\$588,446.54
Category Amount:						\$156,594.95	\$588,446.54
Category Number:		0110 ROADWAY					
0100	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		940.000	127.960		
		MATL & H LIME		125.000	555.450		
					683.410	\$69,431.25	\$85,426.25
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		41,571.000	57,661.670		
		TL & H LIME		82.000	1,650.230		
					59,311.900	\$135,318.86	\$4,863,575.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01164869

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0049

Pay Period: 06/26/2025
to 07/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		15,890.000 87.000	31,087.000 2,862.020 33,949.020	\$248,995.74	\$2,953,564.74
0120	413-0750	TACK COAT	GL	45,287.000 2.100	33,781.000 9,786.000 43,567.000	\$20,550.60	\$91,490.70
0130	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,950.000 47.000	275.320 118.000 393.320	\$5,546.00	\$18,486.04
0135	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	131.000 60.000	74.670 .000 74.670	\$.00	\$4,480.20
Category Amount:						\$479,842.45	\$8,017,023.73
Category Number: 0100 ROADWAY							
0140	441-0104	CONC SIDEWALK, 4 IN	SY	582.000 34.500	565.940 .000 565.940	\$.00	\$19,524.93
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	933.000 75.000	4,405.653 1,143.667 5,549.320	\$85,775.03	\$416,199.00
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	397.000 48.000	404.973 32.667 437.640	\$1,568.02	\$21,006.72
0165	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,730.000 21.000	19,199.050 .000 19,199.050	\$.00	\$403,180.05
Category Amount:						\$87,343.05	\$859,910.70

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01164869

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0049

Pay Period: 06/26/2025
to 07/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0170	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		33,823.000	34,712.000		
				3.000	6,600.000		
					41,312.000	\$19,800.00	\$123,936.00
Category Amount:						\$19,800.00	\$123,936.00
Category Number: 0200 ROADWAY							
0195	500-3002	CLASS AA CONCRETE	CY	239.870	216.550		
				800.000	.000		
					216.550	\$0.00	\$173,240.00
0235	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,076.000	2,097.700		
				40.000	50.000		
					2,147.700	\$2,000.00	\$85,908.00
0240	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	407.000	214.000		
				45.000	54.000		
					268.000	\$2,430.00	\$12,060.00
0250	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	155.000	58.000		
				735.000	1.000		
					59.000	\$735.00	\$43,365.00
0255	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	30.000	14.000		
				860.000	1.000		
					15.000	\$860.00	\$12,900.00
0290	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,645.000	856.442		
				61.500	122.222		
					978.664	\$7,516.65	\$60,187.84
0295	603-7000	PLASTIC FILTER FABRIC	SY	1,645.000	856.442		
				2.250	122.222		
					978.664	\$275.00	\$2,201.99

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01164869

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0049

Pay Period: 06/26/2025
to 07/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0305	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2500.000	.000		
					1.000	\$0.00	\$2,500.00
Category Amount:						\$13,816.65	\$392,362.83
Category Number: 0100 ROADWAY							
0350	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000	2.000		
				9000.000	.000		
					2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0200 ROADWAY							
0375	668-1100	CATCH BASIN, GP 1	EA	96.000	111.500		
				3000.000	.000		
					111.500	\$0.00	\$334,500.00
0380	668-2100	DROP INLET, GP 1	EA	61.000	65.000		
				2500.000	.000		
					65.000	\$0.00	\$162,500.00
Category Amount:						\$0.00	\$497,000.00
Category Number: 0100 ROADWAY							
0395	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,000.000	285.000		
				60.000	95.000		
					380.000	\$5,700.00	\$22,800.00
Category Amount:						\$5,700.00	\$22,800.00
Category Number: 0300 ROADWAY							
0565	163-0240	MULCH	TN	1,653.000	175.602		
				10.000	13.674		
					189.276	\$136.74	\$1,892.76

Estimate Summary By Project

Pay Period: 06/26/2025
to 07/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300		ROADWAY					
0605	700-6910	PERMANENT GRASSING	AC	104.000 1200.000	40.735 9.623 50.358	\$11,547.60	\$60,429.60
0615	700-8000	FERTILIZER MIXED GRADE	TN	52.000 285.000	15.707 3.300 19.007	\$940.50	\$5,417.00
0630	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 100.000	46.000 1.000 47.000	\$100.00	\$4,700.00
Category Amount:						\$12,724.84	\$72,439.36
Category Number: 0100		ROADWAY					
0710	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 3000.000	5.000 .000 5.000	\$0.00	\$15,000.00
Category Amount:						\$0.00	\$15,000.00
Category Number: 0300		ROADWAY					
0780	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	11.000 1850.000	5.250 1.750 7.000	\$3,237.50	\$12,950.00
Category Amount:						\$3,237.50	\$12,950.00
Category Number: 0200		ROADWAY					
0815	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.600 1500.000	9.600 .000 9.600	\$0.00	\$14,400.00
Category Amount:						\$0.00	\$14,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: 01164869

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2101432-0

Estimate Number: 0049

Pay Period: 06/26/2025
to 07/25/2025

Project Number 222160-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0600 ROADWAY							
0825	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
		IV					
Category Amount:						\$0.00	\$18,000.00
Category Number: 0100 ROADWAY							
0845	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	2.000 9000.000	2.000 .000 2.000	\$0.00	\$18,000.00
		IV					
0880	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		24,165.000 82.000	.000 7,212.150 7,212.150	\$591,396.30	\$591,396.30
0950	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000 117.930	.000 1,256.223 1,256.223	\$148,146.38	\$148,146.38
		Warrior Trail Intersection UOC					
7020	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	.000 1072.850	2.000 1.000 3.000	\$1,072.85	\$3,218.55
		FLARED END SECTION 24 IN, SIDE DRAIN ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
7040	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		.000 1545.120	38.000 2.000 40.000	\$3,090.24	\$61,804.80
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	685,312.190 68,738.650 754,050.840	\$68,738.65	\$754,050.84
		(IN#9)					
Category Amount:						\$812,444.42	\$1,576,616.87
Project Total Amount:						\$1,729,660.88	\$27,574,005.74